

Subject: Re: CIBP Depth
From: "Jenkins - DNR, Steve" <steve.jenkins@state.co.us>
Sent: 11/5/2024 2:23:44 PM
To: "Joe Richardson" <jr@s-companies.com>

Joe, you are approved as requested.
Steve

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer



COLORADO
Energy & Carbon Management
Commission

Department of Natural Resources

C 720.846.8066 | F 303.894.2109
1120 Lincoln Street, Suite 801, Denver, CO 80203
[Your steve.jenkins@state.co.us](mailto:steve.jenkins@state.co.us) | www.colorado.gov/ecmc

On Tue, Nov 5, 2024 at 2:06 PM Joe Richardson <jr@s-companies.com> wrote:

Steve,

We are working on Plugging the Guard #1 (05-123-12864), Document #403355309. We tagged the CIBP higher than it was originally set. It was supposed to be set @ 7,090', and we tagged @ 6,774'. The TOC is at 6,246', so we are within the cement. The next step is to perforate and squeeze up hole. Just wanting to make sure we are good to move up hole to complete the plugging.

Thanks,

Joe Richardson

VP of Operations

Schneider Summit Services

(C): 303.242.1844

<https://s-companies.com/>