

## Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
Pettinger 43-2	0512323592	Abandon Well - Permanent	10/22/2024	<p>IWP-            0 PSI ON SURFACE CASING            850 PSI ON CASING            850 PSI ON TUBING</p> <p>CREW TRAVEL. REVIEWED ROUTE SURVEY AND HELD SAFETY MEETING (WSEA-2A). ROAD RIG TO PETTINGER 43-2. SPOT IN EQUIPMENT. HELD SAFETY MEETING. REVIEW SYLA'S. PERFORM SWC'S AND INSPECTIONS (WSEA 2-A). RU SERVICE UNIT. RU HARDLINE. RU FLOWBACK. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. (WSEA-9A). INCINERATED GAS. ROLLED HOLE WITH FRESH WATER. VERIFIED WELL WAS STATIC FOR 15 MIN (WSEA-10A). ND WELLHEAD. NU BOP'S (WSEA-8A). RU FLOOR. PRESSURE TEST STACK (WSEA-9A). RU FLOOR. TUBING WAS HOLDING WATER. WAITED ON WIRELINE. HELD SAFETY MEETING WITH RANGER WIRELINE (WSEA-2A). RU WIRELINE SHOT HOLES AT 4145'. RD WIRELINE. STOOD BACK 32 STANDS OF 2 3/8 4.7# J-55 8RD EUE TUBING. LAID DOWN 64 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. TUBING WAS HOLDING WATER. ATTEMPTED TO ROLL OUT PLUNGERS BUT WAS ONLY ABLE TO GET 1 OF 2. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
Pettinger 43-2	0512323592	Abandon Well - Permanent	10/23/2024	<p>IWP-            0 PSI ON SURFACE CASING            0 PSI ON CASING            0 PSI ON TUBING</p> <p>CREW TRAVEL. HELD SAFETY MEETING. REVIEW SYLA'S. PERFORM SWC'S AND INSPECTIONS (WSEA 2-A). CHECKED FOR PRESSURE/FLOW. HELD SAFETY MEETING WITH RANGER WIRELINE (WSEA-2A). RU WIRELINE. SHOT TUBING PUNCH AT 2750'. RD WIRELINE. LAID DOWN 86 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. RU WIRELINE. SET CIBP AT 6917'. BAILED 2 SACKS. LOADED HOLE WITH FRESH WATER. PRESSURE TESTED CASING/CIBP TO 1500 PSI FOR 15 MIN (WSEA-10B). SET CIBP AT 6622'. BAILED 2 SACKS. SET CIBP AT 2030'. SHOT CASING PUNCH AT 750'. RD WIRELINE. ROLLED HOLE WITH FRESH WATER. TIH W/ 64 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>

## Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
Pettinger 43-2	0512323592	Abandon Well - Permanent	10/24/2024	IWP- 0 PSI ON SURFACE CASING (NO BUBBLES) 0 PSI ON CASING 0 PSI ON TUBING  CREW TRAVEL. HELD SAFETY MEETING. REVIEW SYLA'S. PERFORM SWC'S AND INSPECTIONS (WSEA 2-A). CHECKED FOR PRESSURE/FLOW (WSEA-10C). HELD SAFETY MEETING WITH DUCO CEMENT. RU CEMENT UNIT. PUMPED 5BBLS FRESH WATER. PUMPED 10 SACKS NEAT G. PUMPED 7BBLS DISPLACEMENT. RD CEMENT UNIT. LAID DOWN 30 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. EOT 1054'. RU CEMENT UNIT. PUMPED CEMENT TO SURFACE THROUGH SURFACE CASING THEN SWITCHED TO CASING AND PUMPED CEMENT TO SURFACE THROUGH CASING. LAID DOWN 33 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. RD FLOOR ND BOP'S. TOPPED OFF WELL (PUMP A TOTAL OF 288 SACKS NEAT G). RD CEMENT UNIT. NU WELLHEAD. RD HARDLINE. RD SERVICE UNIT.

## Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
Pettinger 43-2	0512323592	Slot Recovery	11/5/2024	PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON WELLBORE. NO PRESSURE AND NO BUBBLES.  PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
Pettinger 43-2	0512323592	Slot Recovery	11/8/2024	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.