

Oxy Operations Summary

Well:	PHILLIP 1			Spud Date:	
Project:	COLORADO - WELD			Site:	T02N-R63W-S17
Event:	ABANDONMENT			Rig Name:	ENSIGN 122
Start Date:	10/24/24			End Date:	11/20/24
Datum:	KB @ 4848			Well UWI:	0512310345
Report Date	Time From	Time To	Duration (hr)	Operation	
8/14/24	7:00	17:00	10	LOCATION PREP, BUILD WELL TO SURFACE. JOMAX CREW HYDROVAC AND EXPOSE WELL. LONE TREE SERVICES USE BACKHOE TO EXCAVATE, ASSIST WELDER, INSTALL STRING FENCE, SKID STEER USED TO LEVEL AND BACKFILL. BWI HOT TAP, BUILD WELLHEAD RISER TO SURFACE, FUZION DELIVER TOILET. PSS PROVIDE WELLHEAD PARTS, VALVES NIPPLES.	
10/24/24	5:30	10:30	5	MOB RIG TO LOC. SPOT INTO PLACE AS EQUIPMENT ARRIVES	
10/24/24	10:30	13:00	2.50	RIG UP FACING SOUTH EAST, SET PUMPS, TANKS, LIGHT PLANT & ALL OTHER EQUIPMENT, RUN FUEL, ELECTRIC, HYDRUALIC & WATER LINES, RAISE DOGHOUSE, GAS BUSTER, DERRICK, RIG UP FLOOR, HAND RAILS	
10/24/24	13:00	16:30	3.50	NIPPLE UP BOP, INSTALL LARKIN FLANGE, 24" SPACER SPOOL, BOP & FLOW LINE	
10/24/24	16:30	17:30	1	INSP RIG UP, DID A RIG UP WALK AROUND, INPS LINES, HAMMER UP LINES, INPS FOR LEAKS.	
10/24/24	17:30	23:30	6	P/U 7 7/8" ROCK BIT, BIT SUB, DP DRILL SURFACE PLUG TO 10' FELL THROUGH PLUG, WASH TO NEXT PLUG, TAGGED @ 413' DRILL CEMENT THROUGH TO 557' WASH DOWN, TAGGED NEXT PLUG @ 770' DRILLED THROUGH PLUG @ 880'	
10/24/24	23:30	0:00	0.50	AFTER FALLING THROUGH PLUG @ 880' HOLE UNLOADED CUTTINGS & PARTIALLY PACKED OFF, CIRC. & WORKED DRILL STRING, L/D 2 JTS. DP, CIRC. CLEAN, SLOWLY WASH BACK DOWN TO 880'	
10/24/24				FORM 42 SENT & APPROVED ON 10/23/2024 TO MIRU ON 10/24/2024 - MIRU 10/24/2024	
10/24/24				P&A OPERATIONS SIGN POSTED AT ENTRANCE TO LOC.	
10/25/24	0:00	6:00	6	WASH DOWN F/ 880' W/ 1 PUMP @ 350 GPM, 40 RPM, 400 ROP TO 2520'	
10/25/24	6:00	11:00	5	WASH DOWN F/ 2520' W/ 2 PUMPS @ 450 GPM, 40 RPM, 400 ROP TO 3546' STOP & CIRC. EVERY 500'	
10/25/24	11:00	11:30	0.50	RIG SERVICE	
10/25/24	11:30	23:00	11.50	WASH DOWN F/ 3546' W/ 2 PUMPS @ 500 GPM, 40 RPM, 400 - 600 ROP, STOP & CIRC. EVERY 500' TAGGED CASING CUT @ 6419'	
10/25/24	23:00	0:00	1	CIRC. BTMS UP TO CLEAN HOLE	
10/26/24	0:00	5:30	5.50	TOH, L/D BHA, BREAK BIT	
10/26/24	5:30	10:30	5	TRIP IN OPEN ENDED TO TO 6419' TAG CASING TOP W/ 144 JTS OF 4.5 DP	
10/26/24	10:30	11:15	0.75	CIRC BOTTOMS UP ONE PUMP 300 PSI AT 250 GPM SOME SHALE & OIL AT SHAKERS, CLEAN HOLE BOTTOMS UP WAS 5000 STK TOTAL (DID NOT RUN FLOW ON GAS BUSTER)	

Well:	PHILLIP 1			Spud Date:	
Project:	COLORADO - WELD			Site:	T02N-R63W-S17
Event:	ABANDONMENT			Rig Name:	ENSIGN 122
Start Date:	10/24/24			End Date:	11/20/24
Datum:	KB @ 4848			Well UWI:	0512310345
Report Date	Time From	Time To	Duration (hr)	Operation	
10/26/24	11:15	11:30	0.25	MIRU CEMENTERS. HOLD JSA MEETING.CMT COMPANY: (AXIS).	
10/26/24	11:30	12:00	0.50	PUMP 285 SX, 15.8 PPG 1.52 CF/SX CLASS G CEMENT, (NIO BLEND) BALANCE PLUG: (YES), TOC 5640 FT, BOC 6419 FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: 0 FT, BOTTOM (OH): 6419 FT, TOP (NA): 0 FT, TOC IN CSG: 0FT	
10/26/24	12:00	13:00	1	POOH TOOK 204K TO GET PIPE MOVING, ROTATE A LITTLE GET PIPE MOVING, CAME FREE, DISP PIPE WHEN COMING OUT SLOW, 45 BBL IN DISP GOT PSI BACK. STOPPED DISP. POOH LD 21 TOTAL TO 5482'	
10/26/24	13:00	14:00	1	CICR BOTTOM UP (CEMENT BACK)	
10/26/24	14:00	15:15	1.25	WAIT ON CEMENT FOR TAG	
10/26/24	15:15	15:30	0.25	RIH TAG TOC AT 5482' W/ 127 JTS	
10/26/24	15:30	16:00	0.50	POOH LD 38 JTS TO 3967' LEFT 89 JTS TOTAL IN	
10/26/24	16:00	16:30	0.50	CIRC BOTTOMS UP	
10/26/24	16:30	16:45	0.25	MIRU CEMENTERS. HOLD JSA MEETING.CMT COMPANY: (AXIS).	
10/26/24	16:45	17:15	0.50	PUMP 285 SX, 15.8 PPG 1.19 CF/SX CLASS G CEMENT, (SUSX BLEND) BALANCE PLUG: (YES), TOC 3720 FT, BOC 3967 FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: 0 FT, BOTTOM (OH): 3967 FT, TOP (NA): 0 FT, TOC IN CSG: 0FT	
10/26/24	17:15	18:00	0.75	POOH LD 22 JTS TO 2987'	
10/26/24	18:00	18:30	0.50	CIRC BOTTOMS UP (NO CEMENT BACK)	
10/26/24	18:30	21:00	2.50	WAIT ON CEMENT 4HRS	
10/26/24	21:00	21:30	0.50	TIH TAG CMT @ 3720'	
10/26/24	21:30	22:30	1	TOH TO 2630'	
10/26/24	22:30	23:00	0.50	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (AXIS).	
10/26/24	23:00	23:30	0.50	PUMP 285 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 2000 FT, BOC 2630 FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: ##### FT, BOTTOM (OH): 2630 FT, TOP (NA): ##### FT, TOC IN CSG: ##### FT	
10/26/24	23:30	0:00	0.50	TOH TO 1683' CIRC. TO CLEAR ANY CEMENT	

Well:	PHILLIP 1			Spud Date:	
Project:	COLORADO - WELD			Site:	T02N-R63W-S17
Event:	ABANDONMENT			Rig Name:	ENSIGN 122
Start Date:	10/24/24			End Date:	11/20/24
Datum:	KB @ 4848			Well UWI:	0512310345
Report Date	Time From	Time To	Duration (hr)	Operation	
10/27/24	0:00	3:00	3	WAIT ON CEMENT	
10/27/24	3:00	3:30	0.50	TIH TAG CMT @ 1938' TOH TO 1780'	
10/27/24	3:30	4:00	0.50	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (AXIS).	
10/27/24	4:00	4:30	0.50	PUMP 285 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 1250 FT, BOC 1780 FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: ##### FT, BOTTOM (OH): 1780 FT, TOP (NA): ##### FT, TOC IN CSG: ##### FT	
10/27/24	4:30	5:00	0.50	TOH TO 800'	
10/27/24	5:00	5:30	0.50	CIRC. TO CLEAR ANY CEMENT	
10/27/24	5:30	7:30	2	TOH, P/U 8 5/8" CASING SCRAPER, TIH TO 580' TOH, L/D SCRAPER	
10/27/24	7:30	11:00	3.50	PU GYRO TOOL, RIH TO 585' GYRO COMING OUT TO 0' GYRO EVERY 5' COMING OUT.	
10/27/24	11:00	12:00	1	TIH OPEN ENDED TAG TO AT 1250' LD TO 979'	
10/27/24	12:00	12:30	0.50	CIRC BOTTOMS UP	
10/27/24	12:30	13:00	0.50	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (AXIS).	
10/27/24	13:00	13:30	0.50	PUMP 440 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 300' FT, BOC 979' FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: ##### FT, BOTTOM (OH): 1250' FT, TOP (NA): ##### FT, TOC IN CSG: ##### FT	
10/27/24	13:30	14:00	0.50	POOH LD TO 267' CIRC BOTTOMS UP (NO CEMENT BACK	
10/27/24	14:00	15:30	1.50	WAIT ON CEMENT	
10/27/24	15:30	15:45	0.25	HELD TAIL GATE RU WIRELINE	
10/27/24	15:45	16:00	0.25	RIH TAG TOC AT 270' POOH	
10/27/24	16:00	16:15	0.25	PU 8 5/8 CIBP SET BRIGE PLUG AT 268' OFF PIPE TALLY.	
10/27/24	16:15	16:30	0.25	RIG DOWN WIRELINE	
10/27/24	16:30	16:45	0.25	TIH OPEN ENDED TO 268' 6 JTS OF 4.5 DP	
10/27/24	16:45	17:30	0.75	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (AXIS).	

Well:	PHILLIP 1			Spud Date:	
Project:	COLORADO - WELD			Site:	T02N-R63W-S17
Event:	ABANDONMENT			Rig Name:	ENSIGN 122
Start Date:	10/24/24			End Date:	11/20/24
Datum:	KB @ 4848			Well UWI:	0512310345
Report Date	Time From	Time To	Duration (hr)	Operation	
10/27/24	17:30	18:00	0.50	PUMP 84 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 0' FT, BOC 268' FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: ##### FT, BOTTOM (OH): 0' FT, TOP (NA): ##### FT, TOC IN CSG: ##### FT	
10/27/24	18:00	20:00	2	NIPPLE DOWN BOP	
10/27/24	20:00	0:00	4	RIG DOWN PREP FOR RIG MOVE BACK TO THE CHAMPLIN 1-17	
10/27/24				VENTING & VAPORS WERE CONTROLLED THROUGHOUT RE-ENTRY OPERATIONS	
10/27/24				ALL PLUGS WERE A MINIMUM 100' IN LENGTH	
10/27/24				NO PRESSURE OR FLUID MIGRATION NOTED PRIOR TO PUMPING SHOE PLUG @ 979'	
10/27/24				SHOE PLUG TAGGED @ 272' NEEDED TO BE 534' OR SHALLOWER	
10/27/24				NO PRESSURE OR FLUID MIGRATION NOTED PRIOR TO PUMPING UPPER PIERRE PLUG @ 1750'	
10/28/24	0:00	0:00	24	STANDBY WAIT ON DRILL PIPE INSPECTION, & TOOLS FOR XT39 DRILL STRING, PERFORM & MAINTAIN RIG INSPECTION ON ALL EQUIPMENT	
11/20/24	8:00	9:00	1	(VISUAL) CHECK FOR 15 MINUTES. ISOLATION CONFIRMED (YES) OTHER METHOD:	
11/20/24	8:00	9:00	1	DUG UP SURFACE CASING	
11/20/24	9:00	10:00	1	CUT CASING 6' BELOW GL, CEMENT AT SURFACE	
11/20/24	10:00	11:00	1	CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO	
11/20/24	11:00	12:00	1	BACKFILLED	
11/20/24	12:00	12:00	0	PLACED MARKER BALL	