

**State of Colorado**  
**Energy & Carbon Management Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
404040213

Receive Date:

---

Report taken by:

**Site Investigation and Remediation Workplan (Supplemental Form)**

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECOM is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27.

This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

**OPERATOR INFORMATION**

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	<b>Phone Numbers</b>
Address: 1001 17TH STREET #1600		Phone: (720) 830-7549
City: DENVER State: CO Zip: 80202		Mobile: (720) 830-7549
Contact Person: Derek Horn	Email: dhorn@qb-energy.com	

**PROJECT, PURPOSE & SITE INFORMATION**

**PROJECT INFORMATION**

Remediation Project #: 24100 Initial Form 27 Document #: 403077093

**PURPOSE INFORMATION**

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: \_\_\_\_\_

**SITE INFORMATION**

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 482116	API #: _____	County Name: GARFIELD
Facility Name: Savage (Rulison) 5L	Latitude: 39.465038	Longitude: -107.914348	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NWSW	Sec: 5	Twps: 7S	Range: 94W Meridian: 6 Sensitive Area? Yes

**SITE CONDITIONS**

General soil type - USCS Classifications SM Most Sensitive Adjacent Land Use Rangeland

Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

**Other Potential Receptors within 1/4 mile**

Occupied structures are present 1060 feet to the northwest, 1100 feet to the northeast, and 840 feet to the east. Cache Creek is 0.19 miles east of the Location and six residential water wells (Permit No. 320331, 194692, 205719, 205726, and 205726-A) are present within 1/4 mile radius.

# SITE INVESTIGATION PLAN

## **TYPE OF WASTE:**

- |  |  |   |
|--|--|---|
| <input checked="" type="checkbox"/> <b>E&amp;P Waste</b> | <input type="checkbox"/> <b>Other E&amp;P Waste</b>  | <input type="checkbox"/> <b>Non-E&amp;P Waste</b> |
| <input checked="" type="checkbox"/> Produced Water       | <input type="checkbox"/> Workover Fluids             | _____   |
| <input type="checkbox"/> Oil                             | <input type="checkbox"/> Tank Bottoms                |   |
| <input type="checkbox"/> Condensate                      | <input type="checkbox"/> Pigging Waste               |   |
| <input type="checkbox"/> Drilling Fluids                 | <input type="checkbox"/> Rig Wash                    |   |
| <input type="checkbox"/> Drill Cuttings                  | <input type="checkbox"/> Spent Filters               |   |
|  | <input type="checkbox"/> Pit Bottoms                 |   |
|  | <input type="checkbox"/> Other (as described by EPA) | _____   |

## **DESCRIPTION OF IMPACT**

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	To be determined	Pending Investigation

## **INITIAL ACTION SUMMARY**

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Please see documents associated with ECMC Remediation # 24100 for details on work completed prior to the second quarter of 2024.

Three soil borings were advanced on May 22 and May 23, 2024, at the Location (OB-01/SB05, OB-02 and SB06). The borings were field screened with a photo-ionization detector (PID) and soil samples were collected from OB-01/SB05 and SB06 in attempts to obtain horizontal definition of the release in the northern and western directions. Soil samples were submitted to Pace Analytical and analyzed for the approved reduced Table 915-1 analyte suite (TPH, xylenes, EC, SAR, pH, boron and arsenic). Samples were not collected from OB-02 due to its distance from the release point.

OB-01/SB05 and OB-02 were repurposed as Soil Vapor Extraction (SVE) pilot test observation wells. OB-01/SB05 was positioned 6.75 feet north of SB04, while OB-02 was located 18.5 feet north of SB04, aiming to observe influencing parameters for a proposed pilot test. The screened interval for these observation wells (16-36 feet) matches SB04 to ensure optimal assessment of the pilot test.

On June 12, 2024, HRL personnel mobilized to the 5L location and conducted an SVE pilot test. A trailer-mounted SVE system was used to determine effective Radius of Influence (ROI) utilizing previously installed SB04 as the extraction well and OB-01/SB05 and OB-02 as observation points.

On December 18, 2024 HRL personnel mobilized and setup the SVE Trailer system to the Rulison 5L location. Initial setup efforts and sampling performed during the site visit. Please see the attached the summary, table, and lab analytical for additional details.

## **PROPOSED SAMPLING PLAN**

### **Proposed Soil Sampling**

Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

### **Proposed Groundwater Sampling**

Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

### **Proposed Surface Water Sampling**

Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

### **Additional Investigative Actions**

Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

# SITE INVESTIGATION REPORT

## SAMPLE SUMMARY

### Soil

Number of soil samples collected 0

Number of soil samples exceeding 915-1 8

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 1200

### NA / ND

--            Highest concentration of TPH (mg/kg) 428

--            Highest concentration of SAR 2.95

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 85

### Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? Yes

Depth to groundwater (below ground surface, in feet)           

Number of groundwater monitoring wells installed           

Number of groundwater samples exceeding 915-1           

           Highest concentration of Benzene (µg/l)           

           Highest concentration of Toluene (µg/l)           

           Highest concentration of Ethylbenzene (µg/l)           

           Highest concentration of Xylene (µg/l)           

           Highest concentration of Methane (mg/l)           

### Surface Water

0 Number of surface water samples collected

           Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

## OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)           

Volume of liquid waste (barrels)           

Is further site investigation required?

## REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

### SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

The source is a failed dumpline which has been replaced.

### REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Soil samples collected on 5/22/2024 and 5/23/2024 indicate complete vertical and horizontal delineation of the impacted area.  
SVE pilot tests conducted 5/9/2023 and 6/12/2024 indicate that SVE would be a viable remediation approach.  
SVE system installed on location December 18, 2024. Air sampling performed and field sampling performed to determine system tuning. Please see attached summary, table, and lab analytical.

**Soil Remediation Summary**

In Situ

Ex Situ

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )

\_\_\_\_\_ Excavate and offsite disposal

\_\_\_\_\_ Chemical oxidation

\_\_\_\_\_ If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_

Yes \_\_\_\_\_ Air sparge / Soil vapor extraction

\_\_\_\_\_ Name of Licensed Disposal Facility or ECMC Facility ID # \_\_\_\_\_

\_\_\_\_\_ Natural Attenuation

\_\_\_\_\_ Excavate and onsite remediation

\_\_\_\_\_ Other \_\_\_\_\_

\_\_\_\_\_ Land Treatment

\_\_\_\_\_ Bioremediation (or enhanced bioremediation)

\_\_\_\_\_ Chemical oxidation

\_\_\_\_\_ Other \_\_\_\_\_

**Groundwater Remediation Summary**

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )

\_\_\_\_\_ Chemical oxidation

\_\_\_\_\_ Air sparge / Soil vapor extraction

\_\_\_\_\_ Natural Attenuation

\_\_\_\_\_ Other \_\_\_\_\_

**GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

# REMEDIATION PROGRESS UPDATE

## PERIODIC REPORTING

### Approved Reporting Schedule:

Quarterly  Semi-Annually  Annually  Other

### Request Alternative Reporting Schedule:

Semi-Annually  Annually  Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

**Report Type:**  Groundwater Monitoring  Land Treatment Progress Report  O&M Report  
 Other 4Q 2024 Remediation Update

## Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 100000

## WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

None

Volume of E&P Waste (solid) in cubic yards 0

E&P waste (solid) description \_\_\_\_\_

ECMC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-ECMC Disposal Facility: \_\_\_\_\_

Volume of E&P Waste (liquid) in barrels 110

E&P waste (liquid) description hydrovac rinsate mixed with impacted soil

ECMC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-ECMC Disposal Facility: Greenleaf Environmental Services

## REMEDIATION COMPLETION REPORT

### REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

- Compliant with Rule 913.h.(1).  
 Compliant with Rule 913.h.(2).  
 Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? \_\_\_\_\_

Does the previous reply indicate consideration of background concentrations? \_\_\_\_\_

Does Groundwater meet Table 915-1 standards? \_\_\_\_\_

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be determined at the completion of remediation activities. Any disturbances that are incurred during remediation efforts will be returned to the working pad surface at completion.

Is the described reclamation complete? No \_\_\_\_\_

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. 05/04/2022

Actual Spill or Release date, or date of discovery. 05/04/2022

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 05/19/2022

Proposed site investigation commencement. 05/19/2022

Proposed completion of site investigation. 05/23/2024

### REMEDIAL ACTION DATES

Proposed start date of Remediation. 05/19/2022

Proposed date of completion of Remediation. \_\_\_\_\_

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

**OPERATOR COMMENT**

This form is being submitted as a semi-annual update to REM #24100.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Derek Horn

Title: EHS Specialist

Submit Date: \_\_\_\_\_

Email: dhorn@qb-energy.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: \_\_\_\_\_

Date: \_\_\_\_\_

Remediation Project Number: 24100

**COA Type****Description**

COA Type	Description
0 COA	

**ATTACHMENT LIST**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

404040215	ANALYTICAL RESULTS
404045310	REMEDATION PROGRESS REPORT
404045311	ANALYTICAL RESULTS

Total Attach: 3 Files

**General Comments****User Group****Comment****Comment Date**

User Group	Comment	Comment Date
		Stamp Upon Approval

Total: 0 comment(s)