

Oxy Operations Summary

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
9/17/24	7:00	17:00	10	LOCATION PREP / BUILD WELL TO SURFACE AND MAKE LOCATION .	
9/18/24	7:00	17:00	10	LONE TREE LOAD THE HOLE, HOT TAPPED. WELDER CUT OFF CAP, THERE IS 4.5" CASING INSIDE. BOTH CASING AND SURFACE CASING HAVE CEMENT, ADDED WATER TO SEE BUBBLES ON BOTH. CUT 4.5", WELD ON BELL NIPPLE, MAKE UP 8' SUB. WELD ON 8-5/8" SLIP X SLIP COLLAR ON RISER. STAB RISER, WELD OUT 8-5/8". BWI USED PLASMA CUTTER CUT 10" PLATE WITH 4.5" HOLE. SLIP PLATE OVER 4.5" AND WELD PLATE TO W92 AND 4.5" CASING STUB. CUT DOWN 4.5" TO 6" ABOVE SURFACE CASING. INSTALL SWEDGE WITH BALON AND TAPPED BULLPLUG WITH NEEDLE VALVE. BACKFILL, COMPACT, SET CELLAR, INSTALL GRATES, SECURE WELL AND WELLHEAD GUARDS.	
10/17/24	6:00	7:00	1	ROAD RIG FROM YARD	
10/17/24	7:00	7:30	0.50	HELD S/M JSA, WENT OVER RIG UP, SEE S/M DROP DOWN	
10/17/24	7:30	7:45	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 5 PSI. PRODUCTION CASING: 20 (PSI). TUBING: ## (NA). INTERMEDIATE CASING: ## (NA).	
10/17/24	7:45	12:30	4.75	<p>MIRU, FACE RIG SOUTH, PUMP WEST, TANKS NORTH WEST. SET TWO FRACK TANKS & CONTAIMENT UNDER ALL TANKS & EQ. INSP RIG DERRICK LINES PRIOR TO RAICING DERRICK. LEVEL OUT RIG. RIG OPERATOR FLOOR AT 10'</p> <p>LD HARD LINES SOFT LINE, RU OPEN TOP TANK TO DRILL INTO. PSI TESTED HARD LINE TO 3000 PSI HEDL 10 MIN.</p> <p>PRE RIG START INSP, FOUND GRIUND CABLES WHERE NOT HOOKED UP AFTER RIG UP.</p>	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
10/17/24	12:30	14:30	2	<p>INSTALL 5K FOUR PIN WELLHEAD. NIPPLE UP 5K 7 1/16 DOBBLE GATE 5K BOP W/ 2 3/8 PIPE RAMS IN. INSTALL 5K 7 1/16 MUD CROSS AND 7 1/16 ANNULAR BAG. TORQUE & TEST W/ FOUR PIN HANGER W/ BULL PLUG ON BOTTOM.</p> <p>PSI TEST 250 LOW 10MIN 5000 HIGH 10 MIN ON PIPE RAMS & BLINDS TO FLANGE.</p> <p>PSI TEST ANNULAR BAG TO 250 LOW 3000 HIGH 10 MIN.</p> <p>DRAW DOWN TEST ACUMMULATOR (PASS) RIG ACUMULATOR & WEATHERFORD ACUMULATOR ON DRAW DOWN.</p> <p>RELEASE & PULL OUT. PSI TESTED TWO 2 3/8 TIW 250 LOW & 5000 HIGH 10MIN</p>	
10/17/24	14:30	16:30	2	<p>RIG UP FLOOR & TONGS FLOOR WAS AT 12' INSTALL HAND RAILS & EQ SPOT IN PIPE WRNAGLER W/ PIPE RACKS & POWER SWIVEL LAY OUT 6 DC 3 1/8 DC WITH AND 20 JTS 2 3/8 J-55 EIGHT ROUND STRAP BHA</p> <p>FORMAN MAY SHUT DOWN OPERATIONS FROM PSI BELOW PLUG WAS TOLD TO WAIT UNITL HE MAKES SOME PHONE CALLS.</p>	
10/17/24	16:30	17:00	0.50	<p>HELD TAIL GATE S/M RU POWER SWIVEL</p> <p>AFTER GETTTING RIG UP WAIT ON ORDERS</p> <p>FORMAN MAY SHUT DOWN OPERATIONS FROM PSI BELOW PLUG WAS TOLD TO WAIT UNITL HE MAKES SOME PHONE CALLS.</p>	
10/17/24	17:00	17:30	0.50	RIG DOWN POWER SWIVEL	
10/17/24	17:30	18:00	0.50	SHUT IN DRAIN LINES, LOCK OUT TANKS, SECURE LOCATION.	
10/17/24	18:00	18:30	0.50	RIG CREW TRAVEL BACK TO YARD	
10/18/24	5:30	6:00	0.50	RIG CREW TRAVEL TO LOCATION	
10/18/24	6:00	6:30	0.50	RIG CREW HELD S/M JSA, WENT OVER PLAN FOR THE DAY, RIGGING DOWN & PAYING ATTENTION TO OPS, MAKE SURE WE PUT THINGS AWAY PROPERLY.	
10/18/24	6:30	8:00	1.50	RIG DOWN RIG FLOOR & TONGS, PULL HAND RAILS DOWN.	
10/18/24	8:00	10:00	2	NIPPLE DOWN BOP, BREAK 4 PIN WELLHEAD OFF, INSTALL 4.5 COLLAR & 5K BALLON VALVE.	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
10/18/24	10:00	17:00	7	RIG DOWN RIG, BREACK DOWN HARD LINE & SOFT LINE. TOLD CREW TAKE THERE TIME CLEAN UP BACE BEAM SINCE WE HAVE NO WELL UNTIL MONDAY. CLEAN UP LOCATION INSTALL WELLHEAD GAURDS UP. TRASFER OVER FLUID FROM TANKS TO FRACK TANKS.	
10/18/24	17:00	17:30	0.50	RIG CREW TOOK RIG TO YARD	
11/11/24	5:00	6:00	1	TRAVEL TO LOCAITON	
11/11/24	6:00	6:30	0.50	HELD PRE-JOB SAFETY MEETING WITH ALL CONTRACTORS ON LOCATION. REVIEWED JSA'S AND DISCUSSED POTENTIAL HAZARDS WITH DAILY OPERATIONS.	
11/11/24	6:30	7:00	0.50	WARMED AND INSPECTED EQUIPMENT, SPOTTED IN AND PREPPED TO RIG UP	
11/11/24	7:00	11:00	4	CHECKED PRESSURES, INSTALLED 4.5" X 7" 5K WELLHEAD, 7"5K BOP STACK AND 7" 5K FLOWCROSS	
11/11/24	11:00	12:00	1	PRESSURE TESTED BOP STACK, LOW PRESSURE TEST 250 PSI FOR 5 MINITES, HIGH PRESSURE TEST FOR 15 MINUTES, TESTED BOTH SETS OF RAMS (PIPES AND BLINDS	
11/11/24	12:00	13:00	1	CONTNIUED TO SPOT IN FLOWBACK EQUIPMENT	
11/11/24	13:00	17:00	4	CONTINUED TO SPOT IN EQUIPMENT, OFFLOADED 1 LOAD OF WATER, RAN RESTRAINTS ON FLOWBACK IRON, SPOTTED COIL TUBING SUPPORT TRAILER ENSURED WELL WAS SHUT IN AND SECURED, SECURED LOCATION AND EQUIPMENT FOR THE NIGHT	
11/11/24	17:00	18:00	1	TRAVEL	
11/12/24	5:00	6:00	1	TRAVEL TO LOCATION	
11/12/24	6:00	6:30	0.50	HELD PRE-JOB SAFETY MEETING WITH ALL CONTRACTORS ON LOCATION. REVIEWED JSA'S AND DISCUSSED SPOTTING IN EQUIPMENT, MUDDY LOCATION, USE OF SPOTTERS, PROPER COMMUNICATION AND HAND SIGNALS, TEAMWORK, AND STOP AND THINK (STOP WORK AUTHORITY).	
11/12/24	6:30	12:00	5.50	SPOT IN COIL TUBING UNIT AND SUPPORT EQUIPMENT, RUN SUCTION LINES, PUMP IRON, FLOWBACK IRON, RESTRAIN ALL IRON, NIPPLE UP X-OVER SPOOL AND BOP STACK, PICKUP INJECTOR HEAD, AND LUBRICATOR, MAKE UP COIL CONNECTOR, PULL TEST / PRESSURE TEST (25K / 2,500 PSI) STAB ON WELL,	
11/12/24	12:00	12:45	0.75	PRESSURE TESTED COIL TUBING BOP'S	
11/12/24	12:45	13:15	0.50	COME OFF WELL AND MAKEUP DRILLOUT BHA W/ 3.875" TRI-CONE BIT	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
11/12/24	13:15	15:25	2.17	<p>ST'AB ON WELL, SHELL TESTED ALL SURFACE AND FLOWBACK EQUIPMENT, GOOD TEST, BLEED OFF PRESSURE, BREAK CIRCULATION AND BEGIN TO RIH</p> <p>DRILLED (ROUGH / SPOTTY) CEMENT FROM SURFACE - 55'</p> <p>TAGGED CEMENT AT (169')</p> <p>DRILLED CEMENT FROM (169' - 215')</p> <p>CONTINUED TO RIH AND TAGGED CICR (6,926')</p>	
11/12/24	15:25	15:55	0.50	CIRCULATED BOTTOMS UP (85) BBLS	
11/12/24	15:55	16:10	0.25	<p>PRESSURE TEST DOWN: (PRODUCTION CASING). TEST INTERVAL BOTTOM: (CIBP) AT 6950 FT TEST INTERVAL TOP: (SURFACE) AT 0 FT PRESSURE TEST TO: 750 PSI FOR 15 MINUTES. TEST RESULTS: (PASS)</p>	
11/12/24	16:10	17:30	1.33	POOH WITH COIL TUBING	
11/12/24	17:30	19:00	1.50	COME OFF WELL, LAYDOWN TOOLS, STAB ON WELL AND BLOW DRY	
11/12/24	19:00	20:00	1	ENSURED WELL WAS SHUT IN AND SECURED, RIGGED DOWN KLX 2" COIL TUBING UNIT AND SUPPORT EQUIPMENT.	
11/12/24	20:00	21:00	1	RIG CREW TRAVEL	
11/14/24	5:00	6:00	1	MOB EQUIP FROM MARCUS STATE W36-6J	
11/14/24	6:00	6:01	0.02	<p>FORM 42: Approved Start Date: Monday, November 11, 2024, at 06:00 AM Form 6: Exp. 4/14/25 FAA Permit: Exp. 3/26/25 BLM: N/A WARS Update: Yes</p> <p>FORM 42 APPROVED 11/07/2024 TO START OPS 11/11/2024. MIRU 11/11/2024.</p>	
11/14/24	6:01	6:15	0.23	JSA/SM	
11/14/24	6:15	6:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 8 PSI. PRODUCTION CASING: 0 (PSI). TUBING: 0 (NA). INTERMEDIATE CASING: 0 (NA).	
11/14/24	6:30	10:00	3.50	SPOT CONTAINMENTS. SPOT TANKS PUMP BASE BEAM & RIG.	
11/14/24	10:00	10:30	0.50	MOB RIG FROM YARD	
11/14/24	10:30	11:30	1	SPOT RIG, RASIES & SCOPE OUT DERRICK. RU IRON & HOSES.	
11/14/24	11:30	12:00	0.50	CREW ON BREAK	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
11/14/24	12:00	12:30	0.50	PT BRIGADES 2- TIWS & 7" BOPS, PIPE RAMS & 2.375" PIPE RAMS TEST ON STUMP, 250/ 5000PSI 10MIN EA GOOD TESTS.	
11/14/24	12:30	13:30	1	CK STATIC COND OF WELL 0PSI 0LEL 0FLOW. ND ENSIGN 7" BOPS, NU & PT BRIGADES BOPS, 250/5000PSI 10MIN EA GOOD TESTS	
11/14/24	13:30	14:30	1	RU FLOOR. SPOT TBG TRAILER W/ 252JTS 7942' 2.375" 4.7# TBG.	
11/14/24	14:30	16:30	2	TIH W/ NC XNNIPPLE 100JTS 2.375" TBG	
11/14/24	16:30	17:00	0.50	WINTERIZE & SECURE SITE, WELL SHUT IN ON PIPR RAMS & LOCKED, TIW, NIGHT CAPS W/ PLUGS INSTALLED.	
11/14/24	17:00	18:00	1	RIG CREW TRAVEL	
11/15/24	5:00	6:00	1	RIG CREW TRAVEL	
11/15/24	6:00	6:15	0.25	JSA/SM	
11/15/24	6:15	6:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 0 (PSI). TUBING: 0 (PSI). INTERMEDIATE CASING: 0 (NA).	
11/15/24	6:30	6:45	0.25	START & WARM UP EQUIP, RU HOSES & IRON.	
11/15/24	6:45	9:00	2.25	CONT TIH 116JTS TO 6820'.	
11/15/24	9:00	13:00	4	SUMMIT SITP 0 SICP 0 FL @ 50FT RIHW/ 1.86" LIB TAG @ 6813' RIHW/ SUMMIT GYRO FROM 6800' TO 100' STOPPING EVERY 100FT GYRO DATA GOOD RIG DOWN MOVE OFF	
11/15/24	9:00	9:30	0.50	MIRU SUMMIT SL	
11/15/24	9:30	10:30	1	RIH W/ 1.9 GR TO 6820'.	
11/15/24	10:30	13:30	3	RIH W/ GYRO LOG FROM 6820'-0'	
11/15/24	13:30	14:00	0.50	RDMO SUMMIT WL	
11/15/24	14:00	14:30	0.50	WINTERIZE & SECURE SITE, WELL SHUT IN ON PIPE RAMS & LOCKED, TIW NIGHT CAPS W/ PLUGS INSTALLED.	
11/15/24	14:30	15:30	1	RIG CREW TRAVEL	
11/18/24	5:00	6:00	1	RIG CREW TRAVEL	
11/18/24	6:00	6:15	0.25	JSA/SM	
11/18/24	6:15	6:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 0 (PSI). TUBING: 0 (PSI). INTERMEDIATE CASING: 0 (NA).	
11/18/24	6:30	7:00	0.50	START & WARM UP EQUIP, RU HOSES & IRON.	
11/18/24	7:00	9:00	2	TOOH LD 12JTS SB 102STDS	
11/18/24	9:00	9:30	0.50	MIRU NEXTIER WL	
11/18/24	9:30	12:45	3.25	RIH W/ CBL/VLD LOG 6900'-2350'. TOOL DIED, ATMPMT TO RUN NEW TOOL, LOG NOT CORRECT, WILL RUN 2350'-0' LATER DATE.	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
11/18/24	12:45	13:30	0.75	RIH W/ 2- 3.125" 4' GUN, 4 SPF, .59" EH, 4.7" PEN, 20.0 GRM CHARGE, 90 DEG PHA BH PERF @ 6700'-6704' & 6200'-6204'.	
11/18/24	13:30	13:45	0.25	RDMO NEXTIER WL	
11/18/24	13:45	15:00	1.25	TIH W/ 32 ACE TEN PKR 99STDS SET @ 6260'	
11/18/24	15:00	16:30	1.50	CIRC PERFS 6700'-6260' AVG RATE: 3.5BPM AVG PSI: 1000PSI BBLs TO OBTAIN CIRC: IMMED TOTAL BBLs CIRC: 315BBLs BBLs LOST: 0BBLs RETURNS: MED MUD, LT AMT SMALL DEHY SOLIDS, LT GAS	
11/18/24	16:30	17:00	0.50	REL PKR LD 4JTS 6133'.	
11/18/24	17:00	17:30	0.50	WINTERIZE & SECURE SITE, WELL SHUT IN ON PIPE RAMS & LOCKED, TIW, NIGHT CAPS INSTALLED.	
11/18/24	17:30	18:30	1	RIG CREW TRAVEL	
11/19/24	5:00	6:00	1	RIG CREW TRAVEL	
11/19/24	6:00	6:15	0.25	JSA/SM	
11/19/24	6:15	6:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 1 PSI. PRODUCTION CASING: 0 (PSI). TUBING: 0 (PSI). INTERMEDIATE CASING: 0 (NA).	
11/19/24	6:30	6:45	0.25	START & WARM UP EQUIP, RU HOSES & IRON	
11/19/24	6:45	7:00	0.25	TIH 4JTS SET PKR @ 6260'	
11/19/24	7:00	7:30	0.50	CIRC PERFS 6700'-6200' 105BBLs 3.5BPM @ 1000PSI, RTNS WTR, NO GAS	
11/19/24	7:30	8:00	0.50	SPOT 75BBLs 160DEG WTR W/ 2SKS HSF, SOAK 2HRS	
11/19/24	8:00	9:30	1.50	REL PKR TOOHS SB 99STDS	
11/19/24	9:30	11:00	1.50	TIH W/ 4.5" SILVERFOX CIRC 99STDS SET @ 6260'	
11/19/24	11:00	11:30	0.50	CIRC HSF OOH W/ 75BBLs	
11/19/24	11:30	12:15	0.75	MIRU CEMENTERS. HOLD JSA MEETING.CMT COMPANY: (SLB).	
11/19/24	12:15	13:00	0.75	PUMP 165 SX, 15.8 PPG 1.53 CF/SX CLASS G CEMENT, (NIO BLEND) BALANCE PLUG: (NO), TOC 0 FT, BOC 0 FT SQUEEZE: (YES), EQUIPMENT: (CICR) DEPTH: 6260 FT, BOTTOM (PERF): 6704 FT, TOP (PERF): 6200 FT, TOC IN CSG: 5995FT	
11/19/24	13:00	15:30	2.50	CLEAN UP RDMO SLB CMT. TOOHS LD 20JTS 5628', RECIRC 150BBLs, TOOHS LD 58JTS SB 60STDS	
11/19/24	15:30	16:00	0.50	WINTERIZE & SECURE SITE, WELL SHUT IN ON BLIND RAMS & LOCKED, NIGHT CAPS W/ PLUGS INSTALLED.	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
11/19/24	16:00	17:00	1	RIG CREW TRAVEL	
11/20/24	5:00	6:00	1	RIG CREW TRAVEL	
11/20/24	6:00	6:15	0.25	JSA/SM	
11/20/24	6:15	6:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 0 (PSI). TUBING: 0 (PSI). INTERMEDIATE CASING: 0 (NA).	
11/20/24	6:30	6:45	0.25	START & WARM UP EQUIP, RU HOSES & IRON	
11/20/24	6:45	7:00	0.25	MIRU WL	
11/20/24	7:00	8:00	1	RIH W/ 2- 3.125" 4' GUN, 4 SPF, .59" EH, 4.7" PEN, 20.0 GRM CHARGE, 90 DEG PHA BH PERF @ 4270'-4274' AND 3770-3774'	
11/20/24	8:00	8:15	0.25	RDMO WL	
11/20/24	8:15	9:00	0.75	TIH W/ 32 ACE TEN PKR 99STDS SET @ 3800' WITH 60 JTS OF 2 3/8	
11/20/24	9:00	11:00	2	CIRC PERFS 3770'-3774' AVG RATE: 3.0BPM AVG PSI: 800 PSI TO OBTAIN CIRC: IMMED TOTAL BBLs CIRC: 360BBLs BBLs LOST: 0BBLs RETURNS: MED MUD, LT AMT SMALL DEHY SOLIDS, LT GAS	
11/20/24	11:00	11:15	0.25	PUMP 70 BBLs OF HSF	
11/20/24	11:15	13:15	2	REL PACKER, TOO H W 60 JTS AND PACKER, WELL CAME ON, PUMPED ANOTHER 50 BBLs. WELL DEAD	
11/20/24	13:15	14:00	0.75	P/U 4 1/2" CICR. TIH TO 3830' W/ 120 JTS. TBG. SET, SHEAR OUT STING BACK IN	
11/20/24	14:00	14:30	0.50	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (SLB).	
11/20/24	14:30	15:00	0.50	PUMP 210 SX, 15.8 PPG, 1.18 CF/SX CLASS G CEMENT, (SUSX BLEND) BALANCE PLUG: (YES/NO), TOC 3627 FT, BOC 4270 FT SQUEEZE: (YES), EQUIPMENT: (CICR) DEPTH: 3830 FT, BOTTOM (PERF): 4270 FT, TOP (PERF): 3770 FT, TOC IN CSG: 3627 FT	
11/20/24	15:00	15:45	0.75	L/D 10 JTS. TBG. CIRC. TO CLEAR ANY REMAINING CEMENT	
11/20/24	15:45	17:00	1.25	TOH, L/D 69 MORE JTS. S/B 42 JTS.	
11/20/24	17:00	17:30	0.50	SECURE WELL - DRAIN EQUIPMENT - CHANGE OUT	
11/20/24	17:30	18:30	1	TRAVEL TO YARD	
11/21/24	5:00	6:00	1	RIG CREW TRAVEL	
11/21/24	6:00	6:15	0.25	JSA/SM	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
11/21/24	6:15	6:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 0 (PSI). TUBING: 0 (NA). INTERMEDIATE CASING: 0 (NA).	
11/21/24	6:30	7:00	0.50	START & WARM UP EQUIP, RU HOSES & IRON.	
11/21/24	7:00	7:30	0.50	MIRU RANGER WL	
11/21/24	7:30	8:30	1	RIH W/ CBL/VDL LOG 2100'-0'.	
11/21/24	8:30	9:30	1	RIH W/ CBL/VDL LOG 2100'-0'. RIH W/ 2- 3.125" 4' GUN, 4 SPF, .70" EH, 6.18" PEN, 22.7 GRM CHARGE, 90 DEG PHA BH PERF @ 1800'-1804' & 1130'-1134'	
11/21/24	9:30	10:00	0.50	RDMO RANGER WL	
11/21/24	10:00	10:30	0.50	TIH W/ 32 ACE TEN PKR 18STDS SET @ 1145'	
11/21/24	10:30	11:30	1	CIRC PERFS 1800'-1130' AVG RATE: 3.5BPM AVG PSI: 300PSI BBLS TO OBTAIN CIRC: IMMED TOTAL BBLS CIRC: BBLS LOST: 210BBLS RETURNS: LT MUD, LT AMT SMALL DEHY SOLIDS, HVY GAS	
11/21/24	11:30	12:00	0.50	SPOT 70BBLS 160DEG WTR W/ 2SKS HSF, SOAK 2 HRS	
11/21/24	12:00	12:45	0.75	REL PKR TOOHS SB 18STDS	
11/21/24	12:45	13:30	0.75	TIH W/ 4.5" SILVERFOX CICR 18STDS 1JT 1-10' SUBS SET @ 1190	
11/21/24	13:30	14:00	0.50	CIRC HSF OOH W/ 50BBLS	
11/21/24	14:00	14:30	0.50	MIRU CEMENTERS. HOLD JSA MEETING.CMT COMPANY: (SLB).	
11/21/24	14:30	15:00	0.50	PUMP 225 SX, 15.8 PPG 1.21 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (NO), TOC 0 FT, BOC 0 FT SQUEEZE: (YES), EQUIPMENT: (CICR) DEPTH: 1190 FT, BOTTOM (PERF): 1800 FT, TOP (PERF): 1130 FT, TOC IN CSG: 984FT	
11/21/24	15:00	16:00	1	CLEAN UP RDMO SLB CMT, TOOHS LD 1-10' SUB 11JTS 829', REVCIRC 50BBLS, TOOHS LD 8 SB 9STDS.	
11/21/24	16:00	16:30	0.50	WINTERIZE & SECURE SITE, WELL SHUT IN ON BLIND RAMS & LOCKED, NIGHT CAPS W/ PLUGS INSTALLED.	
11/21/24	16:30	17:30	1	RIG CREW TRAVEL	
11/22/24	5:00	6:00	1	RIG CREW TRAVEL	
11/22/24	6:00	6:15	0.25	JSA/SM	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
11/22/24	6:15	6:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 0 (PSI). TUBING: 0 (NA). INTERMEDIATE CASING: 0 (NA).	
11/22/24	6:30	6:31	0.02	COA PRIOR TO 507' PLUG NO MIGRATION. 14 HOUR OVERNIGHT BUILDUP CONDUCTED. NEXT MORNING, ALL VALVES SHOWED 0PSI WITH NO LELS OR SIGNS OF GAS MIGRATION.	
11/22/24	6:31	7:00	0.48	START & WARM UP EQUIP, RU HOSES & IRON.	
11/22/24	7:00	7:30	0.50	MIRU RANGER WL	
11/22/24	7:30	8:00	0.50	RIH W/ 1- 3.125" 1' GUN, 6 SPF, .70" EH, 6.18" PEN, 22.7 GRM CHARGE, 90 DEG PHA' BH PERF @ 250'-251'	
11/22/24	8:00	9:00	1	UNABLE TO CIRC 250' UP SCSG	
11/22/24	9:00	9:15	0.25	RIH W/ 1- CSG PUN @ 55'	
11/22/24	9:15	9:30	0.25	RD WL	
11/22/24	9:30	9:45	0.25	TIH W/ 3STDS 1JT SET PKR @ 228'	
11/22/24	9:45	10:15	0.50	CIRC PERF 250'-55' AVG RATE: 3.5BPM AVG PSI: 100PSI BBLS TO OBTAIN CIRC: IMMED TOTAL BBLS CIRC: 105BBLS BBLS LOST: 0BBLS RETURNS: LT MUD, HVY AMT SMALL DEHY SOLIDS, NO GAS	
11/22/24	10:15	10:30	0.25	REL PKR TOOHD LD 1JT SB 3STDS	
11/22/24	10:30	10:45	0.25	RU WL	
11/22/24	10:45	11:00	0.25	RIH W/ 1- 3.125" 4' GUN, 4 SPF, .42" EH, 44.19" PEN, 21.0 GRM CHARGE, 90 DEG PHA DP PERF @ 600'-604'	
11/22/24	11:00	11:30	0.50	RDMO RANGER WL	
11/22/24	11:30	11:45	0.25	TIH W/ 32 ACE TEN PKR 9STDS SET @ 570'	
11/22/24	11:45	12:00	0.25	PERFORM INJECTION TEST (WITH CIRC).	
11/22/24	12:00	12:15	0.25	REL PKR TOOHD SB 9STDS.	
11/22/24	12:15	12:30	0.25	TIH W/ 4.5" SILVERFOX CIRC 9STDS SET @ 570'	
11/22/24	12:30	13:00	0.50	MIRU CEMENTERS. HOLD JSA MEETING.CMT COMPANY: (SLB).	
11/22/24	13:00	13:30	0.50	PUMP 130 SX, 15.8 PPG 1.22 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (NO), TOC 0 FT, BOC 0 FT SQUEEZE: (YES), EQUIPMENT: (CIRC) DEPTH: 570 FT, BOTTOM (PERF): 604 FT, TOP (PERF): 600 FT, TOC IN CSG: 428FT	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
11/22/24	13:30	14:30	1	CLEAN UP RDMO SLB CMT. TOOH LD 8JTS 324', REVCIRC 20BBLS, TOOH LD 10JTS.	
11/22/24	14:30	14:45	0.25	TIH W/ 32 PKR 3STDS SET @ 197'.	
11/22/24	14:45	15:15	0.50	SPOT 30BBLS 160DEG WTR FROM PERFS @ 250'-55'	
11/22/24	15:15	15:30	0.25	REL PKR TOOH SB 3 STDS	
11/22/24	15:30	16:00	0.50	WINTERIZE & SECURE SITE, WELL SHUT IN ON BLIND RAMS & LOCKED, NIGHT CAPS W/ PLUGS INSTALLED	
11/22/24	16:00	17:00	1	RIG CREW TRAVEL	
11/23/24	5:00	6:00	1	RIG CREW TRAVEL	
11/23/24	6:00	6:15	0.25	JSA/SM	
11/23/24	6:15	6:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 0 (PSI). TUBING: 0 (NA). INTERMEDIATE CASING: 0 (NA).	
11/23/24	6:30	7:00	0.50	START & WARM UP EQUIP, RU HOSES & IRON.	
11/23/24	7:00	7:15	0.25	TIH W/ 4.5" SILVERFOX CICR 3JTS SET @ 100'.	
11/23/24	7:15	8:00	0.75	CIRC HSF OOH W/ 30BBLS	
11/23/24	8:00	8:30	0.50	MIRU CEMENTERS. HOLD JSA MEETING.CMT COMPANY: (SLB).	
11/23/24	8:30	9:00	0.50	PUMP 90 SX, 15.8 PPG 1.22 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (NO), TOC 0 FT, BOC 0 FT SQUEEZE: (YES), EQUIPMENT: (CICR) DEPTH: 100 FT, BOTTOM (PERF): 254 FT, TOP (PERF): 55 FT, TOC IN CSG: 0FT	
11/23/24	9:00	9:01	0.02	COA SHOE PLUG MIN 159', PUMPED TO SURFACE. SC SHOE PLUG PUMPED AT 0900PM 11/23/2024. CEMENT CIRCULATED TO SURFACE SO NO TAG REQUIRED.	
11/23/24	9:01	9:02	0.02	EACH PLUG PUMPED WAS AT LEAST 100' LONG.	
11/23/24	9:02	9:03	0.02	INFORMATION SIGNS POSTED IN REQUESTED AREAS THROUGHOUT P&A OPERATIONS.	
11/23/24	9:03	9:30	0.45	LD 3JTS, CLEAN UP RDMO SLB CMT.	
11/23/24	9:30	11:00	1.50	RDMO BRIGADE 14.	
1/14/25	8:00	9:00	1	(VISUAL) CHECK FOR 15 MINUTES. ISOLATION CONFIRMED (YES)OTHER METHOD:	
1/14/25	8:00	9:00	1	DUG UP SURFACE CASING	
1/14/25	9:00	10:00	1	CUT CASING 5' BELOW GL, CEMENT AT SURFACE	
1/14/25	10:00	11:00	1	CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO	
1/14/25	11:00	12:00	1	BACKFILLED	

Well:	EUGENE D MUSE GAS UNIT 1			Spud Date:	8/23/1974 12:00:00 AM
Project:	COLORADO - WELD			Site:	T02N-R65W-S18
Event:	ABANDONMENT			Rig Name:	BRIGADE 22,BRIGADE 14,KLX CTU #1
Start Date:	10/17/24			End Date:	1/14/25
Datum:	KB @ 5026			Well UWI:	0512308120
Report Date	Time From	Time To	Duration (hr)	Operation	
1/14/25	12:00	12:00	0	PLACED MARKER BALL	