



### Daily Harpoon Inspection Checklist

Lease Name: \_\_\_\_\_

Inspected by: \_\_\_\_\_

Date: \_\_\_\_\_

Time: \_\_\_\_\_

Requirement	Details	Notes (check those that apply)
Perimeter check for leaks	Walk the perimeter of the Harpoon to look for leaks or wet spots, document findings. Report any spills to the Completions Foreman.	No leaks or wet spots <input type="checkbox"/> Possible leaks or wet spots <input type="checkbox"/> Uncertain due to conditions <input type="checkbox"/> Definite leaks or wet spots <input type="checkbox"/> Level Indication _____
24" of freeboard required at all times	Ensure the level is at least 24" from the top of the Harpoon - record the depth from the top.	Volume in tank at time of inspection _____
Tank components visual check	Visually inspect that all pins are still in position, liner straps are all secure, and liner belly strap is still tight	All pins installed YES <input type="checkbox"/> NO <input type="checkbox"/> Liner straps secure YES <input type="checkbox"/> NO <input type="checkbox"/> Liner belly strap secure _____
Water Transfer Operations	Audit transfer lines to ensure there are no spills, document any findings.	Audit Complete Yes <input type="checkbox"/> No <input type="checkbox"/> Findings:
Wildlife Mitigation	Ensure netting or lid is functional over Harpoon	No concerns with Netting/Lid <input type="checkbox"/> Netting/Lid is compromised <input type="checkbox"/>
Odors	Document any smells or odors present	Odours present Yes <input type="checkbox"/> No <input type="checkbox"/> If yes, describe:
Temperature	Ensure temperature of water is below liner maximum and above freezing.	Temperature of water is _____ Liner maximum temperature is _____