

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
404097466

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECMC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: <u>PDC ENERGY INC</u>	Operator No: <u>69175</u>	Phone Numbers
Address: <u>1099 18TH STREET SUITE 1500</u>		Phone: <u>(303) 318-6106</u>
City: <u>DENVER</u> State: <u>CO</u> Zip: <u>80202</u>		Mobile: <u>()</u>
Contact Person: <u>Karen Olson</u>	Email: <u>Karen.Olson@chevron.com</u>	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 38153 Initial Form 27 Document #: 403987230

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: <u>WELL</u>	Facility ID: _____	API #: <u>123-12736</u>	County Name: <u>WELD</u>
Facility Name: <u>KREPS 1</u>	Latitude: <u>40.506030</u>	Longitude: <u>-104.590464</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>NWNE</u>	Sec: <u>7</u>	Twtp: <u>6N</u>	Range: <u>64W</u> Meridian: <u>6</u> Sensitive Area? <u>Yes</u>

SITE CONDITIONS

General soil type - USCS Classifications SW Most Sensitive Adjacent Land Use Cropland

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

Within Mule Deer Severe Winter Range HPH
Freshwater Emergent Wetland 20ft S
Riverine 0.06mi E
Residential 0.14mi NW, 0.18mi W, 0.22mi E
Farm Structure 0.13/0.14/0.15mi N, 0.16/0.17mi NW, 0.2/0.22/0.23mi E
Appnd Pond 0.06mi SE, 0.16mi S

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- E&P Waste Other E&P Waste Non-E&P Waste
- Produced Water Workover Fluids
- Oil Tank Bottoms
- Condensate Pigging Waste
- Drilling Fluids Rig Wash
- Drill Cuttings Spent Filters
- Pit Bottoms
- Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
No	GROUNDWATER	NA	Lab analysis
Yes	SOILS	NA	Lab analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Pursuant to ECMC Rule 911 a site investigation will be conducted pertaining to the KREPS 1 wellhead cut and cap and flowline removal. Approximately 549' of flowline will be removed. The ECMC will be updated in a supplemental Form 27 if a portion of the flowline is abandoned-in-place due to field constraints. The wellhead will be cut and capped per ECMC rules. Additionally, soil samples will be field screened at the N-E-S-W sides of the wellhead. Soil samples will be taken along the flowline at any points of material change and/or hammer unions, directional changes, as well as at the bell holes on either side of a waterway.

The decommissioning work described above has not been initiated. However, during peripheral new construction of an adjacent pipeline to the KREPS 1 flowline, subsurface impacts were observed on 10/31/2024. These impacts were reported as a spill to ECMC on Form 19 Doc #403984180. Approximately 80 cubic yards of impacted soil were excavated and transported offsite for disposal. Additional excavation to completely remediate the site is anticipated during 2Q 2025.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

When wellhead and flowline decommissioning actually occurs, a grab soil sample will be collected at the base of the excavation or the area showing the highest degree of impact during field screening activities at the wellhead excavation. Additionally, soil samples will be field screened at the N-E-S-W sides of the wellhead. Soil samples will be taken along the flowline at any points of material change and/or hammer unions, directional changes, as well as at the bell holes on either side of a waterway. Soil samples will be analyzed by a certified laboratory for the full extent of Table 915-1, including but not limited to: TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons) organic compounds in soil per ECMC Table 915-1, and EC, SAR, pH, metals, and boron.

During the November 2024 remedial excavation, full Table 915-1 analyses was conducted. When the wellhead and flowline are ultimately decommissioned, the sampling activities described above will be completed.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

If groundwater is encountered during the site investigation a grab groundwater will be collected and analyzed for all organic and inorganic compounds per ECMC Table 915-1; this sample analysis includes, but is not limited to BTEX, naphthalene, 1,2,4-trimethylbenzene (TMB), and 1,3,5-TMB by EPA Method 8260, chloride and sulfate anions by EPA Method 300.0, and total dissolved solids (TDS) by Method SM 2540C.

On November 14, 2025, groundwater was encountered in the remedial excavation at a depth of approximately 6 ft and a sample was collected and analyzed for Table 915-1 constituents. Analytical results are provided in the attached tables.

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Visual inspection of the wellhead and flowline areas will occur during abandonment activities. Field personnel will field screen all disturbed areas using visual and olfactory senses to determine if laboratory confirmation sampling is required. The ECMC Flowline Closure and Wellhead Closure Checklists will be utilized and filled out during the abandonment process. A photolog will be submitted on the Subsequent Form 27.

During the November 2024 remedial excavation, subsurface soil impacts appeared to be present along the north wall; however, a sample could not be collected safely due to the instability of the excavation sidewalls. Further excavation will be conducted during 2Q 2025 to remove those impacts.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 7

Number of soil samples exceeding 915-1 2

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 1800

NA / ND

-- Highest concentration of TPH (mg/kg) 1750

-- Highest concentration of SAR 7.32

BTEX > 915-1 Yes

Vertical Extent > 915-1 (in feet) 5

Groundwater

Number of groundwater samples collected 1

Was extent of groundwater contaminated delineated? Yes

Depth to groundwater (below ground surface, in feet) 6

Number of groundwater monitoring wells installed 0

Number of groundwater samples exceeding 915-1 0

ND Highest concentration of Benzene (µg/l)

ND Highest concentration of Toluene (µg/l)

ND Highest concentration of Ethylbenzene (µg/l)

ND Highest concentration of Xylene (µg/l)

NA Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected

 Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

Is further site investigation required?

Additional remedial excavation is anticipated for 2Q 2025 on the north end of the November 2025 excavation.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

During November 2024, approximately 80 cubic yards of impacted soil were excavated and transported offsite to the Waste Management Ault, CO Landfill for disposal.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

During November 2024, approximately 80 cubic yards of impacted soil were excavated and transported offsite for disposal. Additional soil impacts were observed along the north excavation sidewall. It is anticipated that additional remedial excavation will occur during 2Q 2025. The excavation sidewall and floor samples are summarized on Tables 1 to 4 and illustrated on Figures 3 and 4.

A groundwater sample was collected from the water that flowed into the remedial excavation on November 14, 2024. This sample was analyzed for Table 915-1 constituents which are summarized in Tables 5 and 6 and illustrated on Figure 5. The laboratory data indicates that organic constituents were less than their respective Table 915-1 standards.

Soil Remediation Summary

In Situ

Ex Situ

_____ Bioremediation (or enhanced bioremediation)

Yes _____ Excavate and offsite disposal

_____ Chemical oxidation

_____ If Yes: Estimated Volume (Cubic Yards) _____ 80

_____ Air sparge / Soil vapor extraction

_____ Name of Licensed Disposal Facility or ECMC Facility ID # _____

_____ Natural Attenuation

No _____ Excavate and onsite remediation

_____ Other _____

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

A groundwater sample was collected and analyzed for Table 915-1 constituents. The laboratory data indicates that organic constituents were less than their respective Table 915-1 standards.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report
 Other Supplemental Form 27

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

PDC intends to directly address the costs of remediation at the locations as part of our asset retirement obligation process and operations. PDC has general liability insurance (policies MWZZ316714 and MWZX316724) and financial assurance in compliance with ECMC rules. Records are available on the ECMC's website.?

Operator anticipates the remaining cost for this project to be: \$ 15000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards 80

E&P waste (solid) description Crude oil impacted soil

ECMC Disposal Facility ID #, if applicable: _____

Non-ECMC Disposal Facility: Waste Management Ault, CO Landfill

Volume of E&P Waste (liquid) in barrels 0

E&P waste (liquid) description _____

ECMC Disposal Facility ID #, if applicable: _____

Non-ECMC Disposal Facility: _____

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

- Compliant with Rule 913.h.(1).
- Compliant with Rule 913.h.(2).
- Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? _____

Does the previous reply indicate consideration of background concentrations? _____

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with ECMC 1000 Series Rules.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 11/01/2024

Actual Spill or Release date, or date of discovery. 10/31/2024

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 11/01/2024

Proposed site investigation commencement. 11/23/2024

Proposed completion of site investigation. 06/30/2025

REMEDIAL ACTION DATES

Proposed start date of Remediation. 11/04/2024

Proposed date of completion of Remediation. 06/30/2025

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

This Remediation number (38153) was initially generated in anticipation of wellhead and flowline decommissioning at the Kreps 1. However, during new construction of another pipeline adjacent to the Kreps 1 flowline, historical impacts were observed. This initiated a partial excavation of impacted subsurface soil along the Kreps 1 flowline. Residual soil impacts were left in place along the north sidewall of the November 2024 remedial excavation. It is anticipated that these impacts will be removed during 2Q 2025.

A groundwater sample was collected from the remedial excavation on 11/14/2024. Laboratory analysis of this sample indicated that all constituents were less than their respective table 915-1 standards.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Paul Henehan

Title: Consultant

Submit Date:

Email: paulh@fremontenv.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved:

Date:

Remediation Project Number: 38153

COA Type

Description

0 COA	
-------	--

ATTACHMENT LIST

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

404098065	REMEDATION PROGRESS REPORT
404098094	ANALYTICAL RESULTS
404098095	ANALYTICAL RESULTS

Total Attach: 3 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)