

## Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
GUNTHER B18-01	0512315693	Abandon Well - Permanent	5/5/2017	SFTY MTG-MIRU-REMOVE STEM LOCKS & PERFORM HANDOVER W/ASS. FOREMAN-CHECK WHSIP(1200/1250 SRF 0)-BLEED WELL T/WT-RC WELL W/60 BBLS T/REMOVE O&G-FT BOP'S-ND TREE-NU BOP'S-UNLND TBG-TOOH LD 112 JTS OF 1 1/4" 2.33# J-55 NUE TBG ON TRAILER-SI-SECURE LOC
GUNTHER B18-01	0512315693	Abandon Well - Permanent	5/8/2017	SFTY MTG-CHECK WHSIP(100/150 SRF 0)-BLEED WELL T/TANK-PUM10/10 BBLS T/CONTROL FLOW-CONT TOOH LD100 JTS OF 1 1/4" J-55 PROD TBG ON TRAILER-HOLD PRE-JOB SFTY MTG W/CHS WL-RU WL-RIH W/2.125" GAUGE RING T/6840'-POOH-RIH W/2.1" CIBP-CORRELATE CCL-SET CIBP @ 6810'-POOH-RIH W/DUMP BAILER-SPOT 2 SKS OF CEMENT ON CIBP-POOH-RD WL-ND BOP'S-NU 5K WH-KU-LOAD HOLE-PSI TEST CIBP/WH T/1500#'S FOR 15 MINS(GOOD TEST)-RLS PSI-NU WH-SI-RD-SECURE LOC-MOB T/DUKE J04-14-RU

Daily Operations				
Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
GUNTHER B18-01	0512315693	Abandon Well - Permanent	1/6/2025	HSM, START WORK  MOVE RIG FROM UPRC 31-10G  SPOT IN EQUIPMENT  CTL
GUNTHER B18-01	0512315693	Abandon Well - Permanent	1/7/2025	CTL,  HSM & START WORK CHECK  RU PUMP TANK, & SELECT, CIWP 800/800 BH 15  PT SF EQUIPMENT  CONTROL WELL, RU RIG, NU BOPS  RU WL RIH W/ CIBP SET @ 6523' W/ 2SXS OF CMT CAP, PT CSG  SHUT IN, CTY
GUNTHER B18-01	0512315693	Abandon Well - Permanent	1/8/2025	CTL  HSM & START WORK CHECK, CIWP 0 ON CSG, BH 5  WAIT ON WIRELINE TO START  RU WLRIH W/ CIBP SET @ 6523' W/ 2 SXS CMT CAP, RIH W/ JET CUTTER & CUT 2 7/8" TBG @ 2272'  CIRCULATE HOLE  ND RIG FLOOR & BOPS, UNLAND CSG, NU P&A SPOOL & BOP  EST RIG MOVE 1/10/24
GUNTHER B18-01	0512315693	Abandon Well - Permanent	1/9/2025	CTL  HSM & START WORK, START EQUIPMENT,  WAIT ON WIND TO CALM, SHUT IN  CTY

## Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
GUNTHER B18-01	0512315693	Abandon Well - Permanent	1/10/2025	CTL HSM & START WORK CHECK, CHECK GROUND, CIWP 0 OVER ALL  RU CIRC EQUIPMENT, ESTABLISH CIRCULATION, PUMP 120SXS SUSSEXS BALNCE PLUG  SB 2 7/8" CSG, WOC  30MIN INFLOW  SHUT IN & SECURE WELL  CTY
GUNTHER B18-01	0512315693	Abandon Well - Permanent	1/13/2025	CTL HSM & START WORK, CHECK GROUNDS,  CIWP 0 ON BH, LOAD HOLE CHECK FOR BUBBLES NO BUBBLES PRESENT,  TIH W/ 2 7/8" TBG TAG TOC 2002'  LD TO 570' & PUMP SF PLUG W/ 218 SXS/44.6BBLS OF SLURRY  30MIN INFLOW  ND RIG FLOOR, BOPS SHUT IN & SECURE WELL  RDMO
GUNTHER B18-01	0512315693	Abandon Well - Permanent	1/14/2025	CHECK IWP=0 PSI INFLOW TEST WELL FOR 30 MIN (WSEA 10-A) NO BUBBLES-OPEN WELL AND TAG CMT TOP @ 10'

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
GUNTHER B18-01	0512315693	Slot Recovery	1/24/2025	NO PRESSURE/BUBBLE TEST ON THE WELLBORE. NO WELLBORE PRESENT AT SURFACE.  PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
GUNTHER B18-01	0512315693	Slot Recovery	1/30/2025	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.