

Ranger Energy Services, LLC
 10350 Richmond Ave Suite 550
 Houston, TX 77042
 Phone: (713) 935-8900
 Fax: (713) 932-8901

Report Date:11/15/2024



Daily Ticket

| Item No. | Day | Unit ID | Equipment | Ticket No. | Date |
|------------------------|-----------------|----------------------------------|------------------|----------------------|--|
| 1 | | C1002 | C1002 | 751762 | 11/13/2024 |
| Customer Name | | Customer AFE | | Order # | Company Rep |
| Chevron | | WBS:UWRMU-D2113-COM Mike Lindsey | | | Mike Lindsey |
| State | County | | Field/Lease/Well | | |
| CO | Weld County, CO | | CUYKENDALL 24-7 | | |
| Start Time | | Stop Time | | Work Description | P&A <input checked="" type="checkbox"/> |
| 11/13/2024 12:30:00 AM | | 11/13/2024 7:30:00 PM | | Sub Code Description | Cement <input checked="" type="checkbox"/> |
| InterCompany Flag | | InterCompany Rig | | InterCompany LOB | |
| False | | | | | |

Billing Section

| Description | Quantity | Rate | Discount | Notes | NavNo | DateOfBilling | Payroll Reference # | Total |
|-------------------------------|----------|------|----------|-------|-------|---------------|---------------------|-------|
| Cement Defoamer | 1.0 | | | | | | | |
| Cement Rig Up & First 5 Hours | 1.0 | | | | | | | |
| Class "G" Cement, Per Sack | 68.0 | | | | | | | |
| Calcium Chloride, Per Sack | 3.0 | | | | | | | |

Description of Work Section

| Description of Work | | | | |
|------------------------|-----------------------|-------|-------------------|---|
| From | To | Hours | Description | Details |
| 11/13/2024 12:30:00 PM | 11/13/2024 7:30:00 PM | 7.0 | RU/RD cement crew | C1002, Plug 1: 2-3/8" at 180' in 8-5/8", pumped 68 sxs or 14 bbl. slurry to surface and squeezed into holes, Cement from 180' - 0'; Cement: 15.8# 1.15 cu.ft./sack yield class G w/2% CaCl2, Water: PH 7.1, Chlorides <100 ppm, Temp: 50F |
| Additional Notes | | | | |
| | | | | |

Payroll Section

| Work Description | Employee Number | Employee | Rev Hours | Travel Hours | Non rev Hours | Total |
|------------------|-----------------|------------------|-----------|--------------|---------------|-------|
| Driver | HGR019820 | Estepe, Lesvy M. | 7.0 | 0.0 | 0.0 | 7.0 |
| Driver | HGR011923 | Held, Robert | 7.0 | 0.0 | 0.0 | 7.0 |
| Supervisor | HGR012245 | Lopez, Alfonzo | 7.0 | 0.0 | 0.0 | 7.0 |

Ranger Energy Representative

Customer/Agent

Ranger Energy Services LLC and its customer acknowledge and agree that in the absence of an executed master service agreement, Ranger's Terms and Conditions will govern all services performed by Ranger including the allocation of liability for events occurring on location. A current copy may be obtained by email at Contracts@RangerEnergy.com or by calling 713.935.8906.

Ranger Energy Services, LLC
 10350 Richmond Ave Suite 550
 Houston, TX 77042
 Phone: (713) 935-8900
 Fax: (713) 932-8901

Report Date:11/15/2024



Daily Ticket

| Item No. | Day | Unit ID | Equipment | Ticket No. | Date |
|------------------------|-----------------|----------------------------------|------------------|----------------------|--|
| 1 | | C1002 | C1002 | 751764 | 11/14/2024 |
| Customer Name | | Customer AFE | | Order # | Company Rep |
| Chevron | | WBS:UWRMU-D2113-COM Mike Lindsey | | | Mike Lindsey |
| State | County | | Field/Lease/Well | | |
| CO | Weld County, CO | | CUYKENDALL 24-7 | | |
| Start Time | | Stop Time | | Work Description | P&A <input checked="" type="checkbox"/> |
| 11/14/2024 12:30:00 PM | | 11/14/2024 7:00:00 PM | | Sub Code Description | Cement <input checked="" type="checkbox"/> |
| InterCompany Flag | | InterCompany Rig | | InterCompany LOB | |
| False | | | | | |

Billing Section

| Description | Quantity | Rate | Discount | Notes | NavNo | DateOfBilling | Payroll Reference # | Total |
|-------------------------------|----------|------|----------|-------|-------|---------------|---------------------|-------|
| Cement Defoamer | 2.0 | | | | | | | |
| Cement Rig Up & First 5 Hours | 1.0 | | | | | | | |
| Class "G" Cement, Per Sack | 60.0 | | | | | | | |
| Calcium Chloride, Per Sack | 5.0 | | | | | | | |
| Pol-E-Flake LCM | 75.0 | | | | | | | |
| Discount | | | | | | | | |

Description of Work Section

| Description of Work | | | | |
|-------------------------|-----------------------|-------|-------------------|--|
| From | To | Hours | Description | Details |
| 11/14/2024 12:30:00 PM | 11/14/2024 7:00:00 PM | 6.5 | RU/RD cement crew | C1002, Plug 1: 2-3/8" at 97' in 8-5/8", pumped 60 sxs or 12.3 bbl. slurry, 31 sxs to surface, 29 sxs squeezed into holes, Cement from 97' - 0', Cement: 15.8# 1.15 cu.ft./sack yield class G w/4% CaCl2 with heavy LCM, Water: PH 7.1, Chlorides <100 ppm, Temp: 50F |
| Additional Notes | | | | |

Payroll Section

| Work Description | Employee Number | Employee | Rev Hours | Travel Hours | Non rev Hours | Total |
|------------------|-----------------|------------------|-----------|--------------|---------------|-------|
| Driver | HGR019820 | Estepe, Lesvy M. | 6.5 | 0.0 | 0.0 | 6.5 |
| Driver | HGR011923 | Held, Robert | 6.5 | 0.0 | 0.0 | 6.5 |
| Supervisor | HGR012245 | Lopez, Alfonzo | 6.5 | 0.0 | 0.0 | 6.5 |

Ranger Energy Representative

Customer/Agent

Ranger Energy Services, LLC
 10350 Richmond Ave Suite 550
 Houston, TX 77042
 Phone: (713) 935-8900
 Fax: (713) 932-8901



Daily Ticket

| Item No. | Day | Unit ID | Equipment | Ticket No. | Date |
|------------------------|-----------------|----------------------------------|------------------|----------------------|--|
| 1 | | C1003 | C1003 | 758112 | 11/21/2024 |
| Customer Name | | Customer AFE | | Order # | Company Rep |
| Chevron | | WBS:UWRMU-D2113-COM Mike Lindsey | | | Mike Lindsey |
| State | County | | Field/Lease/Well | | |
| CO | Weld County, CO | | CUYKENDALL 24-7 | | |
| Start Time | | Stop Time | | Work Description | P&A <input checked="" type="checkbox"/> |
| 11/21/2024 12:00:00 AM | | 11/21/2024 12:00:00 AM | | Sub Code Description | Cement <input checked="" type="checkbox"/> |
| InterCompany Flag | | InterCompany Rig | | InterCompany LOB | |
| False | | | | | |

| Description | Quantity |
|--------------------------------------|----------|
| Gas Block Cement, Per Sack | 70.0 |
| Cement Rig Up & First 5 Hours | 1.0 |
| Calcium Chloride, Per Sack | 2.0 |
| Cement Service, Each Additional Hour | 4.0 |

Discount

Description of Work Section

| Description of Work | | | | |
|------------------------|------------------------|-------|-------------------|--|
| From | To | Hours | Description | Details |
| 11/21/2024 8:00:00 AM | 11/21/2024 9:00:00 AM | 1.0 | RU/RD cement crew | C1003, Plug1: 7"35# in 10" OH at 296', 8-5/8 24# at 296' pumped 70sx |
| 11/21/2024 9:00:00 AM | 11/21/2024 10:00:00 AM | 1.0 | RU/RD cement crew | or 16.3bbbs to surface. RD valve, wash out, RDMO at 1:30 pm, Cement |
| 11/21/2024 10:00:00 AM | 11/21/2024 11:00:00 AM | 1.0 | RU/RD cement crew | details: 15.2# 1.31 cu.ft./sack yield 1K Thixo cement, Water details: PH |
| 11/21/2024 11:00:00 AM | 11/21/2024 12:00:00 PM | 1.0 | RU/RD cement crew | 7.1, Chlorides <50 ppm, Temp: 54F, Non rev: Pretrip and prep for jobs, work on C1003 |

Additional Notes

Payroll Section

| Work Description | Employee Number | Employee | Rev Hours | Travel Hours | Non rev Hours | Total |
|------------------|-----------------|--------------------------|-----------|--------------|---------------|-------|
| Driver | HGR016949 | Rodriguez Sr., Jose | 9.0 | 0.0 | 2.0 | 11.0 |
| Pump Operator | HGR018319 | Felix-Vasquez, Carlos A. | 9.0 | 0.0 | 2.0 | 11.0 |
| Supervisor | HGR017380 | Horton, Jamar R. | 9.0 | 0.0 | 3.0 | 12.0 |

Ranger Energy Services, LLC
 10350 Richmond Ave Suite 550
 Houston, TX 77042
 Phone: (713) 935-8900
 Fax: (713) 932-8901

Report Date: 11/28/2024



Daily Ticket

| Item No. | Day | Unit ID | Equipment | Ticket No. | Date |
|------------------------|-----------------|------------------------|------------------|----------------------|--|
| 1 | | C1003 | C1003 | 763115 | 11/25/2024 |
| Customer Name | | Customer AFE | | Order # | Company Rep |
| Chevron | | WBS:UWRMU-D2113-COM | | | Mike Lindsey |
| State | County | | Field/Lease/Well | | |
| CO | Weld County, CO | | CUYKENDALL 24-7 | | |
| Start Time | | Stop Time | | Work Description | P&A <input checked="" type="checkbox"/> |
| 11/25/2024 12:00:00 AM | | 11/25/2024 12:00:00 AM | | Sub Code Description | Cement <input checked="" type="checkbox"/> |
| InterCompany Flag | | InterCompany Rig | | InterCompany LOB | |
| False | | | | | |

Billing Section

| Description | Quantity | Rate | Discount | Notes | NavNo | DateOfBilling | Payroll Reference # | Total |
|-------------------------------|----------|------|----------|-------|-------|---------------|---------------------|-------|
| Cement Defoamer | 3.00 | | | | | | | |
| Cement Rig Up & First 5 Hours | 1.00 | | | | | | | |
| Gas Block Cement, Per Sack | 154.0 | | | | | | | |
| Mud Flush | 10.00 | | | | | | | |
| Discount | | | | | | | | |

Description of Work Section

| Description of Work | | | | |
|-------------------------|-----------------------|-------|-------------------|---|
| From | To | Hours | Description | Details |
| 11/25/2024 12:00:00 PM | 11/25/2024 1:00:00 PM | 1 | RU/RD cement crew | C1003, Plug1: 2-7/8 7.9# in 10" OH at 5,400', 5bbls of fresh, 10bbls of |
| 11/25/2024 1:00:00 PM | 11/25/2024 2:00:00 PM | 1 | RU/RD cement crew | Mudflush, pumped 154sx or 31.54bbls to balance from 5,400'-5,075'. RD |
| 11/25/2024 2:00:00 PM | 11/25/2024 3:00:00 PM | 1 | RU/RD cement crew | valve, wash out, RDMO at 1:30 pm, Cement details: 15.8# 1.15 |
| 11/25/2024 3:00:00 PM | 11/25/2024 4:00:00 PM | 1 | RU/RD cement crew | cu.ft./sack yield Shannon AGM cement, Water details: PH 7.1, Chlorides |
| 11/25/2024 4:00:00 PM | 11/25/2024 5:00:00 PM | 1 | RU/RD cement crew | cu.ft./sack yield Shannon AGM cement, Water details: PH 7.1, Chlorides |
| 11/25/2024 5:00:00 PM | 11/25/2024 6:00:00 PM | 1 | RU/RD cement crew | <50 ppm, Temp: 54F, Non rev: Pretrip and prep for jobs, work on C1003 |
| Additional Notes | | | | |

Payroll Section

| Work Description | Employee Number | Employee | Rev Hours | Travel Hours | Non rev Hours | Total |
|------------------|-----------------|--------------------------|-----------|--------------|---------------|-------|
| Pump Operator | HGR018319 | Felix-Vasquez, Carlos A. | 7.00 | 0.00 | 3.50 | 10.50 |

Ranger Energy Services, LLC
 10350 Richmond Ave Suite 550
 Houston, TX 77042
 Phone: (713) 935-8900
 Fax: (713) 932-8901

Report Date:12/9/2024



Daily Ticket

| Item No. | Day | Unit ID | Equipment | Ticket No. | Date |
|------------------------|------------------------|----------------------|-----------|-------------------------------------|------------|
| 1 | | C1003 | C1003 | 764374 | 11/26/2024 |
| Customer Name | | Customer AFE | Order # | Company Rep | |
| Chevron | | WBS:UWRMU-D2113-COM | | Mike Lindsey | |
| State | County | Field/Lease/Well | | | |
| CO | Weld County, CO | CUYKENDALL 24-7 | | | |
| Start Time | Stop Time | Work Description | P&A | <input checked="" type="checkbox"/> | |
| 11/26/2024 12:00:00 AM | 11/26/2024 12:00:00 AM | Sub Code Description | Cement | <input checked="" type="checkbox"/> | |
| InterCompany Flag | InterCompany Rig | InterCompany LOB | | | |
| False | | | | | |

Billing Section

| Description | Quantity | Rate | Discount | Notes | NavNo | DateOfBilling | Payroll Reference # | Total |
|--------------------------------------|----------|------|----------|-------|-------|---------------|---------------------|-------|
| Cement Defoamer | 5.0 | | | | | | | |
| Cement Rig Up & First 5 Hours | 1.0 | | | | | | | |
| Gas Block Cement, Per Sack | 135.0 | | | | | | | |
| Mud Flush | 10.0 | | | | | | | |
| Calcium Chloride, Per Sack | 22.5 | | | | | | | |
| Class "G" Cement, Per Sack | 415.0 | | | | | | | |
| Cement Service, Each Additional Hour | 7.0 | | | | | | | |
| Pol-E-Flake LCM | 20.0 | | | | | | | |
| Item Not in PriceBook | 2.0 | | | | | | | |

Discount

Description of Work Section

| Description of Work | | | | |
|------------------------|------------------------|-------|-------------------|---|
| From | To | Hours | Description | Details |
| 11/26/2024 10:00:00 AM | 11/26/2024 11:00:00 AM | 1.0 | RU/RD cement crew | C1003, Plug1: 2-7/8 7.9# in 10" OH at 2,540', 5bbls of fresh, 10bbls of |
| 11/26/2024 11:00:00 AM | 11/26/2024 12:00:00 PM | 1.0 | RU/RD cement crew | Mudflush, pumped 135sx or 31.25bbls to balance from 2,540'-2,218'. |
| 11/26/2024 12:00:00 PM | 11/26/2024 1:00:00 PM | 1.0 | RU/RD cement crew | Cement details: 15.2# 1.3 cu.ft./sack yield 2K Thixo cement, |