

Surface Cement Verification Report

Cementer's Well Service, Inc.
 P.O. BOX 336220 • GREELEY, CO 80633 •
 (970) 690-1100

Acacia 17 - 9HZ

Date: Dec 10, 2024

CLIENT: OXY USA Inc.

FIELD TICKET #: 400.0169.001

Address: 1099 18th Street, Suite 700
 Denver CO 80202



COGCC Operator Guidance - RULE #308.A.B(2)A.ii

Job Information

API #:	05-123-52627	Job Type:	New Well -- Surface
Well Owner:	OXY USA Inc.	Cementing Company:	Cementer's Well Service, Inc.
Lease:	Acacia 17 -	Contact:	Nate Kvamme, 303-324-4296
Well Name:	9HZ	Ambient Conditions:	Clear
State:	CO	Temperature:	36 deg F
County:	Weld	Lat / Long:	
Job Date:	Dec 10, 2024		
Time on Location:	Dec 10, 2024, 14:30		

Slurry Description

a) Purpose	Surface
b) Cement Class	ASTM C595 Type IL
c) Cement Yield	1.61 cu ft / sk
d) Cement Density	13.9 PPG
e) Number of sks	686 sks
f) Mix Fluid Type	
Water / Cement	8.5 gal/sk
g) Slurry Mixed	196.70 BBLs Cement
h) Additives Used	Gel/Bentonite 3.00 % Calcium Chloride 1.50 %
Total Water Used	295.20 BBLs Water
i) Displacement Fluid Vol	121.37 BBLs Water
j) Method of Placement	N/A
l) Stage Tool Depth	N/A
k) Set Depth	Pipe Landed @ 1,971 ft.
m) Float Collar Depth	Plug Landed @ 1,926 ft.
n) Designed top of Cement	Returns to Surface (+)
o) Centralizer Depths	N/A

Job Notes

a) Plug Down	Yes @ Dec 10, 2024, 17:07
	Landed Plug @ 1,642 PSI
	Final Lift @ 500 PSI
b) Floats Held	Yes 1.0 BBLs back
c) Full Returns	Yes
Lost Circulation	No
d) Cement to Surface	Yes
	29 BBLs Cement
e) If no returns, top off	
f) Top off Detail	
g) Additional Detail	
Charts -	
(Pressure, Density, Pump Rate & Total BBLs)	
	*see further attached

Cementer's Well Service, Inc.

OXY USA Inc.

Cementer's Job ID: 3959