



00205353

G & P Casing Pulling
Rt 2 15772 Rd P
Ft Morgan, CO 80701

BEST IMAGE
AVAILABLE

Bristol Production
1220 11th Avenue Suite 102
Greeley, CO 80631

RE: Hamilton 43-11 NE SE T7N R63W *Sec 11*

Mr. Seewald,

Work on this well was begun on September 20, 1990. Work was completed on October 12, 1990. Work was performed as follows:

A 25 sack plug was mixed and pumped to cover J perforations, displaced with water to fill 4 $\frac{1}{2}$ " casing. Casing was cut at 2030' where a 35 sack plug was mixed and pumped. Casing was pulled to 570' where a 20 sack plug was mixed and pumped. Remaining casing was laid down, 9 5/8" surface casing was cut off 4' below ground level, 10 sacks cement was spotted in top and a cap was welded on.

Sincerely,

G. E. Nail

G E Nail

RECEIVED

OCT 19 1990

COLO. OIL & GAS CONS. COMM