

# Oxy COA Operations Summary

Well:	HSR-BACANSKAS 13-35	Spud Date:	9/5/1992 12:00:00 AM
Project:	COLORADO - WELD	Site:	T04N-R66W-S35
Event:	ABANDONMENT	Rig Name:	AXIS 721
Start Date:	2/12/25	End Date:	5/9/25
Datum:	RKB @ 4863	Well UWI:	0512316074
Department		Approved By	Date Approved
05123160740000			
		BRANDON RIVERA	03/19/2025
<b>3/3/25</b>			
Time From	Subcode	Subcode Description	Operation
10:00	Form 17 Test	Form 17 Test Within 60 Days of Rig Up	FORM 17 TEST NO FLUIDS, SC START 2 PSI AND SC END 0 PSI.
<b>3/11/25</b>			
Time From	Subcode	Subcode Description	Operation
	Signs Posted	Signs Posted for Neighborhoods	COA- SIGNS POSTED FOR NEIGHBORS ON LEASE ROAD ENTRANCE TO LOCATION
	Controlled Venting	Controlled Venting and Vapors	COA- MEASURES TAKEN TO CONTROL ALL VENTING AND EMISSIONS THROUGHOUT P&A. USED BULLHEAD METHOD TO KILL WELL. FLUID LEVEL MAINTAINED THROUGHOUT OPERATIONS
	Form 42 Submit	Form 42 Submit with 48 Hours Notice	COA- FORM 42 APPROVED 3/06/2025 TO START OPS 3/11/2025. MIRU 3/11/2025.
	Form 17 Test	Form 17 Test Within 60 Days of Rig Up	COA- FORM 17 PERFORMED WITHIN 60 DAYS OF STARTING OPS
	Stormwater Program	Stormwater Program	COA- Due to proximity to a mapped wetland, surface water and expected shallow groundwater, operator will use secondary containment for all tanks and other liquid containers. USED CONTAINMENTS FOR TANKS, PUMP & RIG
<b>3/18/25</b>			
Time From	Subcode	Subcode Description	Operation
7:15	Verify No Migration	Verify No Migration Before SC Shoe Plug	COA- VERIFY NO PRESSURE OR FLUID MIGRATION PRIOR TO PUMPING SHOE PLUG @1390' (UPPER PIERRE 1490')
12:30	WOC Requirement	WOC Requirement	COA- WOC AFTER PUMPING SHOE PLUG ON 03-18-25, TAG TOC @220', LEAVING CEMENT 209' ABOVE SC SHOE LOCATED @429' PT SCSG TO 500#/15MIN, TEST WAS GOOD
	All Plugs Pumped	All Plugs Pumped were a Minimum of 100' Long	ALL CMT PLUGS PUMED AT LEAST 100' IN LENGTH
	Signs Posted	Signs Posted for Neighborhoods	OXY STAKEHOLDER SIGN, RIG COMPANY SIGN (AXIS 721), WELL INFORMATION, P&A SIGNAGE IN PLACE, MIRU 03/11/2025 AND RDMO 03/18/2025
	Plug Tag Requirement	Shallowest Hydrocarbon Static Conditions	PERFS COVERED VIA CICR AND WELL CONTROLLED BY BULLHEAD

5/9/25			
Time From	Subcode	Subcode Description	Operation
8:00		Isolation Confirmation	(VISUAL) CHECK FOR 15 MINUTES. ISOLATION CONFIRMED (YES)OTHER METHOD: