



# All Jobs Daily Activity and Remarks

Well Name: SANBORN DRAW 01-33

API # 0512309337	Surface Legal Location	Field Name	Permit Number	State CO	Well Configuration Type Vertical
Ground Elevation (ft) 4,708.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) -7.00	KB-Casing Flange Distance (ft)	Surface Spud Date 2/21/1978 00:00	Final Rig Release Date

**Job: ABANDON WELL / RE-ENTRY , 4/15/2025 00:00, PCO1692CD**

Job Category ABANDON	Primary Job Type ABANDON WELL	Secondary Job Type RE-ENTRY
Start Date 4/15/2025	End Date 4/19/2025	

Objective

SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	4/15/2025	4/16/2025	SAFETY MEETING, MIRU SUB AND DERRICK, MIRU BACK YARD PUMP AND TANKS, SPOT IN CPU, RAISE DERRICK, MIRU GAS BUSTER, LOAD FRESH WATER ON WORK TANKS, NU BOP (9" 3K FLANGE, 9" 3K X 11" 3K SPOOL, 11" 3K FLOW CROSS, 11" 3K DOUBLE GATE, W/ 5" PIPE RAMS & BLINDS, 11" 3K BAG, 11" ROTATING HEAD), TEST BOP'S 250 PSI LOW AND 1250PSI HIGH, TEST ALL COMPONENTS WITH WALKER TESTING, STRAP PIPE AND SET UP FLARE LINE, ALL RIGGED UP READY TO SPUD WELL, SPUD WELL, DRILL OUT CMT FROM 15'-30', DRILL DOWN TO 275', TEST CSG, COULDN'T GET A GOOD TEST, DRILL DOWN TO 285', NO CMT FROM 285'-345', COULDN'T TEST CSG BECAUSE OF NO CMT AT SURFACE CSG SHOE, DRILL DOWN TO 396', CIRCULATE CLEAN, TOOH TO CHANGE OUT DP FOR BHA	COMBUSTOR ON LOCATION PROPER SIGNAGE AT ENTRANCE TO LOCATION
2.0	4/16/2025	4/17/2025	SAFETY MEETING, CONTINUE TO DRILL OUT, DRILL DOWN TO 400', CIRCULATE WELL CLEAN, TOOH W/ DP TO CHANGE OUT FOR BHA (4 DC AND 6 HEAVY WEIGHT), OOH, CHANGE OVER, TIH AND BACK TO DRILLING, DRILL DOWN TO 1000', CIRCULATE HIGH VIS SWEEP, GOOD RETURNS, CONTINUE TO DRILL AHEAD, DRILL DOWN TO 2000', SEND HIGH VIS SWEEP, GOOD RETURNS OVER SHAKERS, MOSTLY DEHYDRATED MUD IN RETURNS, DRILL DOWN TO 3030' AND SEND HIGH VIS SWEEP, CIRCULATE BOTTOMS UP, GOOD RETURNS BACK TO WORK TANKS, BACK TO DRILLING, DRILL DOWN TO 4012', CIRCULATE HIGH VIS SWEEP, GOOD RETURNS, MOSTLY DEHYDRATED MUD, FINISH CIRCULATING BOTTOMS UP, RIG SERVICE, BACK TO DRILLING OUT, DRILL DOWN TO 5034' AND SEND HIGH VIS SWEEP, CIRCULATE BOTTOMS UP, GOOD RETURNS BACK TO WORK TANKS, CONTINUE TO DRILL OUT, SAFETY MEETING WIT TOWER CHANGE	COMBUSTOR ON LOCATION PROPER SIGNAGE AT ENTRANCE TO LOCATION
3.0	4/17/2025	4/18/2025	SAFETY MEETING, CONTINUE TO DRILL OUT, DRILL DOWN TO 6000', SEND HIGH VIS SWEEP, GOOD RETURNS BACK TO WORK TANKS, CONTINUE TO DRILL AHEAD, DRILL DOWN TO 6413', START TO GET A PIT GAIN, SEND RETURNS THROUGH GAS BUSTER AND FLARE OFF GAS, CONDITION MUD FRO 9.4PPG TO 10.0 PPG, CIRCULATE GAS OUT OF WELL THROUGH GAS BUSTER AND FLARE, CIRCULATE UNIT WE HAVE 10PPG GOING IN AND COMING OUT WHILE CIRCULATING, CONTINUE TO DRILL DOWN TO TD @ 6500', CIRCULATE 3X BOTTOMS UP, GOOD RETURNS AND MUD IN GOOD CONDITION W/ 10PPG AND VIS OF 45, TOOH FOR WIPER TRIP TO 5500', TIH FROM 5500' BACK DOWN TO 6500', CIRCULATE WELL 1X BOTTOMS UP, WHILE TOOH TANKS WILL BE MONITORED FOR ANY CHANGES IN LEVELS AS WE LOAD WELL, TOOH TO CHANGE OUT BHA AND SWITCH OVER TO CMT BIT, OOH W/ BHA, CHANGE OVER TO CMT BIT, TIH W/ CMT BIT AND DP DOWN TO 6500', CIRCULATE ON WELL UNTIL CMT CREW ARRIVES	COMBUSTOR ON LOCATION PROPER SIGNAGE AT ENTRANCE TO LOCATION

**Well Name: SANBORN DRAW 01-33**

API # 0512309337	Surface Legal Location	Field Name	Permit Number	State CO	Well Configuration Type Vertical
Ground Elevation (ft) 4,708.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) -7.00	KB-Casing Flange Distance (ft)	Surface Spud Date 2/21/1978 00:00	Final Rig Release Date

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
4.0	4/18/2025	4/19/2025	<p>SAFETY MEETING W/ RIG CREW AND CMT CREW, MONITOR WELL FOR 45 MINS, NO MIGRATION SEEN, MIRU CMT CREW, PUMP 30 BBL OF FRESH WATER SPACER, MIX AND PUMP 100SKS (20.48BBL) OF G CMT W/ CMT RETARDER @ 15.8#/GAL, DISPLACE 5.5 BBL OF FRESH WATER AND 83.7 BBL OF MUD TO BALANCE, EST TOCMT @ 6300', TOOH 10 JTS TO 6069', CIRCULATE 1X BOTTOMS UP, MONITOR WELL FOR 45 MINS, NO MIGRATION SEEN, SAFETY MEETING WIT RIG CREW AND CMT CREW, PUMP 30 BBL OF FRESH WATER SPACER, MIX AND PUMP 100SKS (20.48BBL) OF G CMT W/ CMT RETARDER @ 15.8#/GAL, DISPLACE 5.5 BBL OF FRESH WATER AND 77.62 BBL OF MUD TO BALANCE, EST TOCMT @ 5869', TOOH 101 JTS TO 1500', CIRCULATE 1X BOTTOMS UP, MONITOR WELL FOR 45 MINS, NO MIGRATION SEEN, MIRU CMT CREW, PUMP 30 BBL OF FRESH WATER SPACER, MIX AND PUMP 120SKS (24.85BBL) OF THIXSO CMT @ 15.8#/GAL, DISPLACE 5.5 BBL OF FRESH WATER AND 12.61 BBL OF MUD TO BALANCE, EST TOCMT @ 1300', TOOH TO 750' AND CIRCULATE WELL WHILE WOC, RIH AND TAG TOCMT @ 1150', TOOH TO 750', MONITOR WELL FOR 45 MINS, NO MIGRATION SEEN, MIRU CMT CREW, PUMP 30 BBL OF FRESH WATER SPACER, MIX AND PUMP 440SKS (91.13BBL) OF THIXSO CMT @ 15.8#/GAL, TOOH TOP OFF WELL W/ CMT, RDMO CMT CREW,</p>	<p>COMBUSTOR ON LOCATION PROPER SIGNAGE AT ENTRANCE TO LOCATION</p>
5.0	5/13/2025	5/13/2025	SANBORN DRAW 01-33 WAS CUT AND CAPPED ON 05/13/2025	