

Well Name: **FURROW 01**

API # 0512305209	Surface Legal Location	Field Name	Permit Number	State CO	Well Configuration Type Vertical
Ground Elevation (ft) 4,684.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 10.00	KB-Casing Flange Distance (ft)	Surface Spud Date 6/18/1958 00:00	Final Rig Release Date

**Job: ABANDON WELL / RE-ENTRY , 4/19/2025 00:00, PCO1691C**

Job Category ABANDON	Primary Job Type ABANDON WELL	Secondary Job Type RE-ENTRY
Start Date 4/19/2025	End Date 4/23/2025	

Objective

SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	4/19/2025	4/20/2025	SAFETY MEETING, MIRU SUB AND DERRICK, MIRU BACK YARD PUMP AND TANKS, SPOT IN CPU, RAISE DERRICK, MIRU GAS BUSTER, LOAD FRESH WATER ON WORK TANKS, NU BOP (9" 3K FLANGE, 9" 3K X 11" 3K SPOOL, 11" 3K FLOW CROSS, 11" 3K DOUBLE GATE, W/ 5" PIPE RAMS & BLINDS, 11" 3K BAG, 11" ROTATING HEAD), TEST BOP'S 250 PSI LOW AND 1250PSI HIGH, TEST ALL COMPONENTS WITH WALKER TESTING, STRAP PIPE AND SET UP FLARE LINE, ALL RIGGED UP READY TO SPUD WELL, SPUD WELL, DRILL OUT CMT FROM 10'-240', DRILL DOWN TO 240', COUDN'T TEST CSG NO CMT TO TEST AGAINST, DRILL DOWN TO 396', CIRCULATE CLEAN, TOOH TO CHANGE OUT DP FOR BHA, CHANGE OUT BHA, TIH TO 396', CONTINUE TO DRILL AHEAD, DRILL DOWN TO 1000', CIRCULATE WELL WITH HIGH VIS SWEEP, GOOD RETURNS BACK TO WORK TANKS, DRILL DOWN TO 2000', SEND HIGH VIS SWEEP, GOOD RETURNS TO WORK TANKS	COMBUSTOR ON LOCATION PROPER SIGNAGE AT ENTRANCE TO LOCATION
2.0	4/20/2025	4/21/2025	SAFETY MEETING, CONTINUE TO DRILL OUT, DRILL DOWN TO 2150', LOOSE CIRCULATION, LD 10 JTS AND RE-GAIN CIRCULATION, CIRCULATE IN LCM, TIH BACK TO 2150', GOOD CIRCULATION, BACK TO DRILLING, DRILL DOWN TO 3000', SEND HIGH VIS SWEEP WHILE CIRCULATING 1X BOTTOMS UP, GOOD RETURNS TO WORK TANKS, CONTINUE TO CONDITION MUD, 9PPG W/ 39 VIS, SLOWLY BRINING UP MUD WEIGH AND VIS TO CONDITION MUD FOR TD, DRILL DOWN TO 4000', SEND HIGH VIS SWEEP AND PUMP 1X BOTTOMS UP, GOOD RETURNS BACK TO WORK TANKS, CONDITION MUD WEIGHT TO 9.5PPG AND 41 VIS, DRILL DOWN TO 5000', SEND HIGH VIS SWEEP W/ 1X BOTTOMS UP, GOOD RETURNS BACK TO WORK TANKS, CONTINUE TO DRILL AHEAD, DRILL DOWN TO 6000', SEND HIGH VIS SWEEP W/ 1X BOTTOMS UP, GOOD RETURNS TO WORK TANKS, MUD IN GOOD CONDITION, 9.5PPG W/ 41 VIS, CONTINUE TO DRILL AHEAD	COMBUSTOR ON LOCATION PROPER SIGNAGE AT ENTRANCE TO LOCATION
3.0	4/21/2025	4/22/2025	SAFETY MEETING, CONTINUE TO DRILL OUT, DRILL DOWN TO 6245', GOOD RETURNS TO WORK TANKS, DRILL DOWN TO 6374', START TO GET PIT GAIN, CIRCULATE AND FLARE OUT GAS, BRING MUD WEIGHT UP TO 9.5PPG W/ 42 VIS, ALL GAS CIRCULATED OUT, CONTINUE TO DRILL AHEAD, DRILL DOWN TO TD @ 6500', CIRCULATE 1X BOTTOMS UP, GOOD RETURNS TO WORK TANKS, WIPER TRIP TO 5500', TIH BACK TO 6500', CIRCULATE 1X BOTTOMS UP, LD WORK STRING TO CHANGE OUT BHA AND ROCK BIT FOR DP AND CMT BIT, OOH W/ BHA, CHANGE OUT BIT, TIH BACK TO TD @ 6500', CIRCULATE 1X BOTTOMS UP, WIPER TRIP BACK TO 5500', TIH BACK TO 6500', CIRCULATE WHILE WE WAIT ON CMT CREW TO ARRIVE, MIRU CMT CREW, MONITOR WELL FOR 45 MINS, NO MIGRATION SEEN, SAFETY MEETING WIT RIG CREW AND CMT CREW, PUMP 30 BBL OF FRESH WATER SPACER, MIX AND PUMP 100SKS (20.48BBL) OF G CMT W/ CMT RETARDER @ 15.8#/GAL, DISPLACE 5.5 BBL OF FRESH WATER AND 83.7 BBL OF MUD TO BALANCE, EST TOCMT @ 6300', TOOH TO 6008', BREAK CIRCULATION, MONITOR WELL FOR 45 MINS, NO MIGRATION SEEN, SAFETY MEETING WIT RIG CREW AND CMT CREW, PUMP 30 BBL OF FRESH WATER SPACER, MIX AND PUMP 100SKS (20.48BBL) OF G CMT W/ CMT RETARDER @ 15.8#/GAL, DISPLACE 5.5 BBL OF FRESH WATER AND 76.76 BBL OF MUD TO BALANCE, EST TOCMT @ 5808', TOOH LD DP TO 1460'	COMBUSTOR ON LOCATION PROPER SIGNAGE AT ENTRANCE TO LOCATION

**Well Name: FURROW 01**

API # 0512305209	Surface Legal Location	Field Name	Permit Number	State CO	Well Configuration Type Vertical
Ground Elevation (ft) 4,684.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 10.00	KB-Casing Flange Distance (ft)	Surface Spud Date 6/18/1958 00:00	Final Rig Release Date

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
4.0	4/22/2025	4/23/2025	SAFETY MEETING, CONTINUE TO LD TO 1460. CIRCULATE 1X BOTTOMS UP, MONITOR WELL FOR 45 MINS, NO MIGRATION SEEN, MIRU CMT CREW, PUMP 30 BBL OF FRESH WATER SPACER, MIX AND PUMP 120SKS (24.85BBL) OF THIXSO CMT @ 15.8#/GAL, DISPLACE 5.5 BBL OF FRESH WATER AND 11.4 BBL OF MUD TO BALANCE, EST TOCMT @ 1260', TOOH TO 750' AND CIRCULATE WELL WHILE WOC, RIH AND TAG TOCMT @ 1050', TOOH TO 750', MONITOR WELL FOR 45 MINS, NO MIGRATION SEEN, MIRU CMT CREW, PUMP 30 BBL OF FRESH WATER SPACER, MIX AND PUMP 640SKS (132.5BBL) OF THIXSO CMT @ 15.8#/GAL, FULL RETURNS THROUGHOUT CMT JOB, NO CMT BACK TO SURFACE, TOOH W/ DP AND WOC, TIH W/ DP AND TAG CMT @ 380', PUMP 10 BBL OF FRESH WATER SPACER, MIX AND PUMP 520SKS (107.7BBL) OF THIXSO CMT @ 15.8#/GAL, TOOH W/ DP AND TOP OFF WELL W/ CMT,RDMO CMT CREW, START TO RIG DOWN DRILLING RIG	COMBUSTOR ON LOCATION PROPER SIGNAGE AT ENTRANCE TO LOCATION
5.0	5/13/2025	5/13/2025	FURROW 01 WAS CUT AND CAPPED ON 05/13/2025.	