

State of Colorado  
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
404196796  
Receive Date:  
06/24/2025  
Report taken by:  
RICK ALLISON

Site Investigation and Remediation Workplan (Initial Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECOM is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: NOBLE ENERGY INC	Operator No: 100322	Phone Numbers Phone: (303) 829-2393 Mobile: ( )
Address: 1099 18TH STREET SUITE 1500		
City: DENVER	State: CO	Zip: 80202
Contact Person: Randy Thweatt	Email: BWgroup@chevron.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 41947 Initial Form 27 Document #: 404196796

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: \_\_\_\_\_

SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 490623	API #: _____	County Name: WELD
Facility Name: Parcel T160-1 490623	Latitude: 40.503854	Longitude: -104.602557	
** correct Lat/Long if needed: Latitude: 40.504243		Longitude: -104.602935	
QtrQtr: SENE	Sec: 12	Twp: 6N	Range: 65W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SM Most Sensitive Adjacent Land Use Residential, livestock, agricultural.  
Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

**Other Potential Receptors within 1/4 mile**

These points are related to the specified Lat/Longs of this specific form and DO NOT reflect the distances from the unintentional release point.

Mule Deer Severe Winter Range High Priority Habitat located on the parcel

Residential Structures ~1025' NW

Residential Structures onsite

Agricultural crop field ~150' SW, ~200; N, ~800' E

Weld County Road 49 ~250' E

Weld County Road 72 ~1255' N

Riverine habitat ~1050' NE

Domestic water well: Permit #254883 (receipt #0518874 located ~140' SE); Permit #4002480 (receipt #04002480 located ~1220' SE)

# SITE INVESTIGATION PLAN

## TYPE OF WASTE:

- |                                                     |                                                      |                                        |
|-----------------------------------------------------|------------------------------------------------------|----------------------------------------|
| <input checked="" type="checkbox"/> E&P Waste       | <input checked="" type="checkbox"/> Other E&P Waste  | <input type="checkbox"/> Non-E&P Waste |
| <input checked="" type="checkbox"/> Produced Water  | <input checked="" type="checkbox"/> Workover Fluids  | _____                                  |
| <input checked="" type="checkbox"/> Oil             | <input type="checkbox"/> Tank Bottoms                |                                        |
| <input checked="" type="checkbox"/> Condensate      | <input type="checkbox"/> Pigging Waste               |                                        |
| <input checked="" type="checkbox"/> Drilling Fluids | <input type="checkbox"/> Rig Wash                    |                                        |
| <input type="checkbox"/> Drill Cuttings             | <input type="checkbox"/> Spent Filters               |                                        |
|                                                     | <input type="checkbox"/> Pit Bottoms                 |                                        |
|                                                     | <input type="checkbox"/> Other (as described by EPA) | _____                                  |

## DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	UNDETERMINED	Visual/olfactory; Laboratory analysis
UNDETERMINED	VEGETATION	UNDETERMINED	Visual/olfactory

## INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

On Sunday, April 6, at approximately 6 pm, Noble incurred a well control incident near Galeton in Weld County at the Bishop Well. Noble notified the Galeton Fire Department and immediately activated emergency response procedures, mobilized an extensive cross-functional team of subject matter experts, and worked closely with the Galeton community and Fire Department. The Bishop Well was secured on 4/10/2025. Unified Command (UC) stood up on 4/7/2025 to undertake initial actions and emergency response measures. On 4/14/2025, UC stood down and Noble's Incident Command (IC) took over, continuing emergency response measures in coordination with UC agencies. The investigation into the incident is ongoing and response activities continue to abate and remediate impacts associated with E&P waste.

This Form 27 addresses impacts within Parcel T160-1 with an approximate area of 1.94 acres, more specifically depicted on the attached Site Overview Map ("Incorporated Lands"). Separate Form 27s will be submitted to address abatement, investigation, and remediation activities associated with other land parcels potentially impacted by the Bishop Well incident.

## PROPOSED SAMPLING PLAN

### Proposed Soil Sampling

Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

Soil sampling is underway consistent with the attached Environmental Sampling Analysis Plan (ESAP) v1.6, and Residential Soil Sampling Locations Plan (RSSLP) v1.2. To date, 20 soil samples have been collected. Final validated laboratory data is attached for the preliminary sample, but laboratory analytical results for the comprehensive soil samples are pending.

### Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

### Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

## Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

Water well sampling is underway consistent with the attached Water Well Sampling and Analysis Plan (WWSAP).

# SITE INVESTIGATION REPORT

## SAMPLE SUMMARY

**Soil**

Number of soil samples collected 20  
Number of soil samples exceeding 915-1 1  
Was the areal and vertical extent of soil contamination delineated? No  
Approximate areal extent (square feet) 0

**NA / ND**

ND Highest concentration of TPH (mg/kg) \_\_\_\_\_  
-- Highest concentration of SAR 1.13  
BTEX > 915-1 No  
Vertical Extent > 915-1 (in feet) 0

**Groundwater**

Number of groundwater samples collected 0  
Was extent of groundwater contaminated delineated? No  
Depth to groundwater (below ground surface, in feet) \_\_\_\_\_  
Number of groundwater monitoring wells installed \_\_\_\_\_  
Number of groundwater samples exceeding 915-1 \_\_\_\_\_

Highest concentration of Benzene (µg/l) \_\_\_\_\_  
Highest concentration of Toluene (µg/l) \_\_\_\_\_  
Highest concentration of Ethylbenzene (µg/l) \_\_\_\_\_  
Highest concentration of Xylene (µg/l) \_\_\_\_\_  
Highest concentration of Methane (mg/l) \_\_\_\_\_

**Surface Water**

0 Number of surface water samples collected  
\_\_\_\_\_ Number of surface water samples exceeding 915-1  
If surface water is impacted, other agency notification may be required.

**OTHER INVESTIGATION INFORMATION**

Were impacts to adjacent property or offsite impacts identified?

The extent of potential impacts to adjacent properties will be individually assessed with separate Remediation Project Numbers according to their assigned parcel ID.

Were background samples collected as part of this site investigation?

Background samples have been collected and final analytical results are pending lab validation.

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) \_\_\_\_\_ Volume of liquid waste (barrels) \_\_\_\_\_

Is further site investigation required?

Noble is conducting initial site investigation to identify additional potential remedial activities. Should final analytical data indicate the agreed upon list of constituents sampled for analyses exceed applicable limits, a proposed remedial action plan will be developed and submitted for approval.

**REMEDIAL ACTION PLAN**

**SOURCE REMOVAL SUMMARY**

Describe how source is to be removed.

If E&P waste(s) is identified onsite, it will be collected, removed, and disposed of from the site in accordance with applicable requirements.

**REMEDIATION SUMMARY**

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Noble is implementing a multi-phase approach to determine the extent of potential impacts to soil, surface water, and/or groundwater, which will be used to generate a fit-for-purpose remedial action plan. Both visual and olfactory observations and initial PID readings are being relied upon to qualitatively screen for potential soil, surface water, and/or groundwater impacts. Samples are being collected for laboratory analysis to determine whether any analyzed constituent exceeds an applicable threshold or limit. Such identified exceedances will be incorporated into the evaluation of proposed remediation approaches (e.g., in situ, ex situ, monitoring), which will be submitted for review and approval.

**Soil Remediation Summary**

In Situ  Ex Situ  
\_\_\_\_\_ Bioremediation ( or enhanced bioremediation ) \_\_\_\_\_ Excavate and offsite disposal

\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_  
Name of Licensed Disposal Facility or ECMC Facility ID # \_\_\_\_\_  
\_\_\_\_\_ Excavate and onsite remediation  
\_\_\_\_\_ Land Treatment  
\_\_\_\_\_ Bioremediation (or enhanced bioremediation)  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Other \_\_\_\_\_

**Groundwater Remediation Summary**

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

**GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

# REMEDIATION PROGRESS UPDATE

## PERIODIC REPORTING

### Approved Reporting Schedule:

Quarterly     Semi-Annually     Annually     Other

### Request Alternative Reporting Schedule:

Semi-Annually     Annually     Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:     Groundwater Monitoring     Land Treatment Progress Report     O&M Report

Other Supplemental Site investigation for soil and air

## Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Noble intends to directly address the costs of remediation at the locations as part of our asset retirement obligation process and operations. Noble has general liability insurance (policies MWZZ316714 and MWZX316724) and financial assurance in compliance with ECMC rules. Records are available on the ECMC's website. The cost for remediation is an estimate only, costs may change upwards or downward based on site-specific information. Noble makes no representation or guarantees as to the accuracy of the estimate.

Operator anticipates remaining costs for this project to be determined with the development of work plans necessary to meet ECMC regulations.

Operator anticipates the remaining cost for this project to be: \$ \_\_\_\_\_

## WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards \_\_\_\_\_

E&P waste (solid) description \_\_\_\_\_

ECMC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-ECMC Disposal Facility: \_\_\_\_\_

Volume of E&P Waste (liquid) in barrels \_\_\_\_\_

E&P waste (liquid) description \_\_\_\_\_

ECMC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-ECMC Disposal Facility: \_\_\_\_\_

# RECLAMATION PLAN

## RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

The Incorporated Lands are not associated with Oil & Gas Operations. Nonetheless, reclamation activities will be completed once a remedial no further action approval is obtained in accordance with 1000 Series Rules.

Is the described reclamation complete? \_\_\_\_\_

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim  Final

Did the Surface Owner provide the seed mix? \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

## SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. 04/06/2025

Actual Spill or Release date, or date of discovery. 04/06/2025

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 04/28/2025

Proposed site investigation commencement. 04/28/2025

Proposed completion of site investigation. 07/28/2025

### REMEDIAL ACTION DATES

Proposed start date of Remediation. 09/28/2025

Proposed date of completion of Remediation. 12/31/2025

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

Completion dates subject to change based upon data received as part of the site investigation and implementation of appropriate remedial activities. Initiation of the site investigation and interim remediation activities as part of response activities commenced on 4/28/2025. Remedial actions will be initiated consistent with ECOM approval of Form 27.

**OPERATOR COMMENT**

As noted above, this Form 27 is limited to the site investigation and associated remediation activities within Incorporated Lands.

Separate Form 27s will be submitted to address other parcels with potential impacts from the Bishop Well incident.

The site information coordinates provided above represent the center of the original parcel prior to implementation of the RSSLP Residential Sampling Location Plan.

Estimated volumes, dates, and investigation/remediation approaches are subject to revision based on the receipt of additional data being generated as part of ongoing response efforts, including site investigation tasks.

Analytical data and summary tables not contained in this Form 27 are pending data validation and will be provided to ECMC within a supplemental Form 27.

Background samples have been collected and final analytical results are pending lab validation.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Randy Thweatt

Title: Regulatory Compliance Mgr

Submit Date: 06/24/2025

Email: randythweatt@chevron.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: RICK ALLISON

Date: 08/11/2025

Remediation Project Number: 41947

**COA Type****Description**

	Operator did not analyze total uranium in soil as proposed in the original approved ESAP dated 4/17/2025, and apparently removed uranium from the soil sampling plan without explanation. Operator shall justify removal of uranium from the total metals list or provide total uranium analytical results.
	A detailed summary of the Rapid Assessment Team (RAT) and Shoreline Cleanup Assessment Technique (SCAT) team assessments for this parcel has not been provided. Operator shall provide the RAT and/or SCAT on the next Supplemental Form 27.
2 COAs	

**ATTACHMENT LIST**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

404196796	INVESTIGATION/REMEDATION WORKPLAN (INITIAL)
404249281	LABORATORY ANALYTICAL REPORT
404249282	LABORATORY ANALYTICAL REPORT
404249286	LABORATORY ANALYTICAL REPORT
404249287	LABORATORY ANALYTICAL REPORT
404249288	LABORATORY ANALYTICAL REPORT
404249289	LABORATORY ANALYTICAL REPORT
404249290	ANALYTICAL DATA SUMMARY TABLE(S)
404249291	ANALYTICAL DATA SUMMARY TABLE(S)
404249292	ANALYTICAL DATA SUMMARY TABLE(S)
404249293	ANALYTICAL DATA SUMMARY TABLE(S)
404249294	SITE MAP
404249295	SOIL SAMPLE LOCATION MAP
404249296	OTHER
404249298	OTHER

404249299	OTHER
404312743	FORM 27-INITIAL-SUBMITTED

Total Attach: 17 Files

### General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Environmental	<p>ECMC acknowledges receipt of the laboratory analytical results for the soil sample collected on this project and additional results are pending data validation.</p> <p>ECMC removed "Land Treatment Progress Report" as a Report Type. Land Treatment is defined in ECMC Rules and not approved for this project. On future reports, Operator will indicate the site specific nature of this report: e.g. "Soil Sample Results Report"</p> <p>Operator will revise summary analytical tables as discussed including: 1. Add EPA RSLs for Resident Soil, 2. Provide an additional separate analytical summary table for soil suitability parameters (pH, EC, SAR, hot water soluble boron). 3. For non-detect results in summary tables include the laboratory reporting limit; for example "&lt;0.005" or "ND &lt; 0.005", but do not use "NA" or "ND".</p>	08/11/2025
Environmental	ECMC notes the results for hexavalent chromium are rendered invalid due to holding time exceedance after sample preparation.	08/11/2025

Total: 2 comment(s)