



RECEIVED

APR 21 1990

Ans'd.....

G & P Casing Pulling
Rt 2 15772 Rd P
Ft Morgan, CO 80701

Diamondback Oil Corporation
5655 S Yosemite St Suite 305
Englewood, CO 80111

RE: #4-12 Larsen NW SW Sec 4, T3S, R64W

Mr. Schmidt;

Work on this well was begun on April 16, 1990. Work on this well was completed on April 19, 1990. Work was performed as follows:

A 20 sack plug was mixed and pumped to cover perforations at 8020', displaced with water to fill 4½" casing. Casing was cut and pulled to 1700' where a 25 sack plug was mixed and pumped. Casing was then pulled to 1450' where a 25 sack plug was mixed and pumped. Casing was then pulled to 600' where a 25 sack plug was mixed and pumped. Casing was then pulled to 330' where a 35 sack plug was mixed and pumped. Remaining casing was laid down, 8 5/8" surface casing was cut off 4' below ground level, 5 sacks cement was spotted in top and a cap was welded on.

Sincerely,

G. E. Naill

G E Naill