

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
WELLS RANCH USX AA35-12	0512325052	Abandon Well - Permanent	7/24/2025	ROAD RIG AND EQUIPMENT, ISITP-650 PSI, ISICP-550 PSI, ISISCP-0 PSI, SPOT IN EQUIPMENT, R/U ZONES AND PUMP LINES, SDFN.
WELLS RANCH USX AA35-12	0512325052	Abandon Well - Permanent	7/25/2025	ISITP-600 PSI, ISICP-600 PSI, ISISCP-0 PSI, PRES/TEST BLIND AND PIPE RAMS, CONTROL WELL W/130 BBLS OF FRESH WATER, N/D WELLHEAD, N/U BOP AND TBG EQUIPMENT, PRES/TEST CONNECTOR, POOH STANDING BACK 78 JTS AND L/D REST OF TBG, MIRU JMR WIRELINE, RIH AND SET CIBP @6440' SPOT 2 SKS CMT ON TOP, LOAD HOLE W/35 BBLS OF WATER, PERFORM PRESSURE TEST TO 1500 PSI FOR 15 MIN, HELD GOOD, RIH AND SET CIBP @2438', POOH, RIH AND SHOOT CIRCULATING HOLES @680', POOH, RDMO WL, SECURE WELL, SDFN.
WELLS RANCH USX AA35-12	0512325052	Abandon Well - Permanent	7/28/2025	ISICP-0 PSI, ISISCP-0 PSI, PERFORM BUBBLE TEST, NO BUBBLES, TIH W/78 JTS OF 2 3/8 TO 2438', SPOT 10 SKS OF NEAT G CMT @15.8 PPG AND 1.15 Y ON TOP OF CIBP, L/D ALL TBG, ESTABLISH CIRCULATION AND CONDITION HOLE, MIX AND PUMP CMT UP TO SURFACE, TOTAL PUMP 10 BBLS OF C/WASH, 5 BBLS OF FRESH AND 294 SKS OF NEAT G CMT @15.8 PPG AND 1.15 Y, N/D BOP, N/U WELLHEAD, SECURE WELL, R/D PULLING UNIT AND RIG EQUIPMENT, PREPARE FOR RIG MOVE.
WELLS RANCH USX AA35-12	0512325052	Abandon Well - Permanent	9/5/2025	PRESSURE/BUBBLE TESTED THE WELL FOR 15 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES. CEMENT TAGGED AT 0 FT INSIDE WELLBORE-CEMENT WAS TAGGED AT SURFACE AND NO ADDITIONAL CEMENT WAS REQUIRED. CEMENT TAGGED AT 0 FT INSIDE SURFACE CASING ANNULUS AND NO ADDITIONAL CEMENT WAS REQUIRED. CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.