

Well Name: ANTELOPE G-29

API # 0512333180	Surface Legal Location 422161	Field Name Wattenberg	Permit Number	State CO	Well Configuration Type Vertical
Ground Elevation (ft) 4,657.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 11.00	KB-Casing Flange Distance (ft)	Surface Spud Date 4/6/2011 00:00	Final Rig Release Date

Job: ABANDON WELL / ABANDON WELL , 8/22/2025 06:00, 250603		
Job Category ABANDON	Primary Job Type ABANDON WELL	Secondary Job Type ABANDON WELL
Start Date 8/22/2025	End Date 8/26/2025	
Objective		

SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	8/22/2025	8/22/2025	<p>CREW TRAVEL TO LOCATION, SAFETY MEETING AND REVIEW JSA, CHECK PRESSURES                      SURFACE 46 PSI                      CSG 634 PSI                      TBG 631 PSI                      MIRU WOR AND BASE BEAM ON TO SECONDARY CONTAINMENTS, RAISE DERRICK AND TEST HARD LINES TO 1500 PSI, CONTROL WELL AND PUMP 100 BBL OF FRESH WATER TO CIRCULATE OUT ALL HYDROCARBONS OUT OF WELL, PRESSURE TEST CSG TO 500 PSI FOR 15 MINS, GOOD TEST, MIRU HYDRO TESTER, TEST OUT 90 JTS (45 STANDS) TO THE DERRICK, RDMO HYDRO TESTER, LAY DOWN 105 JTS ON TO THE TBG TRAILER FOR A TOTAL OF 195 JTS ON LOCATION, TOP OFF WELL WITH FRESH WATER AS WE TOOH, MIRU WL, SAFETY MEETING WITH WL AND RIG CREW, RIH WITH CBL DOWN TO 6200', LOG UP UNDER 500 PSI OF APPLIED PRESSURE, OOH WITH LOGS AND SENT OF FOR APPROVALS, APPROVED TO CUT @ 2700', RIH WITH CSG CUTTER AND CUT CSG @ 2700', OOH WITH WL, RDMO WL, RD WORK FLOOR, ND BOP AND WELL HEAD, UNPACK CSG SLIPS, TIE BACK RIG, UN-LAND CSG @ 85K OUT OF SLIPS AND PULLED UP TO 100K AND BROKE FREE, WEIGHT SLOWLY CAME DOWN TO 45K, NU WELL HEAD AND BOP, RU WORK FLOOR, CIRCULATE WELL</p>	ALL PROPER SIGNS AT ENTRANCE TO LOCATION
2.0	8/25/2025	8/25/2025	<p>HOLD SAFETY MEETING AND REVIEW JSA. WELL ON SLIGHT VACUUM. CONTINUE CIRCULATING CLEAN. PULL AND LAY DOWN 2700' OF 4-1/2" 11.6# CASING, (63 JTS AND CUT JT). CHANGE OUT CASING EQUIPMENT TO TBG EQUIPMENT. RUN IN HOLE WITH TBG, EOT @ 2800'. CIRCULATE CLEAN. HOLD SAFETY MEETING AND RIG UP CEMENT EQUIPMENT. MIX AND PUMP 8 SX OF CLASS G CEMENT FROM 2800' TO 2700' IN 4-1/2" CASING AND 97 SX FROM 2700' TO 2500' IN OPEN HOLE, TOTAL OF 105 SX, 1.15 YIELD, 15.8#, 21.5 BBLs OF SLURRY, 9.6 BBLs OF DISPLACEMENT. PULL OUT OF HOLE WITH TBG AND TOP OFF WELL WITH FRESH WATER. CLOSE WELL IN FOR THE NIGHT.</p> <p>NOTES:                      SEPERATOR &amp; BURNER ON LOCATION                      CONTAINMENTS BEING USED ON LOCATION                      RIG AND P&amp;A SIGNS OUT AT ROAD.</p>	

Well Name: ANTELOPE G-29

API # 0512333180	Surface Legal Location 422161	Field Name Wattenberg	Permit Number	State CO	Well Configuration Type Vertical
Ground Elevation (ft) 4,657.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 11.00	KB-Casing Flange Distance (ft)	Surface Spud Date 4/6/2011 00:00	Final Rig Release Date

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
3.0	8/26/2025	8/26/2025	<p>HOLD SAFETY MEETING AND REVIEW JSA. 0 PRESSURE ON WELL. RUN IN HOLE WITH TBG AND TAG TOC @ 2490'. PULL AND LAY DOWN 61 JTS OF TBG, EOT @ 547'. CIRCULATE WELL CLEAN. HOLD SAFETY MEETING AND RIG UP CEMENT EQUIPMENT. MIX AND PUMP 250 SX OF CLASS G CEMENT FROM 547' TO 10'. RIG DOWN TBG EQUIPMENT AND WORK FLOOR. NIPPLE DOWN BOPE AND TOP OFF WELL WITH 10 SX OF CEMENT, 1.15 YIELD, 15.8#, 53.2 BBLs OF SLURRY. RIG DOWN RIG AND INSTALL CAP. WELL WORK COMPLETE.</p> <p>NOTES:</p> <p>SEPERATOR &amp; BURNER ON LOCATION</p> <p>CONTAINMENTS BEING USED ON LOCATION</p> <p>RIG AND P&amp;A SIGNS OUT AT ROAD</p> <p>63 JTS + CUT JT OF 4-1/2" 11.6# CASING SENT TO LUNDEVALL. 191 JTS OF 2-3/8" J55 TBG SENT TO LUNDEVALL.</p>	<p>63 JTS + CUT JT OF 4-1/2" 11.6# CASING SENT TO LUNDEVALL. 191 JTS OF 2-3/8" J55 TBG SENT TO LUNDEVALL.</p>
4.0	9/29/2025	9/29/2025	ANTELOPE G-29 WAS CUT AND CAPPED ON 09/29/2025.	