

---

**ECMC Correspondence: Antelope 21-29 (05-123-33175)**

---

**From** Adam Conry <aconry@civiresources.com>

**Date** Fri 10/24/2025 9:50 AM

**To** Jenkins - DNR, Steve <steve.jenkins@state.co.us>

**Cc** Regulatory <regulatory@civiresources.com>; TJ Hanneman <thanneman@civiresources.com>; Matt Thome <mthome@civiresources.com>; Amanda Flinn <aflinn@civiresources.com>

 2 attachments (3 MB)

ANTELOPE 21-29 APPROVED FORM 6.pdf; CBL Antelope 21-29.pdf;

Steve,

Here's another. Per the discussion on 10/8/25 during our monthly meeting around sending notifications for minimal depth changes to the ECMC, I am updating you of a change to plan found during 6SR internal review on a well plugged prior the meeting.

We found the Subject well Antelope 21-29 (05-123-33175), had the cut/pull and stub plug moved 50' from the original planed depth on the approved Form 6. The well has already been successfully cut and capped. The change was during plugging operations on 8/20/25 due to information gained from running a new CBL. The production casing was cut and pulled at 2650' which was 50' higher than the original plan of 2700' due to cement stringers. The CBL and original approved Form 6 are attached. The actual cut pull depth, and CBL will be noted and attached with the 6SR. Let me know if you need any further information I will be happy to discuss.

Thank you.

**Adam Conry**

**Production Engineer**

**(M) 303-883-3351**

[AConry@civiresources.com](mailto:AConry@civiresources.com)

