



Bison respectfully submits the below evidence of proper stormwater log installation as required by ECMC inspection performed on November 25, 2025 and is in Document No. 697506045. The inspection was a construction and stormwater inspection of the Cartwright 24 pad in Weld County, Colorado.

The inspection requires that Bison, “Comply with Rule 1002.f.(2) to install stormwater BMPs (straw wattles/erosion logs) per good engineering practices. In addition, Operator shall attach via the FIRR the stormwater installation criteria for straw wattles/erosion logs per the Operator’s Field Wide Stormwater Management Plan.”

The below picture shows that the wattles are installed per the stormwater installation criteria and the stormwater management plan. The installation criteria for wattles such as those used at Cartwright are installed in a trench roughly 2-3 inches. This is depth is roughly half the diameter of the wattles.

Please note that per this inspection, Bison has updated its procedure to trench the location of the wattles prior to setting the wattles.

