

Snow Consulting & Services, Inc
808 CR 215
Parachute, Co 81635

Plugging Report
State 31-16

October 31, 2025
Thru
November 19, 2025

George Dozel Jr. State 31-16

October 31, 2025 Friday

MI excavator and fix road, excavate a cellar around the surface casing and cut off at 4'.

November 10, 2025 Monday

Mix 45 sks type 2 cement and transport to location in water truck and fill casing to surface with slurry.

November 19, 2025 Wednesday

Top out casing with 2 sks hand mixed cement, Install Dry hole marker plate and back fill cellar.