

Document Number:  
404422134

Date Received:  
11/17/2025

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set. A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

ECMC Operator Number: 8960 Contact Name: Daniel Bolton

Name of Operator: BONANZA CREEK ENERGY OPERATING COMPANY Phone: (303) 594-0102

Address: 555 17TH STREET SUITE 3700 Fax: \_\_\_\_\_

City: DENVER State: CO Zip: 80202 Email: dbolton@civiresources.com

**For "Intent" 24 hour notice required,** Name: \_\_\_\_\_ Tel: \_\_\_\_\_

ECMC contact: Email: \_\_\_\_\_

Type of Well Abandonment Report:  Notice of Intent to Abandon  Subsequent Report of Abandonment

API Number 05-123-35815-00

Well Name: Latham Well Number: 33-1

Location: QtrQtr: NESE Section: 1 Township: 4N Range: 63W Meridian: 6

County: WELD Federal, Indian or State Lease Number: \_\_\_\_\_

Field Name: WATTENBERG Field Number: 90750

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 40.339580 Longitude: -104.379920

GPS Data: GPS Quality Value: 1.2 Type of GPS Quality Value: PDOP Date of Measurement: 08/20/2012

Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems

Other \_\_\_\_\_

Casing to be pulled:  Yes  No Estimated Depth: \_\_\_\_\_

Fish in Hole:  Yes  No If yes, explain details below

Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below

Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	6600	6610	03/02/2020	B PLUG CEMENT TOP	6260
NIOBRARA	6346	6490	03/02/2020	B PLUG CEMENT TOP	6260

Total: 2 zone(s)

**Casing History**

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	12+1/4	8+5/8	J-55	24	0	437	293	437	0	CALC
1ST	7+7/8	4+1/2	N-80	11.6	0	6749	486	6760	1816	CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6260 with 2 sacks cmt on top. CIBP #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 105 sks cmt from 1820 ft. to 1490 ft. Plug Type: STUB PLUG Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 233 sacks half in. half out surface casing from 549 ft. to 0 ft. Plug Tagged:   
Set 10 sacks at surface  
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No  
Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: 1720 ft. of 4+1/2 inch casing Number of Days from Setting Surface Plug to Capping or Sealing the Well: 56  
Surface Plug Setting Date: 09/02/2025 Cut and Cap Date: 10/28/2025

\*Wireline Contractor: Axis \*Cementing Contractor: Axis

Type of Cement and Additives Used: G Neat

Flowline/Pipeline has been abandoned per Rule 1105  Yes  No

Technical Detail/Comments:

Venting health and safety precautions were taken to avoid nuisance and or hazards to the public.

Operator used secondary containment for all tanks and other liquid containment.

A Bradenhead test was performed before plugging this well. Pressures were present, but there was no flow, so no sample could be taken. Form 17 submitted with results, Doc #404306745.

See Form 27 Doc# 404264794 (WH, FAC).

This well's flowline(s) has not yet been abandoned per Rule 1105 at the time of this Form 6 subsequent report. It will be abandoned within 90 days of the last surface plug set date and reported on a Form 42 or 44 as per Rule 1105.f.

Form 42 was submitted prior to plugging operations, Form 42 Doc #404323494. Form 42 was submitted prior to MIRU for plugging operations, Form 42 Doc #404323498.

Prior to placing cement above the base of the Upper Pierre (1304'), operator waited a sufficient amount of time to confirm static conditions. There was no pressure or fluid migration.

No fluids or gas migration was present prior to surface casing shoe plug being set. The plug was cemented to surface with 233 sacks of cement from 549' - 0' with an additional 10 sks of cement at surface.

At least 100' of cement was left in the wellbore for each plug.

After cut prior to cap, Operator verified isolation by a 15 minute bubble test and no flow was observed.

This form 6-SRA addresses all COA's from the Form 6-NOIA.

Attached to this form:

1. Wireline tickets
2. Cement tickets
3. Operations summary
4. Final P&A WBD
5. CBL

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Aubrey Noonan

Title: Sr. Regulatory Analyst Date: 11/17/2025 Email: regulatory@civiresources.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Jacobson, Eric

Date: 1/8/2026

### **CONDITIONS OF APPROVAL, IF ANY LIST**

<b><u>COA Type</u></b>	<b><u>Description</u></b>
0 COA	

### **ATTACHMENT LIST**

<b><u>Att Doc Num</u></b>	<b><u>Name</u></b>
404422134	FORM 6 SUBSEQUENT SUBMITTED
404422171	CEMENT BOND LOG
404422172	CEMENT JOB SUMMARY
404422173	WIRELINE JOB SUMMARY
404422178	OPERATIONS SUMMARY
404429615	WELLBORE DIAGRAM

Total Attach: 6 Files

### **General Comments**

<b><u>User Group</u></b>	<b><u>Comment</u></b>	<b><u>Comment Date</u></b>
Engineer	Form 27 Doc# 404264794 provides notice for decommissioning the flowline. Left answer for flowline abandoned as no.	12/01/2025

Total: 1 comment(s)