

DE	ET	OE	ES
----	----	----	----

**Replug By Other Operator**  
 Document Number:  
 404486757  
 Date Received:  
 01/13/2026

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set. A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

ECMC Operator Number: 10633 Contact Name: Trey Sloan  
 Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLC Phone: (918) 534-6637  
 Address: 555 17TH STREET SUITE 3700 Fax: \_\_\_\_\_  
 City: DENVER State: CO Zip: 80202 Email: tsloan@civiresources.com

**For "Intent" 24 hour notice required,** Name: \_\_\_\_\_ Tel: \_\_\_\_\_  
 Email: \_\_\_\_\_

Type of Well Abandonment Report:  Notice of Intent to Abandon  Subsequent Report of Abandonment

API Number 05-005-06610-00  
 Well Name: STATE OF COLORADO 'X' Well Number: 1  
 Location: QtrQtr: NESE Section: 13 Township: 5S Range: 65W Meridian: 6  
 County: ARAPAHOE Federal, Indian or State Lease Number: 70/8027-S  
 Field Name: LOWRY Field Number: 52075

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 39.614857 Longitude: -104.606536  
 GPS Data: GPS Quality Value: 0.0 Type of GPS Quality Value: PDOP Date of Measurement: 12/17/2025  
 Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems  
 Other \_\_\_\_\_  
 Casing to be pulled:  Yes  No Estimated Depth: \_\_\_\_\_  
 Fish in Hole:  Yes  No If yes, explain details below  
 Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below  
 Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
J SAND	8519	8666	07/28/1976	BRIDGE PLUG	8500
Total: 1 zone(s)					

**Casing History**

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	12+1/4	8+5/8	N/A	24	0	271	200	271	0	VISU
1ST	7+7/8	5+1/2	N/A	15.5	0	8714	150	8714	8070	CALC
S.C. 1.1						2260	400	2264	478	CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 8500 with \_\_\_\_\_ sacks cmt on top. CIBP #2: Depth 7000 with 2 sacks cmt on top.  
 CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
 CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 30 sks cmt from 6850 ft. to 6600 ft. Plug Type: CASING Plug Tagged:   
 Set 120 sks cmt from 2310 ft. to 1277 ft. Plug Type: CASING Plug Tagged:   
 Set 95 sks cmt from 1277 ft. to 460 ft. Plug Type: CASING Plug Tagged:   
 Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
 Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:

Perforate and squeeze at 6900 ft. with 70 sacks. Leave at least 100 ft. in casing 6850 CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 210 sacks half in. half out surface casing from 460 ft. to 0 ft. Plug Tagged:   
 Set \_\_\_\_\_ sacks at surface  
 Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No  
 Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. of \_\_\_\_\_ inch casing  
 Surface Plug Setting Date: 11/20/2025 Cut and Cap Date: 12/17/2025 Number of Days from Setting Surface Plug to Capping or Sealing the Well: 27

\*Wireline Contractor: Axis Energy \*Cementing Contractor: Axis Energy

Type of Cement and Additives Used: G Neat

Flowline/Pipeline has been abandoned per Rule 1105  Yes  No

Technical Detail/Comments:

ECMC Area Engineer was contacted and a new plan was devised; please see attached correspondence.

Perfs at 6900' and 6700' with a CICR at 6850'.  
Perf at 460'.

Gyro test was run on 11/18/2025. Please see attached survey.

Venting health and safety precautions were taken to avoid nuisance and or hazards to the public.

Operator used secondary containment for all tanks and other liquid containment.

The GPS data within the form has been updated to reflect as-drilled well location.

Form 42 was submitted prior to plugging operations, Form 42 Doc #404403483. Form 42 was submitted prior to MIRU for plugging operations, Form 42 Doc #404403495.

No fluids or gas migration was present prior to surface casing shoe plug being set. Surface casing shoe plug was placed from 1277'-460' with 95 sks and an additional plug placed from 460'-Surface with 210 sks.

At least 100' of cement was left in the wellbore for each plug.

After cut prior to cap, Operator verified isolation by a 15 minute bubble test and no flow was observed.

This form 6-SRA addresses all COA's from the Form 6-NOIA.

Attached to this form:

1. Wireline tickets
2. Cement tickets
3. Operations summary
4. Final P&A WBD
5. CBL
6. ECMC Correspondence
7. Gyro test

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Aubrey Noonan  
Title: Sr. Regulatory Analyst Date: 1/13/2026 Email: regulatory@civiresources.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Jacobson, Eric Date: 1/14/2026

### **CONDITIONS OF APPROVAL, IF ANY LIST**

<b>COA Type</b>	<b>Description</b>
0 COA	

### **ATTACHMENT LIST**

<b>Att Doc Num</b>	<b>Name</b>
404486757	FORM 6 SUBSEQUENT SUBMITTED
404488778	CEMENT BOND LOG
404488780	CORRESPONDENCE
404488781	GYRO SURVEY
404498243	CEMENT JOB SUMMARY
404498244	WIRELINE JOB SUMMARY
404498764	WELLBORE DIAGRAM
404498910	OPERATIONS SUMMARY

Total Attach: 8 Files

**General Comments**

<b><u>User Group</u></b>	<b><u>Comment</u></b>	<b><u>Comment Date</u></b>
		Stamp Upon Approval

Total: 0 comment(s)