



00257534

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE* (Other instructions on reverse side)

Form approved. Budget Bureau No. 42-B1424

APR 9 1975

3. LEASE DESIGNATION AND SERIAL NO.

D-028942

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL [X] GAS WELL [] OTHER []

2. NAME OF OPERATOR CONTINENTAL OIL COMPANY

3. ADDRESS OF OPERATOR 152 North Durbin Street, Casper, WY 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface

1980' FSL, 1980' FWL (NE SW)

7. UNIT AGREEMENT NAME

McCallum Unit

8. FARM OR LEASE NAME

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

McCallum

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 12, T9N, R79W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

8232'

12. COUNTY OR PARISH

Jackson

13. STATE

Colorado

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF [] PULL OR ALTER CASING [] FRACTURE TREAT [] MULTIPLE COMPLETE [] SHOOT OR ACIDIZE [] ABANDON* [] REPAIR WELL [] CHANGE PLANS [] (Other) Cement Pierre "B" [XX]

SUBSEQUENT REPORT OF:

WATER SHUT-OFF [] REPAIRING WELL [] FRACTURE TREATMENT [] ALTERING CASING [] SHOOTING OR ACIDIZING [] ABANDONMENT* [] (Other) [] (NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

It is proposed to cement squeeze the Pierre "B" Formation behind the pipe. We will set a CIBP at 1393' and perforate with 2 JSPF at 1200' and 1350'. It is planned to cement the perforations with 75 sacks Class "G" cement, drill and clean out to approximately 1210', and test the casing. The bridge plug set at 1393' will be drilled and re-run to the original PBTD of 5829'. Production will continue in the Dakota-Lakota.

Table with 2 columns and 6 rows containing initials and checkmarks.

18. I hereby certify that the foregoing is true and correct

SIGNED T.C. Thompson

TITLE Administrative Supervisor

DATE 4/7/75

(This space for Federal or State office use)

APPROVED BY M. Rogers

TITLE DIRECTOR

DATE APR 10 1975

CONDITIONS OF APPROVAL, IF ANY:

USGS(3) COGCC File

*See Instructions on Reverse Side

Handwritten signature 'file'