



Nielson & Associates, Inc. Recompletion Report



Well Name: McCallum Unit # 111	County: Jackson
Field Name: McCallum	State: Colorado
Location: NW SE Sec 34-T10N-R79W	GL Elevation: 8088'
Footages: 2402' FSL & 2240' FEL	KB Elevation: 8100'

Purpose: Recomplete well from Pierre "B" to Pierre "A"

Date	Work Performed	Rig:
------	----------------	------

05/01/2001 MIRU Baker Atlas wireline and crane trucks. RIH w/ CCL, setting tool, and 5-1/2" cement retainer. Correlated to GR-CCL dated 9-14-83. Tagged PBTB @ 940' KB-WLM. Attempted to set retainer @ 875' KB-WLM. Setting tool would not fire. POH and rewired firing head. RIH and correlated. Set retainer @ 875' KB-WLM. POH w/setting tool. Filled hole with water. Pressure tested casing to 500 psi for 15 minutes. Lost 25 psi in 15 minutes. Swabbed well down to PBTB. Dumped 5 sx sand down casing, washing down w/2bbls water. RIH w/ 11' of guns loaded 4 spf, 90 degree phasing and 22 grams charges. Correlated to CCL and shot 621-632' KB-WLM. POH w/ carrier. All shots fired. Guns dry. RDMO Baker Atlas.

05/08/2001 MIRU Evertson Well Service. RIH with the following downhole equipment:

Seating Nipple - 2"	1.00'
21 Joints 2-3/8" Tubing	653.00'
<u>KB</u>	<u>12.00'</u>
Total Depth	666.00'
Pump 2" x 1-1/4" x 12'	12.00'
Rods 25 - 3/4"	625.00'
Rod Subs (2 - 6', 1 - 4')	16.00'
Polish Rod 1-1/4" x 16'	16.00'



Waiting on electricity.

06/25/2001 Put well on production. Well made 0.0 BO and 3 BW last 24 hours.

06/26/2001 Well made 0.0 BO and 3 BW last 24 hours.

06/27/2001 Well made 0.1 BO and 3 BW last 24 hours.

06/28/2001 Well made 0.2 BO and 2 BW last 24 hours.

06/29/2001 Well made 0.3 BO and 1 BW last 24 hours.