



01735373

103-09700



CEMENT JOB REPORT

CUSTOMER Coastal Oil & Gas Corp.	DATE 10-OCT-00	F.R. # 281710027	SERV. SUPV. Timothy Bonnet
LEASE & WELL NAME SDC 7331	LOCATION Sec 2 T4S R-102W	COUNTY-PARISH-BLOCK Rio Blanco Colorado	
DISTRICT Normal	DRILLING CONTRACTOR RIG # Key	TYPE OF JOB Plug & Abandon	

SIZE & TYPE OF PLUGS	LIST-CSI-HARDWARE	PHYSICAL SLURRY PROPERTIES					
		SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPG	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER
MATERIALS FURNISHED BY BJ							
100sks G		15.8	1.17	5	01:30	20.8	11.88
H2O		8.34				1	
Available Mix Water <u>00</u> Bbl. Available Displ. Fluid <u>68</u> Bbl.						TOTAL	21.8 11.88


HOLE			TBG-CSG-D.P.				COLLAR DEPTHS			
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE	SHOE	FLOAT	STAGE
			4.5	10.5	CSG	1887	J-55			0

LAST CASING				PKR-CMT RET-BR PL-LINER		PERF. DEPTH		TOP CONN		WELL FLUID	
SIZE	WGT	TYPE	DEPTH	BRAND & TYPE	DEPTH	TOP	BTB	SIZE	THREAD	TYPE	WGT.
7	23	CSG	243	No Packer	0	0	0	2	RD	KCL WATER	8.7

DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER SOURCE
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQL. PSI	RATED	Operator	RATED	Operator	
1	BBLs	H2O	8.34	0	0	0	0	0	0	0	TRK

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	1000 PSI
						CIRCULATING WELL - RIG <input type="checkbox"/> BJ <input checked="" type="checkbox"/>	
08:44	0	1000	.5	.5	H2O	PRESSURE TEST LINES	
08:46	0	17	1.06		H2O	BREAK CIRC.	
08:59	0	80	2.08	27	H2O	SHUT DOWN	
09:10	0	0	0	0	0	MIX TUB OF CMT 15.8	
09:13	0	183	.79		CMT	START PUMPING CMT 15.8	
09:24	0	224	1.25	10	CMT	CMT TO SURFACE	
09:25	0	198	.75	11	CMT	LOST RETURNS	
09:33	0	45	.5	20.8		SHUT DOWN @ WAIT ON CMT	
11:30	0	50	.3	1	H2O	PRESSURE UP ON BACK SIDE IT HELD	
11:30	0	50	0	0		SHUT DOWN @ SHUT IN	
						THANK YOU TIM @ CREW	



BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL CMT RETURNS/ REVERSED	TOTAL BBL PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERV. SUPV.
Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	0	Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	0	0	0	Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	Tim Bonnet