



01900281

103-09292

RIATA ENERGY, INC.**DAILY WORKOVER REPORT**

Well Name: Federal 298-31-1
County: Rio Blanco
State: Colorado
Field: Sulphur Creek
TD: 4081'
Location: Sec. 13-T2S-R98W
Formation: Wasatch
Contractor: CWS Rig No. 54
Spud Date: 8/31/87

October 24, 1996

RU BJ Services. Pump Balanced of (40) Sx Class 'G' With 3% CaCl and 0.25 PPS Cello-Flake (Wt = 16.0, Yld = 1.20). Displace Cement With 3 bbls Fresh Water. pumped Plug @ 2 BPM and 50 psig. Well Went on Slight Vacuum @ Shutdown. TOOH With Tubing. WOC. MIRU RMWS. RIH With 4" Casing Guns and Tag Cement @ 1024', Ok'd By Lanney Massey With BLM. Perf 7" Casing @ 500' With (2) Shots. POOH With Guns, RDMO RMWS. TIH to 488' With 2- 3/8" Tubing. Load Hole, Hole on Slight Vacuum. Will Increase Cement Volume. Pump Balanced Plug of (60) Sx Class 'G' With 3% CaCl and Heavy Slug of Cello-Flake. hole Not Blowing or Sucking After Shutdown. TOOH and LD 2- 3/8" Tubing. TIH With Remaining Tubing and TOOH and LD Same. RD Floor and Tongs. ND BOP's. Lanney Massey Approved to Not Tag Plug and 1" Surface Plugs. RD CWS Rig No. 54. Cut Off Wellhead. 1" Surface Plug From 50' to Surface With (25) Sx Class 'G' Neat Both Inside and Out. Cap Well and Weld on Dry Hole Marker. **Well is P&A. Final Report.**

Cost: Rig and BOP	1541.00
Cementing	4144.00
Wireline	968.00
Welder	200.00
Supervision	<u>400.00</u>
Total	7253.00