



(SUBMIT IN TRIPPLICATE)

RECEIVED
JUL 11 1958
CONSERVATION COMMISSION
OIL & GAS
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office Denver
Lease No. 028942(b)
Unit McCallum

(05705054)

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<input checked="" type="checkbox"/>		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 7, 1958

Well No. Sherman B-2 is located 1627 ft. from [N] line and 2571 ft. from [E] line of sec. 13
SW NE
NW Lot 7, Sec 13 9N 79W 6th PM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
McCallum Jackson Colorado
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 8179 ft. 8167 Ground

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Plug and abandon Sherman B-2 TD 6278' in Morrison.

Drilled to 5833', tentative top of Muddy, 5774'. *Approved 7/8/58*

DST #1 in Muddy, 5766' to 5833':

Tool open 1 hour 35 min. Shut in 15 min. Gas to surface 15 min, estimate 70,000 cu. ft. Recovered 297' gas cut mud. I.F.P. 135, F.F. 135, S.I. 1385, H.H. 2985.

Drilled to 5965', tentative top of Dakota, 5829'.

DST#2 in Dakota-Lakota 5837' to 5965':

Tool open 50 min, shut in 30 min, gas to surface in 27 min., estimate 50,000 cu. ft. Recovered 200' gas cut mud. I.F. 84, F.F. 105, ISI 1455, FSI 1092 H.H. 3105.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address P. O. Box 126

Craig, Colorado

USGS(2) COGCC(2) REW File



00287056

By Alex B. Chapman

Title District Chief Clerk

DVR	
WRS	
HHM	
JAM	
FJR	
JD	
FILE	

8281 1111
1958



Tentative top of Lakota, 5923'.

Drilled to 6278', tentative top of Morrison, 6174'.

DST#3 in Morrison, 6179' to 6278'.

Tool open 1 hr. 15 min., shut in 30 min., no gas to surface. Very weak blow, decreasing throughout test.

Recovered 450' drilling mud and 00₂ gas cut water. 2160' gas cut water. Total fluid 3060'. I.F. 380, F.F. 1350, S.I.P. 2235, H.H. 3280.

Verbal approval was given to plug and abandon July 3, 1958, by setting a plug in the bottom covering the Morrison, a plug covering the Dakota-Lakota, and Muddy, a 50' plug at the bottom of the surface, and a plug at the surface.

DETAILS OF WORK

Plug and abandon Sherman 5-5 to 6278' in Morrison.

Drilled to 5833', tentative top of Muddy, 5794'.

Shut in in Muddy, 5795' to 5833'.

Tool open 1 hour, 35 min., shut in 15 min., no gas to surface. 15 min. estimate 70,000 cu. ft. recovered 597' gas cut water. I.F. 122, F.F. 122, S.I.P. 1352, H.H. 2482.

Drilled to 5962', tentative top of Dakota, 5829'.

5962' in Dakota-Lakota 5817' to 5962'.

Tool open 30 min., shut in 30 min., gas to surface in 10 min., estimate 50,000 cu. ft. recovered 100' gas cut water. I.F. 38, F.F. 105, S.I.P. 102, H.H. 3102.

Continental Oil Company

Address: P.O. Box 126

State, Colorado

134512 (2) 032512 104 Title

By *John A. Chapman*

The District State Clerk