

FORM 4 Rev 6/99

Page 1

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303) 894-2100 Fax: (303) 894-2109



RECEIVED FOR COGCC USE ONLY AUG 22 02 COGCC

SUNDRY NOTICE

Submit original plus one copy. This form is to be used for general, technical and environmental sundry information. For proposed or completed operations, describe in full on Technical Information Page (Page 2 of this form). Identify well or other facility by API Number or by OGCC Facility ID.

1. OGCC Operator Number:
2. Name of Operator: Robert L. Bayless
3. Address: 621 17th Street, Suite 1640
City: Denver State: CO Zip: 80293
4. Contact Name and Telephone: Tom McCarthy No: 505 326 2659 Fax: 505 326 6911
5. API Number: 05-103-08360
6. OGCC Facility ID Number:
7. Facility Name: PHILADELPHIA CREEK 6 Operator's Facility Number:
8. Location (QtrQtr, Sec, Twp, Rng, Meridian): SE NE SEC -13, T2S, R101W
9. County: RIO BLANCO
10. Field Name: PHILADELPHIA CREEK MANCOS B
11. Federal, Indian or State Lease Number: COC12997

Complete the Attachment Checklist

Attachment Checklist table with columns for Oper and OGCC, and rows for Survey Plat, Directional Survey, Surface Equipment, Technical Information Page, Other.

General Notice

Change well name and number from:
Change of location from (QtrQtr, Sec, Twp, Range, Meridian):
Change of location to (QtrQtr, Sec, Twp, Range, Meridian):
ATTACH NEW SURVEY Footage from Ext. Sec. Lines:
Abandoned Location: Is site ready for inspection?
Date Well first shut in or temporarily abandoned
Request for Confidential Status (6 months from date of well completion).
Final reclamation will commence approximately on
Final reclamation is completed and site is ready for inspection.
Change of Operator (prior to drilling): Effective Date:
Spud Date

Technical Engineering/Environmental Notice

Notice of Intent Approximate Start Date:
Report of Work Done Date Work Completed: AUGUST 8, 2002
Details of work must be described in full on Technical Information Page (Page 2 must be submitted).
Commingling Zones
Intent to Recomplete (submit Form 2)
Change Drilling Plans
Reservoir Stimulation
Perforating/Perfs Added Gross Interval Changed?
Request to Vent or Flare
Repair Well
Convert Well to Injection (in an Approved Secondary Project)
Additional Source Leases for Water Disposal Well
Other: PLUGGED & ABANDONED
E&P Waste Disposal
Beneficial Reuse of E&P Waste
New Pit
Landfarming
Status Update/Change of Remediation Plans for Spills and Releases
Variance

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: TOM MCCARTHY Signed: [Signature] Title: ENGINEER Date: 08/20/02


OGCC Approved: [Signature] Title: NWAE Date: 8/12/02

CONDITIONS OF APPROVAL IF ANY:



Page 2

TECHNICAL INFORMATION PAGE



1. OGCC Operator Number: _____ API Number: _____
 2. Name of Operator: _____
 3. Well Name: _____ Well Number: _____
 4. Location (Qtr, Sec, Twp, Rng, Meridian): _____

This form is to be completed whenever a Sundry Notice is submitted requiring detailed report of work to be performed or completed. This form shall be transmitted within 30 days of work completed as a "subsequent" report and must accompany Form 4, page 1.

6. **DESCRIBE PROPOSED OR COMPLETED OPERATIONS**

To: Tom McCarthy (505) 326-6911
From: Joe Dyk, Well Pluggers, Inc. (970) 858-7546



Philadelphia Creek No. 6
SENE Section 13 T2S-R101W
Rio Blanco County, Colorado
Plug and Abandonment

Wednesday, July 31, 2002

Move in rig up. Pumped 16 sacks cement through 1-1/4" tubing to spot balanced plug across perforations. Tubing tail at 3320'. Trip out with 103 joints of tubing. Bill Kraft from the Meeker BLM witnessed the bottom plug job. Shut down to let cement set up.

Thursday August 1, 2002

Tagged cement with sandline at 3080'. Trip in with tubing to 3080' and pumped 8 sacks of 15.8 ppg cement. Per instructions of BLM inspector Bill Kraft. Lay down 1-1/4" tubing. Shut down over night.

Tuesday, August 6, 2002

Tagged with sandline at 2646 feet. Filled casing with water. Pumped 8 sacks at 150 feet inside casing through 1-1/4" tubing. Pumped 8 sacks at 150 feet outside of casing through 1-1/4" tubing. Plug Job witnessed by Lannie Massey from the Meeker BLM. Will finish plug job tomorrow.

Wednesday, August 7, 2002

Tagged cement at 450' inside 2-7/8" casing. Ran 1-1/4" tubing to 150' inside 2-7/8" casing and pumped 8 sacks of cement to surface. Tagged cement outside 2-7/8" casing at 150'. Ran 1-1/4" tubing outside 2-7/8" casing to 50' and cemented to surface with 16 sacks of cement. Rig down and move to PC # 28. Set dry hole marker on Thursday. BLM was notified and did not show up.