

**FORM
INSP**

Rev
X/20

**State of Colorado
Energy and Carbon Management Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

03/21/2026

Submitted Date:

03/21/2026

Document Number:

715802106

FIELD INSPECTION FORM

Loc ID: 318639 Inspector Name: Revas, Robbie On-Site Inspection: 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

ECMC Operator Number: 46290
Name of Operator: KP KAUFFMAN COMPANY INC
Address: 1700 LINCOLN ST STE 4550
City: DENVER State: CO Zip: 80203

Findings:

- 6 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
		cogcc@kpk.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
241784	WELL	SI	08/01/2023	GW	123-09573	UPRR 43 PAN AM B 3	WK

General Comment:

[This is a field audit of the scout card, related documents and the location.](#)

Location

Overall Good:

Signs/Marker:			
Type	WELLHEAD		
Comment:	adequate		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action: Date: _____

Overall Good:

Spills:				
Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

Venting:

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type			
Comment:			
Corrective Action:		Date:	

Inspected Facilities

Facility ID: 241784 Type: WELL API Number: 123-09573 Status: SI Insp. Status: WK

Cement

Cement Contractor

Contractor Name: Brand-X Wireline Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): _____ Cement Volume (sx): _____

Good Return During Job: _____ Cement Type: _____

Comment: Brand-X on location for P & A Operations form 42 (PA)-00 doc # 404538406, attempting to set CIBP with 2 sxs cement on top but can,t get down to depth due to thick mud. KP Kauffman will be out on Monday to cleanout the wellbore & Brand-X will be back on Tuesday to set CIBPs.

Corrective Action: _____ Date: _____

BradenHead

Date of Last Brhd Test: 10/03/2025 Annual Brhd Completed? Yes

Last Brhd Test Results Initial Surf Csg Pressure: 0 Fluid Type: _____
 End Surf Csg Pressure: 0

Comment: Piped to surface

Corrective Action: _____ Date: _____

The subreport 'InspWellFlowline' could not be found at the specified location \\10.14.12

ECMC Comments

Comment	User	Date
This Audit/Inspection is due to a form 42 MIRU doc # 404538410 This Audit/Inspection is due to a form 42 PA doc # 404538406 Any corrective actions from previous inspections that have not been addressed are still applicable Weather: Partly cloudy/clear Temperature: 66* Location: Dry.	revasr	03/21/2026

Attached Documents

You can go to ECMC Images (<https://ecmc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
715802107	Location photos	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=7488516