

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/11/2026	REVIEWED JSA, HELD SAFETY MEETING, STUB UP WHE, SET CELLAR RING, BACKFILL LOCATION, SET CONTAINMENT
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/12/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI NU AND TEST BOPS, MIRU WOV AND SUPPORT EQUIPMENT, RUN SURFACE IRON
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/13/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI RU AND TEST SURFACE IRON, PICK UP 7.375" PILOT MILL WITH 7.5" STRING MILL AND 4.75" DRILL COLLAR ABOVE, REAMED TIGHT SPOT IN CASING FROM 9' - 10', DRILL CEMENT DOWN TO 31', LAY DOWN BHA, SECURE WELL FOR THE WEEKEND
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/16/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI PICK UP 7.5" MILL, DRILL SURFACE CEMENT REMNANTS AT 31', RIH AND TAG SHOE PLUG AT 161', RETURN LINE PLUGGED OFF WITH SHOP RAG LEFT IN HOLE FROM PREVIOUS P&A CAUSING SWIVEL TO CONTACT TUBING BOARDS, SHUT DOWN UNTIL NOV INSPECTED BOARDS, NO DAMAGE WAS FOUND, POOH AND LAY DOWN BHA, RECONFIGURE PRV AND RETURN LINES TO PREVENT REOCCURENCE, SECURE LOCATION, WELL SIFN
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/17/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI RUN AND TEST 3" IRON FROM WELLHEAD TO RETURN TANKS, SHUT DOWN DUE TO WIND
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/18/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI CONTINUE DRILLING CEMENT INSIDE SURFACE CASING FROM 161' WITH 7.5" MILL, DRILLED CEMENT DOWN TO 313', RIH TO 343', CIRCULATE CLEAN

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/19/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI CLEAN OUT OPEN HOLE WITH 7.5" MILL FROM 343' TO 1,433', CIRCULATE CLEAN AT 624' AND 935', LOST RETURNS AT 1,433', BEGIN POOH WITH BHA, UNABLE TO CIRCULATE WHILE POOH, ESTABLISHED CIRCULATION AT 343', CIRCULATED CLEAN BEFORE SHUTTING DOWN
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/20/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI CLEAN OUT OPEN HOLE WITH 7.5" MILL FROM 343' TO 1,495', CIRCULATE AT 655', 966', AND 1,246' LOST RETURNS AT 1,495', CONDITIONED HOLE AND ESTABLISHED CIRCULATION, CIRCULATE CLEAN, POOH, SECURE WELL AND LOCATION FOR THE WEEKEND
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/23/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI RIH WITH BHA, CLEAN OUT BRIDGE AT 717', CONTINUE RIH TO 1,495', CIRCULATE AND CONDITION WELLBORE AT 1,495', CLEAN OUT OPEN HOLE WITH 7.5" MILL FROM 1,495' TO 2,583', CIRCULATE CLEAN, POOH
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/24/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI RIH WITH 6.25" BIT ON 83 JTS 2.875" PH6 TO 2,580', CIRCULATE CLEAN, RU RANGER CEMENT, PUMP 145 SX G FROM 2,580' TO 2,280', POOH, WOC OVERNIGHT
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/25/2026	REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI VERIFY NO MIGRATION, RIH AND TAG A-SAND TOC WITH TUBING AT 2,427', POOH TO 580', RU RANGER CEMENT, PUMP 125 SX G FROM 580', CUT CEMENT EARLY DUE TO PUMP PROBLEM, POOH, BEGIN RD SUPPORT EQUIPMENT, SHUT DOWN FOR WIND

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	2/26/2026	<p>REVIEWED JSA, HELD SAFETY MEETING, DISCUSSED POTENTIAL WELL CONTROL ISSUES, SIF HAZARDS AND MITIGATIONS, REINFORCED SWA, PERFORMED SWC'S FOR WORKING AROUND MOBILE EQUIPMENT AND FORKLIFT, REVIEWED SYLA'S PER PHASE 3 RA (WSEA 2-A) PRESSURE - 0 PSI</p> <p>VERIFY NO MIGRATION, RIH AND TAG TOC WITH TUBING AT 576', RU RANGER CEMENT, PUMP 600 SX G FROM 576', DID NOT GET CEMENT TO SURFACE, WOC FOR 2 HOURS, RIH AND TAG TOC AT 243', PUMP 73 SX FROM 243' TO SURFACE, RD WOV AND SEND TO YARD FOR CAT 3 INSPECTION, ND BOPS AND INSTALL NIGHT CAP, VERIFY NO MIGRATION WITH 30 MINUTE BUBBLE TEST, NO FLOW, TOC AT SURFACE</p>
Owl Creek 11	0512311932	Abandon Well – Permanent Re-Abandonment	3/26/2026	<p>PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS AND PRODUCTION CASING. NO PRESSURE AND NO BUBBLES.</p> <p>CEMENT TAGGED AT 0 FT INSIDE PRODUCTION CASING AND NO ADDITIONAL CEMENT WAS REQUIRED.</p> <p>CEMENT TAGGED AT 0 FT INSIDE SURFACE CASING ANNULUS AND NO ADDITIONAL CEMENT WAS REQUIRED.</p> <p>CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.</p>