

All Jobs Daily Activity and Remarks

Well Name: **BLAUW 02**

API # 0500506245	Surface Legal Location	Field Name Wildcat	Permit Number	State CO	Well Configuration Type
Ground Elevation (ft) 5,901.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 10.00	KB-Casing Flange Distance (ft)	Surface Spud Date 6/6/1971 00:00	Final Rig Release Date

Job: ABANDON WELL / RE-ENTRY , 3/13/2026 06:00, PCO1705CO

Job Category ABANDON	Primary Job Type ABANDON WELL	Secondary Job Type RE-ENTRY
Start Date 3/13/2026	End Date 4/1/2026	

Objective

SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	3/13/2026	3/14/2026	MIRU ENSIGN 122, SPOT IN EQ, LEVEL OUT RIG, SET TANKS, FILL TANKS WITH 9.4# MUD, RU D-WATER UNIT CUT W/T DOWN TO 9.0#, NU BOP TORQUE UP, PU LARKIN TEST PLUG, RIH SET PLUG IN WELLHEAD, TEST BLINDS, PIPE RAMS, CHOLE LINES, CHOKE HOUSE, 250 LOW / 2500 HIGH, RD TESTER, PU 7 7/8 ROCK BIT RIH TAG TOC AT #1 12' DRILL DOWN TO 38' TAG TOC AT #2 64' DRILL DOWN TO 78' F/ WASH DOWN TO 450' CIRC BOTTOMS UP, POOH LD BREAK BIT OFF.	HELD S/M JSA, WENT OVER RIG UP WITH DAY & NIGHT CREW, ALSO DISCUSSED HAZARDS OF NU, SMALLER LOCATION & USING GOOD COMMUNICATION DURING THE NIGHT.
2.0	3/14/2026	3/15/2026	MAKE UP BHA, 7 7/8 PDC, MOTOR, MONELS, FOUR 6.25 DC, SIX HWDP, RIH F/ WASH DOWN TO 644' LOOKS LIKE CEMENT STRINGER 10' F/ WAS DOWN TAG TOC AT 1006' DRILL CEMENT OUT TO 1150' F/ WASH DOWN TO 1462' DRILL OUT STRINGER F/ DRILL TO 1766' LOST ROP TO 2ft/hr, POOH INSP BIT & TOOLS, FOUND NOTHING WRONG, RIH F/ DRILL FROM 1766' TO 1848' RIG CREW FOUND KELLY HOSE WAS LEAKING IN CROWN, POOH TO FIX HOSE.	HELD S/M WITH DAYS & NIGHT CREW, WENT OVER CLOD WEATHER MOVING IN, USING GOOD COMMUNICATION & TEAM WORK. ALSO STOP WORK, LOOKING UP INPS TOOLS & EQ PROPERLY
3.0	3/15/2026	3/16/2026	LAY DOWN DERRICK, CHANGE OUT KELLY HOSE, RU DERRICK, PU BHA RIH TO 1848' F/ DRILL CEMENT TWO PUMPS 430gal/min 2k ON BIT, F/ DRILL TO 2291' GOOD CIRC, SAMPLES EVERY 50' SURVEY EVERY 90'	HELD S/M JSA WENT OVER PLAN FOR THE DAY & NIGHT WITH CREW, GOOD COMMUNICATION TEAM WORK, STOP WORK & OVER HEAD LOADS, USE GOOD HAND PLACEMENT AND FINGER PLACEMENT.
4.0	3/16/2026	3/17/2026	F/ DRILL FROM 2191' TO 2340' CREW FOUND HOLE IN SURFACE CASING, TURN DOWN GPM AND ROTARY LEAK SLOWED DOWN. F/ DRILL TO 2340' ROP WASAT 2.5 ft/hr, 3k on bit 1200-2300 ON TORQUE JUST NOT MAKING ANY HEADWAY 60% CEMENT STILL ON RETURNS (GOT APPROVAL TO PLUG BACK FROM 2340' TO SURFACE) POOH AT 1760' STRUGGLE TO POOH, ON BANCK INPS MOTOR & BIT LOOK GOOD, LD ALL BHA, BREAK BIT, RIH OPEN ENDED TO 2340' W/ 54JTS, CIRC BOTTOMS UP GOOD RETURNS, RU CEMENTERS PUMP 460 SXS TYPE III GOOD CIRC WHEN PUMPING, POOH WOC FOUR HRS, RIH TAG TOC AT 1194' CIRC BOTTOMS UP.	HELD S/ JSA WITH DAY & NIGHT CREW, WENT OVER OPS, HAZARDS OG CEMENTING BACK & BAD COMMUNICATION, MAKE SURE WE DONT PUT OUR HANDS IN THE WRONG PLACE.
5.0	3/17/2026	3/18/2026	RU CEMENTERS PUMP 430 SXS TYPE III FROM 1194' TO 0' WE GOT GOOD CEMENT BACK TO SURFACE, POOH, TOP OFF WELL WITH 50 SXS TYPE III, ND BOP, DRAIN TANKS, CLEAN PITS, CLEAN UP LOCATION, PREAPRE TO MOVE AM, RIG RELEASE 11:00 AM	HELD S/M JSA, WENT OVER RD HAZARDS, CLANNING UP LOCATION, USING GOOD COMMUNICATION TEAM WORK.
6.0	4/1/2026	4/1/2026	CEMENT AT SURFACE, BLAUW 02 WAS CUT AND CAPPED ON 04/01/2026.	