



APPROVED PTA
30 APR 26

STRACHAN EXPLORATION, INC
 SUIFF HUBER 2-B16-23-48
 API 05-011-0616B
 SPUD 6/13/06
 STR NINE 16-235-48W
 COUNTY BENT
 LOCID 321238
 FACILITYID 89012
 LAT/LNG 38.052016/-102.8014
 FED LEASE
 MORROW 4493 OH COMP

PROPOSED PTA PLAN PROCEDURE

- RUN BH TEST - RECORD - REPORT TO SDR
- 1) MIRR - BLOWDOWN - PULL TAG
 - 2) PU CIBP, REH, SET @ 4450, 4SX CMT
 - 3) PRESSURE TEST CSG
 - 4) SET 15SX CMT CSG PLUG 2575-2400'
 - 5) SET 15SX CSG PLUG 1750-1575'
 - 6) SET 30SX CSG PLUG 1150-800'
 - 7) SET 25SX CSG PLUG 650-330' [TAG]
 - ** COMBINE 6 & 7 65SX 1150-330' [TAG]
 - 8) PERF 2.50'
 - 9) CIRCL 15SX 0-50'

WAIT MIN 5 DAYS TO CUT & CAP
 RUN BUBBLE TEST ON STUB

TAKE PICS - BUBBLE TEST STILL SHOT
 PICS TO SDR OR JH

2 CBL'S SHOW CMT INTO 400'