

Well Name: STATE ANTELOPE U41-Y44-30HNB

API # 0512338588	Surface Legal Location	Field Name	Permit Number	State CO	Well Configuration Type HORIZONTAL
Ground Elevation (ft) 4,661.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 17.00	KB-Casing Flange Distance (ft)	Surface Spud Date 2/8/2014 12:45	Final Rig Release Date 2/18/2014 00:00

Job: ABANDON WELL / ABANDON WELL , 2/5/2026 00:00, 250718

Job Category ABANDON	Primary Job Type ABANDON WELL	Secondary Job Type ABANDON WELL
Start Date 2/5/2026	End Date 4/10/2026	
Objective		

SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	2/5/2026	2/5/2026	<p>ROAD RIG AND EQUIPMENT TO LOCATION, HELD SAFETY MEETING AND DISCUSS JSA, ISITP-0 PSI, ISICP-14 PSI, ISISCP-0 PSI, SET UP SPILL CONTAINMENTS, SPOT IN AND R/U PULLING UNIT AND RIG EQUIPMENT, PRES/TEST BOP, BLOW DOWN WELL, PUMP DOWN TBG AND LOAD UP TBG W/5 BBLs, PUMP DOWN CSG AND LOAD UP W/3 BBLs, N/D TREE, FOUND TBG STUCK, REMOVE TBG HANGER AND STRIP ON C/O SPOOL AND BOP, N/U TBG EQUIPMENT, ATTEMPT TO WORK TBG FREE WITH NO SUCCESS, MIRU AXIS WIRELINE, RIH W/WEIGHT BAR AND TAGGED INSIDE TBG @5585', POOH, RIH AND FREE POINT TBG FOUND TBG 100% FREE AT 5315' AND TBG 12% FREE AT 5315', POOH, RIH AND C/CUT TBG AT 5305', POOH, RDMO WL, PULL ON TBG TO MAKE SURE IS FREE, L/D 10'SUB, SECURE WELL AND WINTERIZE EQUIPMENT, SDFN.</p> <p>330 BBLs OF FRESH/BIO WATER TO LOCATION. THE COAS WERE MET: SEPARATOR & BURNER ON LOCATION TO PREVENT VENTING AND NUISANCE ODORS OR HAZARDS CONTAINMENT'S BEING USED ON LOCATION RIG SIGN OUT AT ENTRANCE TO LEASE, 6 AVE.</p>	
2.0	2/6/2026	2/6/2026	<p>CREW TO LOCATION, HELD SAFETY MEETING AND DISCUSS JSA, ISITP-0 PSI, ISICP-0 PSI, ISISCP-0 PSI, ESTABLISH CIRCULATION AND ROLL HOLE W/220 BBLs, TOOH STANDING BACK 162 JTS, P/U AND RIH W/B-SHOE, 10 JTS OF WASH PIPE, JARS AND 2 3/8 PH6 TBG AND RIH TO 5370' W/159 JTS, R/U POWER SWIVEL TO TBG, SECURE WELL AND WINTERIZE EQUIPMENT, SDFN.</p> <p>NO FLUID TO OR FROM LOCATION. THE COAS WERE MET: SEPARATOR & BURNER ON LOCATION TO PREVENT VENTING AND NUISANCE ODORS OR HAZARDS CONTAINMENT'S BEING USED ON LOCATION RIG SIGN OUT AT ENTRANCE TO LEASE, 6 AVE.</p>	
3.0	2/7/2026	2/7/2026	<p>CREW TO LOCATION, HELD SAFETY MEETING AND DISCUSS JSA, ISITP-0 PSI, ISICP-0 PSI, ISISCP-0 PSI, P/U 1 JT WITH POWER SWIVEL, ESTABLISH CIRCULATION AND START TO WASH DOWN, AT 20' IN TAGGED HARD AND MILL ON IT FOR 45 MIN TILL BREAK TRUE, CONTINUE TO WASH DOWN GETTING RUBBER AND SHALE ON RETURNS, WASH DOWN TO 5615' W/170 JTS, R/D P/SWIVEL, TOOH AND L/D B-SHOE AND JARS, TIH W/CUTTER, WASH PIPE AND 2 3/8 PH6 PIPE TO TOP OF FISH, SWIVEL UP, RIH TO 5615', PULL UP TO 5605' AND PERFORM CUT, TOOH WITH 150 JTS, SECURE WELL AND WINTERIZE EQUIPMENT, SDFN.</p> <p>NO FLUID TO OR FROM LOCATION. THE COAS WERE MET: SEPARATOR & BURNER ON LOCATION TO PREVENT VENTING AND NUISANCE ODORS OR HAZARDS CONTAINMENT'S BEING USED ON LOCATION RIG SIGN OUT AT ENTRANCE TO LEASE, 6 AVE.</p>	

Well Name: STATE ANTELOPE U41-Y44-30HNB

API # 0512338588	Surface Legal Location	Field Name	Permit Number	State CO	Well Configuration Type HORIZONTAL
Ground Elevation (ft) 4,661.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 17.00	KB-Casing Flange Distance (ft)	Surface Spud Date 2/8/2014 12:45	Final Rig Release Date 2/18/2014 00:00

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
4.0	2/8/2026	2/8/2026	<p>CREW TO LOCATION, HELD SAFETY MEETING AND DISCUSS JSA, ISITP-0 PSI, ISICP-0 PSI, ISISCP-0 PSI, CONTINUE TO TOO H, TOTAL RECOVERED 295' OF 2 3/8 J-55 TBG, STAND BACK WASH PIPE AND L/D CUTTER, P/U AND RIH W/B/SHOE, 10 JTS OF WASH PIPE, JARS AND 169 JTS OF 2 3/8 PH6 PIPE, SWIVEL UP ON JT #170, ESTABLISH CIRCULATION AND WASH DOWN TO 5912' W/ 7' IN ON JT #180, GOT SHALE AND RUBBER ON RETURNS, ROLL HOLE CLEAN, TOO H STANDING BACK EVERYTHING, SECURE WELL AND WINTERIZE EQUIPMENT, SDFN.</p> <p>NO FLUID TO OR FROM LOCATION. THE COAS WERE MET: SEPARATOR & BURNER ON LOCATION TO PREVENT VENTING AND NUISANCE ODORS OR HAZARDS CONTAINMENT'S BEING USED ON LOCATION RIG SIGN OUT AT ENTRANCE TO LEASE, 6 AVE.</p>	
5.0	2/13/2026	2/13/2026	<p>CREW TO LOCATION, HELD SAFETY MEETING AND DISCUSS JSA, ISICP-0 PSI, ISISCP-0 PSI, TIH W/OVER SHOT AND 2 3/8 PH6 PIPE AND LATCH ON TO FISH AT 5606', MIRU AXIS WL, RIH WITH 1.50 GAGE RING AND UN ABLE TO GET INSIDE FISH AFTER FEW ATTEMPTS DECISION WAS MADE TO POOH AND RDMO WL, GET OFF OF FISH W/OS, TOO H AND L/D OS, P/U AND TIH W/CUTTER, 10 JTS OF WASH PIPE AND WORK STRING TO 5910', R/U POWER SWIVEL AND PERFORM CUT AT 5905', R/D POWER SWIVEL, POOH 100 JTS, SECURE WELL AND WINTERIZE EQUIPMENT, SDFN.</p> <p>NO FLUID TO OR FROM LOCATION. THE COAS WERE MET: SEPARATOR & BURNER ON LOCATION TO PREVENT VENTING AND NUISANCE ODORS OR HAZARDS CONTAINMENT'S BEING USED ON LOCATION RIG SIGN OUT AT ENTRANCE TO LEASE, 6 AVE.</p>	
6.0	2/16/2026	2/16/2026	<p>CREW TO LOCATION, HELD SAFETY MEETING AND DISCUSS JSA, ISICP-0 PSI, ISISCP-0 PSI, CONTINUE TO TOO H W/WORK STRING, L/D FISH, TOTAL RECOVER 301' OF 2 3/8 J-55 TBG, L/D WASH PIPE, TIH AND L/D 2 3/8 PH-6 WORK STRING, MIRU AXIS WIRELINE, RIH AND SET CIBP @5875', POOH, PERFORM PRESSURE TEST TO 1500 PSI FOR 15 MIN, HELD GOOD, RIH AND PERFORM RBL SURVEY FROM 5850' TO SURFACE, RIH AND SPOT 5 SKS OF NEAT G CMT ON TOP OF CIBP, RDMO WL, SECURE WELL AND WINTERIZE EQUIPMENT, SDFN.</p> <p>NO FLUID TO OR FROM LOCATION. THE COAS WERE MET: SEPARATOR & BURNER ON LOCATION TO PREVENT VENTING AND NUISANCE ODORS OR HAZARDS CONTAINMENT'S BEING USED ON LOCATION RIG SIGN OUT AT ENTRANCE TO LEASE,</p>	
7.0	2/17/2026	2/17/2026	<p>CREW TO LOCATION, HELD SAFETY MEETING AND DISCUSS JSA, ISICP-0 PSI, ISISCP-0 PSI, TIH WITH 162 JTS OF 2 3/8 PROD/TBG, POOH AND L/D 98 JTS, EOT @2200' W/68 JTS, MIRU AXIS CMT CREW, SPOT CMT BALANCE PLUG FROM 2200' TO 2000' W/40 SKS OF NEAT G CMT AT 15.8 PPG AND 1.15 Y, POOH TO 1556' W/48 JTS IN HOLE, SECURE WELL AND WINTERIZE EQUIPMENT, SDFN.</p> <p>NO FLUID TO OR FROM LOCATION. THE COAS WERE MET: SEPARATOR & BURNER ON LOCATION TO PREVENT VENTING AND NUISANCE ODORS OR HAZARDS CONTAINMENT'S BEING USED ON LOCATION RIG SIGN OUT AT ENTRANCE TO LEASE,</p>	

Well Name: STATE ANTELOPE U41-Y44-30HNB

API # 0512338588	Surface Legal Location	Field Name	Permit Number	State CO	Well Configuration Type HORIZONTAL
Ground Elevation (ft) 4,661.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 17.00	KB-Casing Flange Distance (ft)	Surface Spud Date 2/8/2014 12:45	Final Rig Release Date 2/18/2014 00:00

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
8.0	2/18/2026	2/18/2026	<p>HELD SAFETY MEETING AND DISCUSS JSA, ISICP-0 PSI, ISICP-0 PSI, RIH AND TAG TOC AT 1998', POOH TO 526', MIRU AXIS CMT CREW, MIX AND PUMP CMT UP TO SURFACE, POOH AND TOP OFF WELL, TOTAL PUMP 112 SKS OF CLASS G CMT @15.8 PPG AND 1.15 Y, N/D BOP, N/U WELLHEAD AND SECURE WELL, RIG DOWN PULLING UNIT AND RIG EQUIPMENT, PREPARE FOR RIG MOVE.</p> <p>NO FLUID TO OR FROM LOCATION. THE COAS WERE MET: SEPARATOR & BURNER ON LOCATION TO PREVENT VENTING AND NUISANCE ODORS OR HAZARDS CONTAINMENT'S BEING USED ON LOCATION RIG SIGN OUT AT ENTRANCE TO LEASE,</p>	
9.0	4/10/2026	4/10/2026	CEMENT AT SURFACE, STATE ANTELOPE U41-Y44-30HNB WAS CUT AND CAPPED ON 04/10/2026.	