

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set. A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

ECMC Operator Number: 10711 Contact Name: Deborah Abrams  
 Name of Operator: PAINTED PEGASUS PETROLEUM LLC Phone: (303) 8942100  
 Address: 16820 BARKER SPRINGS RD #521 Fax: \_\_\_\_\_  
 City: HOUSTON State: TX Zip: 77084 Email: deborah.abrams@state.co.us

**For "Intent" 24 hour notice required,** Name: Medina, Justin Tel: (720) 471-0006  
 Email: justin.medina@state.co.us  
**ECMC contact:** \_\_\_\_\_

Type of Well Abandonment Report:  Notice of Intent to Abandon  Subsequent Report of Abandonment

API Number 05-001-07996-00  
 Well Name: PENNY Well Number: 32-8 (OWP)  
 Location: QtrQtr: SWNE Section: 8 Township: 1S Range: 64W Meridian: 6  
 County: ADAMS Federal, Indian or State Lease Number: \_\_\_\_\_  
 Field Name: BANNER LAKES Field Number: 5195

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 39.980360 Longitude: -104.572560  
 GPS Data: GPS Quality Value: 2.5 Type of GPS Quality Value: \_\_\_\_\_ Date of Measurement: 05/31/2007  
 Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems  
 Other OWP  
 Casing to be pulled:  Yes  No Estimated Depth: \_\_\_\_\_  
 Fish in Hole:  Yes  No If yes, explain details below  
 Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below  
 Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
D SAND	7665	7676			
Total: 1 zone(s)					

**Casing History**

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	12+1/4	8+5/8	UNK	24	0	207	140	207	0	VISU
1ST	7+7/8	4+1/2	UNK	11.6	0	7825	200	7825	6950	CALC
	7+7/8	4+1/2	UNK	Stage Tool	0	1180	0	0	0	

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7590 with 2 sacks cmt on top. CIBP #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:

Perforate and squeeze at 6791 ft. with 50 sacks. Leave at least 100 ft. in casing 6741 CICR Depth  
Perforate and squeeze at 2340 ft. with 50 sacks. Leave at least 100 ft. in casing 2290 CICR Depth  
Perforate and squeeze at 1329 ft. with 95 sacks. Leave at least 100 ft. in casing 1163 CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 142 sacks half in. half out surface casing from 448 ft. to 0 ft. Plug Tagged:   
Set \_\_\_\_\_ sacks at surface  
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No  
Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. of \_\_\_\_\_ inch casing Number of Days from Setting Surface Plug to Capping or Sealing the Well: \_\_\_\_\_  
Surface Plug Setting Date: \_\_\_\_\_ Cut and Cap Date: \_\_\_\_\_

\*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_

Type of Cement and Additives Used: \_\_\_\_\_

Flowline/Pipeline has been abandoned per Rule 1105  Yes  No

Technical Detail/Comments:

This well is in a Bald Eagle Roost HPH. A consultation with CPW on 5/6/2026 determined that the roost season occurs from 11/15-3/15, so we are approved to proceed.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Deborah Abrams  
Title: OWP Date: 5/11/2026 Email: deborah.abrams@state.co.us

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Jacobson, Eric Date: 5/21/2026

### CONDITIONS OF APPROVAL, IF ANY LIST

Expiration Date: 11/20/2026

COA Type	Description
	<p>Notification will be given to any adjacent building unit occupants within 1,000 feet of the wellhead of planned P&amp;A start date.</p> <p>Prior to commencing operations, the operator will post signs in conspicuous locations at intersections that will remain in place throughout the duration of the plug and abandonment activities. The signs will indicate plugging and abandonment operations are being conducted, the well name, well, and the applicable contact information. Signs will be placed so as not to create a potential traffic hazard.</p> <p>Operator will implement measures to capture, combust, or control emissions to protect health and safety, and to ensure that vapors, odors and noise from plugging operations do not constitute a nuisance or hazard to public health, welfare and the environment.</p>
	<p>Due to proximity to a wetland, operator will use secondary containment for all tanks and other liquid containers. Operator will implement stormwater BMPs and erosion control measures as needed to prevent sediment and stormwater runoff from entering the wetland.</p>
	<p>Verify existing cement coverage by CBL - submit to ECMC for verification of plugging orders prior to continuing plugging operations.</p>
	<p>Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <p>1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the ECMC within three (3) months of collecting the samples.</p> <p>If there is a need for sampling, contact ECMC engineering for verification of plugging procedure.</p>
	<p>Consistent with Rule 911.a, a Form 27 must be approved prior to cut and cap, conducting flowline abandonment, or removing production equipment. Allow 30 days for Director review of the Form 27; include the Form 27 document number on the Form 44 for offsite flowline abandonment (if applicable) and on the Form 6 Subsequent.</p> <p>Properly abandon flowlines per Rule 1105. If flowlines will be abandoned in place, include with the Form 27: pressure test results conducted in the prior 12 months as well as identification of any document numbers for a ECMC Spill/Release Report, Form 19, associated with the abandoned line.</p>
	<p>1) Provide electronic Form 42 Notice of MIRU 2 business days ahead of operations and electronic Form 42 Notice of Plugging Operations 48 hours prior to mobilizing for plugging operations. These are two separate notifications, required by Rules 405.e and 405.i.</p> <p>2) Prior to placing cement above the base of the Upper Pierre (2290') : verify that all fluid (liquid and gas) migration has been eliminated. If evidence of fluid migration or pressure remains, contact ECMC Engineer for an update to plugging orders.</p> <p>3) Pump surface casing shoe plug at 448' only after isolation has been verified. If surface casing cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 157' or shallower and provide a minimum of 10 sx plug at the surface.</p> <p>4) Leave at least 100' of cement in the wellbore for each plug without mechanical isolation.</p> <p>5) After cut and prior to cap, verify isolation by either a 15 minute bubble test or 15 minute optical gas imaging recording. If there is indication of flow contact ECMC Engineering. Provide a statement on the 6SRA which method was used and what was observed. Retain records of final isolation test for 5 years.</p> <p>6) With the Form 6 SRA operator must provide written documentation which positively affirms each COA listed above has been addressed.</p>
6 COAs	

**ATTACHMENT LIST**

<b><u>Att Doc Num</u></b>	<b><u>Name</u></b>
404649619	FORM 6 INTENT SUBMITTED
404653673	WELLBORE DIAGRAM

Total Attach: 2 Files

**General Comments**

<b><u>User Group</u></b>	<b><u>Comment</u></b>	<b><u>Comment Date</u></b>
OGLA	Location Assessment review complete.	05/20/2026
OGLA	Per consultation with CPW on 5/6/26, OWP has agreed to avoid operations during the BEWNR season, Nov 15-Mar 15.	05/20/2026
Engineer	Deepest Water Well within 1 Mile – 1252' SB5 Base of Fox Hills - 1279' SB5 Base of Lower Arapahoe - 570' SB5 Base of Upper Arapahoe - 323' SB5 Base of Denver - 71'  Denver / 5013 / 5074 / 23.4 / 71 / 10 / 6.36 / NNT Upper Arapahoe / 4761 / 5012 / 58.7 / 323 / 72 / 15.97 / NNT Lower Arapahoe / 4514 / 4686 / 85.4 / 570 / 398 / 23.23 / NT Laramie-Fox Hills / 3805 / 4038 / 158.6 / 1279 / 1046 / 38.06 / NT	05/12/2026
Permit	Confirmed as-drilled well location. Production reporting up-to-date. No other forms in process. Confirmed perf interval docnum: 282756. Reviewed WBDs. Pass.	05/11/2026

Total: 4 comment(s)