

**FORM  
INSP**

Rev  
X/20

**State of Colorado  
Energy and Carbon Management Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

05/20/2026

Submitted Date:

05/21/2026

Document Number:

717301027

**FIELD INSPECTION FORM**

Loc ID 450409 Inspector Name: Maclaren, Joe On-Site Inspection  2A Doc Num: \_\_\_\_\_

**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

**Operator Information:**

ECMC Operator Number: 46290  
Name of Operator: KP KAUFFMAN COMPANY INC  
Address: 1700 LINCOLN ST STE 4550  
City: DENVER State: CO Zip: 80203

**Findings:**

- 3 Number of Comments
- 1 Number of Corrective Actions
- Corrective Action Response Requested

**ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE**

**Contact Information:**

Contact Name	Phone	Email	Comment
Motisi, Dan		dmotisi@kpk.com	
Clark, Lily		lclark@kpk.com	
Wheeler, Steven		steven.wheeler@state.co.us	
Burn, Diana		diana.burn@state.co.us	
Graber, Nikki		nikki.graber@state.co.us	
KPK		cogcc@kpk.com	
Ahmadian, Alexander		alexander.ahmadian@state.co.us	
Anderson, Laurel		laurel.anderson@state.co.us	

**General Comment:**

[ECMC Engineering Integrity Inspection; Flowline Inspection in response to ECMC complaint submission #384 recieved on 5/14/2026. Photo Log Uploaded](#)

**Location**

Overall Good:

Emergency Contact Number:

Comment:

Corrective Action:

Date: \_\_\_\_\_

Overall Good:

**Spills:**

Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

**Equipment:**

Type: Flow Line

# 2

corrective date

Comment: **ECMC Inspector on location on 5/20/2026. (2) 3" Fiberglass flowlines observed in an open excavation located adjacent to/ west of a Western Midstream operated gas meter run @ 40.101922, -104.967132. Both flowlines trend in a N-S direction and are submerged underneath standing ground water in the excavation making it difficult to inspect the flowlines in any detail.**

Corrective Action: **For both KPK operated 3" fiberglass flowlines exposed in excavation; Operator shall conduct Integrity Failure Investigation per ECMC rule 1104.k. Operator shall complete any necessary flowline repairs per ECMC rule 1102.j. Operator shall comply with ECMC rule 1104. Integrity management (pressure testing).  
  
Results of corrective actions outlined above to be communicated to ECMC Engineering Integrity Unit via ECMC form 4 submittal.**

Date: 06/21/2026

**Venting:**

Yes/No

Comment:

Corrective Action:

Date:

**Flaring:**

Type		
Comment:		
Corrective Action:		Date: _____

**ECMC Comments**

Comment	User	Date
<p>As outlined on ECMC complaint submission #384 recieved on 5/14/2026 (partial description);</p> <p>Detailed Description of Issue(s):</p> <p>40.101922, -104.967132 this is in reference to excavation work being done nearby the meter house at the "lansons farms battery/" facility id: 447295 location id: 450409.</p> <p>upon arrival to the location, a peerless company crew was working as a 3rd party contractor for western midstream adjacent to the meter house. after establishing contact with the crew it became apparent that there was significant soil contamination and the crew mentioned they already reported broken fiberglass flowlines to kpk. i spoke with the inspector for the crew. he is the one who reported the leaking lines and contamination to kpk. kpk has failed to file this release with the state at this time. they were notified on monday, may 11th of these issues but have yet to file any spill/release with the state.</p>	maclarej	05/21/2026

**Attached Documents**

You can go to ECMC Images (<https://ecmc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
717301028	Photo Log	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=7556447">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=7556447</a>