

Document Number:  
 404676074

Date Received:

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set. A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

ECMC Operator Number: 8960 Contact Name: Daniel Bolton  
 Name of Operator: BONANZA CREEK ENERGY OPERATING COMPANY Phone: (303) 291-9300  
 Address: 555 17TH STREET SUITE 3700 Fax: \_\_\_\_\_  
 City: DENVER State: CO Zip: 80202 Email: dbolton@civiresouces.com

**For "Intent" 24 hour notice required,** Name: \_\_\_\_\_ Tel: \_\_\_\_\_  
 Email: \_\_\_\_\_

Type of Well Abandonment Report:  Notice of Intent to Abandon  Subsequent Report of Abandonment

API Number 05-123-37833-00  
 Well Name: State Seventy Holes Well Number: P-T-4HNB  
 Location: QtrQtr: NWNE Section: 4 Township: 4N Range: 62W Meridian: 6  
 County: WELD Federal, Indian or State Lease Number: CO 2140.12  
 Field Name: WATTENBERG Field Number: 90750

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 40.347890 Longitude: -104.327130  
 GPS Data: GPS Quality Value: 3.4 Type of GPS Quality Value: PDOP Date of Measurement: 11/01/2013

Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems  
 Other \_\_\_\_\_

Casing to be pulled:  Yes  No Estimated Depth: \_\_\_\_\_  
 Fish in Hole:  Yes  No If yes, explain details below  
 Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below  
 Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
NIOBRARA	6810	10835	04/21/2026	B PLUG CEMENT TOP	6000

Total: 1 zone(s)

**Casing History**

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	13+1/2	9+5/8	NA	36		476	420	476	0	VISU
1ST	8+3/4	7	NA	26		6724	770	6724	1080	CBL
1ST LINER	6+1/8	4+1/2	NA	11.6	6427	10835				CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6000 with 5 sacks cmt on top. CIBP #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 40 sks cmt from 2211 ft. to 1997 ft. Plug Type: CASING Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:

Perforate and squeeze at 120 ft. with 20 sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 104 sacks half in. half out surface casing from 586 ft. to 0 ft. Plug Tagged:   
Set \_\_\_\_\_ sacks at surface  
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No  
Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. of \_\_\_\_\_ inch casing  
Surface Plug Setting Date: 04/23/2026 Cut and Cap Date: 05/21/2026 Number of Days from Setting Surface Plug to Capping or Sealing the Well: 28

\*Wireline Contractor: SureFire Wireline West \*Cementing Contractor: Axis Energy

Type of Cement and Additives Used: G Neat

Flowline/Pipeline has been abandoned per Rule 1105  Yes  No

Technical Detail/Comments:

Perfs @ 345' and 120'

A Bradenhead test was performed before plugging this well. No pressure was present. Form 17 submitted with results, Doc #404607064.

See Form 27 Doc# 404548110 (WH cut/cap). This well's flowline(s) has not yet been abandoned per Rule 1105 at the time of this Form 6 subsequent report. It will be abandoned within 90 days of the last surface plug set date and reported on a Form 42 or 44 as per Rule 1105.f

Form 42 was submitted prior to plugging operations, Form 42 Doc #404615188. Form 42 was submitted prior to MIRU for plugging operations, Form 42 Doc #404615212.

Prior to placing cement above 1333', operator waited a sufficient amount of time to confirm static conditions. There was no pressure or fluid migration.

No fluids or gas migration was present prior to surface casing shoe plug being set. The plug was cemented to surface with 104 sacks of cement from 586' - 0' with an additional plug squeezed from 120'-Surface with 20 sks.

At least 100' of cement was left in the wellbore for each plug.

After cut prior to cap, Operator verified isolation by a 15 minute bubble test and no flow was observed.

This form 6-SRA addresses all COA's from the Form 6-NOIA.

Venting health and safety precautions were taken to avoid nuisance and or hazards to the public.

Operator reviewed the stormwater program and implemented stormwater BMPs and erosion control measures as needed to prevent sediment and impacted stormwater runoff from entering the wetlands and surface water.

Operator used secondary containment for all tanks and other liquid containment.

Attached to this form:

- Wireline tickets
- Cement tickets
- Operations summary
- Final P&A WBD
- CBL
- ECMC Correspondence

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Stephany Olsen

Title: Sr. Regulatory Analyst Date: \_\_\_\_\_ Email: regulatory@civiresources.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: \_\_\_\_\_ Date: \_\_\_\_\_

### **CONDITIONS OF APPROVAL, IF ANY LIST**

<b><u>COA Type</u></b>	<b><u>Description</u></b>
0 COA	

### **ATTACHMENT LIST**

<b><u>Att Doc Num</u></b>	<b><u>Name</u></b>
404679658	CEMENT BOND LOG
404679659	CEMENT JOB SUMMARY
404679660	OPERATIONS SUMMARY
404679661	CORRESPONDENCE
404679662	WELLBORE DIAGRAM
404679663	WIRELINE JOB SUMMARY

Total Attach: 6 Files

## General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)