



Andrews, David

From: Pickett, Jeffery [JPickett@chevron.com]
Sent: Monday, December 06, 2010 10:34 AM
To: Andrews, David
Cc: Peterson, Diane L. (DLPE)
Subject: RE: Neal #3 (05-103-05672) P&A
Attachments: image001.png

David,

I did receive your voice mail and all went as planned. Thank you for returning my phone call and I apologize for calling you on Saturday as we do not usually work the rigs on weekends, but cementing services were not available for Monday.

Jeff



Jeff Pickett
Chevron MCA
WSM
Rangely, CO
cell (970)749-0571

This message is confidential and may be privileged.
If you believe that this email has been sent to you in error,
please reply to the sender that you received the message;
then please delete this email.

From: Andrews, David [<mailto:David.Andrews@state.co.us>]
Sent: Monday, December 06, 2010 8:29 AM
To: Pickett, Jeffery
Cc: Peterson, Diane L. (DLPE)
Subject: RE: Neal #3 (05-103-05672) P&A

Jeff,

To summarize additional changes that you mentioned in voice mails on 12/4: 1) perfed at 1076', intending to circulate cmt to surface, per approved P&A plan; 2) could not circulate; 3) squeezed 250 sx cmt at 1076'; 4) WOC and tag at 1000'. Your forward plan was to perf 50' above the tag and attempt to circulate cmt to surface. I left you a voice mail on 12/4, providing verbal approval for your forward plan. Did the cement operation go as planned?

Thanks,

Dave

From: Pickett, Jeffery [<mailto:JPickett@chevron.com>]
Sent: Saturday, December 04, 2010 4:00 PM
To: Andrews, David

Cc: Peterson, Diane L. (DLPE)
Subject: RE: Neal #3 (05-103-05672) P&A

David,

That is correct...I did contact the BLM and they requested that Chevron bring cement up to 2500' or above.

Jeff



Jeff Pickett
Chevron MCA
WSM
Rangely, CO
cell (970)749-0571

This message is confidential and may be privileged.
If you believe that this email has been sent to you in error,
please reply to the sender that you received the message;
then please delete this email.

From: Andrews, David [<mailto:David.Andrews@state.co.us>]
Sent: Friday, December 03, 2010 3:04 PM
To: Pickett, Jeffery
Cc: Peterson, Diane L. (DLPE)
Subject: Neal #3 (05-103-05672) P&A

Jeff,

This email summarizes our telephone conversation on 12/1/2010. I informed you that I was OK with your cement plug tag at 2528' for the plug that was planned for 2750' to 2500'. From COGCC's perspective, there was no need to top off the plug to bring the TOC to 2500'. However, considering that this well has federal minerals, I advised to contact BLM for their opinion.

Thanks,

David D. Andrews, P.E., P.G.
Engineering Supervisor - Western Colorado

State of Colorado
Oil and Gas Conservation Commission
707 Wapiti Court, Suite 204
Rifle, Colorado 81650
Office Phone: (970) 625-2497 Ext. 1
Cell Phone: (970) 456-5262
Fax: (970) 625-5682
E-mail: David.Andrews@state.co.us
Website: <http://www.colorado.gov/cogcc>

CC: COGCC Well File