







**CONSOLIDATED**

Oil Well Services, L.L.C.

W.D.

TICKET NUMBER **27956**

LOCATION **Oakley KS**

FOREMAN **Pat Heister**

PO Box 884, Chanute, KS 66720  
20-431-9210 or 800-467-8676

**FIELD TICKET & TREATMENT REPORT**

**CEMENT**

**Colorado**

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
12-11-10	9160	Kerry #1	20	10S	55W	Lincoln

TRUCK #	DRIVER	TRUCK #	DRIVER
466-T112	Chad Smith		
528-127	Miles Skew		

CUSTOMER **Wier King-Fullerton Energy LLC**  
MAILING ADDRESS **4600 S. Downing Street**  
CITY **Englewood** STATE **Colo** ZIP CODE **80113**

JOB TYPE **Prod-DV-D** HOLE SIZE **7 7/8** HOLE DEPTH **7890'** CASING SIZE & WEIGHT **15 1/2 - 17 #**  
CASING DEPTH **7882'** DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER **DV-4723**  
SLURRY WEIGHT **14.25** SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING **34'**  
DISPLACEMENT **188 1/2** DISPLACEMENT PSI **1000 #** MIX PSI \_\_\_\_\_ RATE **7 BPM**

REMARKS: **Safety Meeting, run Float Equipment (Turbo's on #1, #3-#5-#11-13-15-17 #9-#21-#23, Baskets on #2-#7-#8-#36) (Reg Cast on #75-#85) scratchers 2 on 17 2 on 19, 2 on 20, 1 on 21, DV Tool on #76 (4723')**  
**Rig up to casing, circ Pump 10 BBL H<sub>2</sub>O, 500gal mud flush, 10 BBL H<sub>2</sub>O. 1st stage: mixed 300 SKS "H", 5# Kalseal, 10% salt, 2% cal, clear Pump & Lines. Displace 75 BBL H<sub>2</sub>O, 112 1/2 BBL mud @ 800 # max. Pump 192 cu gal. Did not land Plug. Drop opening tool, open DV and circ 400 # released Pressure Float held.**  
**2nd stage: Put 10 SKS in R.H., 10 SKS in M.H., mixed 180 SKS 60/40 per, 6% cal, 5# Kalseal 2% CC, 1/4 # Flo-Seal, clear Pump & Lines, Displace 102 1/2 BBL H<sub>2</sub>O @ 800 # land Plug @ 1500 #, release Pressure, Held.**

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401 P	1	PUMP CHARGE	4050.00	4050.00
5406	100 miles	MILEAGE	4.50	450.00
1115 S	300 SKS	Class "H" Cement	22.00	6600.00
1111	1480 #	Salt	.40	592.00
1010 A	2500 #	Kalseal	.49	1,225.00
1118 B	1586 #	Beatonite	.20	319.20
1107	50 #	Flo-Seal	2.50	125.00
1131	200 SKS	60/40 per	13.00	2600.00
1102	344 #	Calcium Chloride	.88	302.72
1144 G	500 gal	mud Flush	1.00	500.00
4159	1	5 1/2 AFI Float Shoe	394.00	394.00
4130	2	5 1/2 Centralizers	56.00	112.00
4136	10	5 1/2 Turbo-Centralizers	69.00	690.00
4104	3	5 1/2 Baskets	263.00	789.00
4314	7	reciprocating Scratchers	74.00	518.00
4277	1	5 1/2 DV Tool	3670.00	3670.00
5407	22.7	Ton mileage Delivery	1.50	3405.00
		Subtotal 26,341.92, Less 20% Disc	-5,268.38	21,073.54
		SALES TAX		1,438.08

Rev 3737

AUTHORIZATION

*Gregory Smith*

TITLE

**238587**  
**Co-Manager**

DATE

ESTIMATED TOTAL

**2,2511.62**

acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form