



**CEMENTER'S WELL SERVICE, INC.**  
P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712

OUR INVOICE

**198262**

(PO.# 60743)

|  |                           |                                    |                      |
|--|---------------------------|------------------------------------|----------------------|
| Date <b>7-19-10</b>                      | Well Owner <b>SYNERGY</b> | Well No. <b>10 DD</b>              | Lease <b>SRC M+T</b> |
| County <b>WELD</b>                       | State <b>COLORADO</b>     | Field                              |                      |
| Charge to <b>ENSIGN US DRILLING</b>      | Charge Code               |                                    | For Office Use Only  |
| Address <b>PO BOX 17805 (ENSIGN-33)</b>  |                           |                                    |                      |
| City, State <b>DENVER COLORADO 80217</b> |                           |                                    |                      |
| Pump Truck No. <b>1202</b>               | Code                      | Bulk Truck No. <b>1217</b>         | Code                 |
| Type of Job                              | Depth                     | Ft. <b>580</b>                     | To                   |
| <b>Surface</b> <b>8 5/8" CSG-24#</b>     | Bottom of Surface         | Ft. <b>565</b>                     | To                   |
| Plug                                     | Plug Landed @ <b>523</b>  | Ft. Time On <b>1500</b>            |                      |
| Production                               | Pipe Landed @ <b>565</b>  | Ft. Time Off <b>PLUG DOWN 1845</b> |                      |

| Reference No. | Description                            | Qty.               | Meas.     | Unit Price                  | Amount  |       |               |
|---------------|--|--------------------|-----------|-----------------------------|---------|-------|---------------|
|               | Pump Truck Charge                      |                    |           |                             |         |       |               |
|               | Cement Near ✓                          | 400                | SKS       |                             | 7840    | ∞     |               |
|               | Poz. Mix                               |                    |           |                             |         |       |               |
|               | Calcium Chloride                       | 3%                 |           |                             |         |       |               |
|               | Gel % Flo-Cele $\frac{1}{4}$ #Per Sack |                    |           |                             |         |       |               |
|               | Handling Charge                        |                    |           |                             |         |       |               |
|               | Hauling Charge                         |                    |           |                             |         |       |               |
|               | Additional Cement                      |                    |           |                             |         |       |               |
| 8 5/8"        | CENTRALIZERS                           | 2                  |           | 70 <sup>00</sup>            | 140     | ∞     |               |
| "             | CEMENT BASKET                          | 2                  |           | 375 <sup>00</sup>           | 750     | ∞     |               |
| "             | GUIDE SHOE                             | 1                  |           |                             | 375     | ∞     |               |
| "             | BAFFLE PLATE                           | 1                  |           |                             | 200     | ∞     |               |
|               | BOX THREAXOCK                          | 1                  |           |                             | 30      | ∞     |               |
| MIX RATE      | 4 BPM                                  | SLURRY VOL         | 1.18      | FT <sup>3</sup> /SK - WATER | TEMP 74 | °F    |               |
| DISP RATE     | 5 BPM                                  | SLURRY WT          | 15.2      | PPG                         |         |       |               |
| PLUG LANDED @ | 900 PSI                                | TOTAL SLURRY VOL   | 84        | BBL CEMENT                  |         |       |               |
| Remarks:      | PREFLUSH W/20 BBL H <sub>2</sub> O     | Tax Reference Code | Sub Total |                             | 9335    | ∞     |               |
|               | DISPLACE W/33 BBL H <sub>2</sub> O     | State CO2.9 %      | Tax       |                             | 270     | 72    |               |
|               | CIRCULATE 7 BBL CEMENT                 | Disc.              | Total     |                             | 9605    | 72    |               |
| Truck No.     | Code                                   | State Mileage      | Nebraska  | Colorado                    | Wyoming | Other | Total Mileage |
| 1202          |  | Pump Truck         |           |                             |         |       |               |
| 1217          |  | Bulk Truck         |           |                             |         |       |               |

We do not assume any responsibility for any damage or conditions resulting from our services. All pricing is subject to review and revision.

Delivered By Joe, Josh, KERRY

Received By [Signature]  
Customer or His Agent