




Surface Cement

Well Name:	Puckett 11C-36D
Legal Description:	Sec 36,Twp 6S,Rng 97W
COGCC #	0
API#	05-045-198100000
Rig Name and Number:	H&P 318
PDC Supervisor	Randy Jevne
Phone number at rig:	970-208-8835



This notice, sent on 8/8/2011

Additionally:

Cell # 307-851-2957

9-5/8" CSG SET @ 2045'

CEMENT DATA

CENTRALIZER LOCATIONS:			
TOP-OUT	517-SX		
CEMENT BASKETS:			
CEMENT COMPANY: Baker Hughs			
TYPE CEMENT: FIRST STAGE Baker Hughs			
TYPE CEMENT: SECOND STAGE: 1317 sks Premium Lite Cement			
ADDITIVES: FIRST STAGE:			
ADDITIVES: SECOND STAGE:			
SLURRY WEIGHT:	12.5/14.2	PPG: YIELD	1.97/1.47 CU. FT/ SK
TOTAL SK CEMENT: 1511 sks.			
PLUG DOWN TIME:	5:08 AM	RETURNS AT PLUG DOWN:	4-Mar Bbl
		MIX WATER	450 Bls
MUD WEIGHT:	9.3		65 SECS
MIXED CEMENT AT:	5.2		283 PSIG
DISPLACED CEMENT AT:	8		243 PSIG
PLUG DOWN WITH:	2.6		1037 PSIG
CHECKED FLOAT:	YES		?
TOP OF CEMENT BEHIND CASNG (CALCULATED):		Surface	
TOP OF CEMENT CALCULATED USING:		Visual	
PRECEDED CEMENT WITH:		20 Bbl Spacer	
DISPLACED CEMENT WITH:		H2O	
LINES TETED TO:		4231	
CASING PICK UP (PRIOR TO CEMENTING):		72	
CASAING SLACK OFF (PRIOR TO CEMENTING):		65	
RIG RELEASED DATE AND TIME:			
SUPERVISOR: Randy Jevne			