



### Surface Cement

Well Name: Puckett 34D-7D  
 Legal Description: Sec 7, Twp 7 S, Rng 96W  
 COGCC #  
 API# 05-045-143620000  
 Rig Name and Number: H&P 318  
 PDC Supervisor: Randy Jevne  
 Phone number at rig: 970-208-8835

**RECEIVED**  
 AUG 19 2011  
**COGCC**

This notice, sent on 8/19/2011

Additionally:

Cell # 307-851-2957

CEMENT DATA

Casing set @	2397'		
TOP-OUT	425 SX		
CEMENT BASKETS			
CEMENT COMPANY	Baker Hughes		
TYPE CEMENT: FIRST STAGE	1317 sks prem		
TYPE CEMENT: SECOND STAGE	194 sks type III		
ADDITIVES: FIRST STAGE	35.65 Poz. 04lbs/sk static free + 5% C.C. + 25lbs/cello flake + 2lb/sk kol seal + 5% Sodium Met + 5gals skfp		
ADDITIVES: SECOND STAGE	04lbs/sk Static Free + 1% C.C. + 25% Cello Flake + 5gals/skfp - 13l + 65.2% fresh water		
SLURRY WEIGHT	12 5/14.2	PPG YIELD 1.97/1.47	CU. FT/SK
TOTAL SK CEMENT	1511 sks		

  

	MIX WATER	441	Bls
MUD WEIGHT	9.3	73	SECS
MIXED CEMENT AT	5	180	PSIG
DISPLACED CEMENT AT	5.4	400	PSIG
PLUG DOWN WITH	2.5	913	PSIG
CHECKED FLOAT	YES	OK	?
TOP OF CEMENT BEHIND CASNG (CALCULATED)		VISUAL	
TOP OF CEMENT CALCULATED USING		VOLUME	
PRECEDED CEMENT WITH	20 Preflush		
DISPLACED CEMENT WITH	H2O		
LINES TETED TO	7700		
CASING PICK UP (PRIOR TO CEMENTING)	100		
CASING SLACK OFF (PRIOR TO CEMENTING)	55		

RIG RELEASED DATE AND TIME \_\_\_\_\_

SUPERVISOR RANDY JEVNE