

FORM
5Rev
02/08

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

400309169

Date Received:

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

1. OGCC Operator Number: 8960

4. Contact Name: Bryan Brown

2. Name of Operator: BONANZA CREEK ENERGY OPERATING COMPANY

Phone: (720) 440-6100

3. Address: 410 17TH STREET SUITE #1400

Fax: (720) 279-2331

City: DENVER State: CO Zip: 80202

5. API Number 05-123-35129-00

6. County: WELD

7. Well Name: Antelope

Well Number: M-19

8. Location: QtrQtr: SENW Section: 19 Township: 5N Range: 62W Meridian: 6

Footage at surface: Distance: 2013 feet Direction: FNL Distance: 1893 feet Direction: FWL

As Drilled Latitude: 40.386450 As Drilled Longitude: -104.368150

GPS Data:

Data of Measurement: 07/19/2012 PDOP Reading: 1.7 GPS Instrument Operator's Name: Brian Rottinghaus

** If directional footage at Top of Prod. Zone Dist.: 2570 feet. Direction: FNL Dist.: 2497 feet. Direction: FWL

Sec: 19 Twp: 5N Rng: 62W

** If directional footage at Bottom Hole Dist.: 2570 feet. Direction: FNL Dist.: 2497 feet. Direction: FWL

Sec: 19 Twp: 5N Rng: 62W

9. Field Name: WATTENBERG

10. Field Number: 90750

11. Federal, Indian or State Lease Number:

12. Spud Date: (when the 1st bit hit the dirt) 05/12/2012 13. Date TD: 05/16/2012 14. Date Casing Set or D&A: 05/17/2012

15. Well Classification:

☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

16. Total Depth MD 6838 TVD** 6746 17 Plug Back Total Depth MD 6784 TVD** 6692

18. Elevations GR 4618 KB 4628

One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:

CBL, GAMMA RAY, HRI, CDL, CNL

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	12+1/4	8+5/8	24	0	465	330	0	465	CALC
1ST	7+7/8	4+1/2	11.6	0	6,784	470	2,660	6,838	

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____					
Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom
Details of work: _____					

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES					
FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
SHARON SPRINGS	6,250		<input type="checkbox"/>	<input type="checkbox"/>	
NIOBRARA	6,366		<input type="checkbox"/>	<input type="checkbox"/>	
CODELL	6,630		<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: BRYAN BROWN

Title: DRILLING EIT Date: _____ Email: BBROWN@BONANZACRK.COM

Attachment Check List

Att Doc Num	Document Name	attached ?
<u>Attachment Checklist</u>		
400309196	CMT Summary *	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
400309181	Directional Survey **	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
<u>Other Attachments</u>		
400309178	LAS-TRIPLE COMBINATION	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
400309180	DIRECTIONAL DATA	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
400309187	LAS-CEMENT BOND	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)