



200393

Reference No.	Description	Qty.	Meas.	Unit Price	Amount
	Pump Truck Charge				
	Cement Neat ✓	500			
	Poz. Mix				
	Calcium Chloride	3%			
	Gel % Flo-Cele $\frac{1}{4}$ #Per Sack				
	Handling Charge				
	Hauling Charge				
	Additional Cement				
	Mixing rate 4 Bpm / Disp. rate 5 Bpm				
	Slurry wt 14.8-15 PPG				
	Slurry vol - 1.18 CUFT ³ /SK				
	Total Slurry vol 105.0 BBL cement				
	Landed Aug @ 980 PSI / Final Lift @ 375 PSI				

Remarks: <u>Pre-Flush w/ 20 BBL H₂O</u>		Tax Reference Code		Sub Total			
<u>Displace w/ 42.4 BBL H₂O</u>		State <u>CO 2.9 %</u>		Tax			
<u>Circulate 5 BBL Cement</u>		Disc.		Total			
Truck No.	Code	State Mileage	Nebraska	Colorado	Wyoming	Other	Total Mileage
<u>1201</u>		Pump Truck		<u>40</u>			
<u>124/1217</u>		Bulk Truck		<u>40/40</u>			