



State
of
Colorado



Krabacher, Jay <jay.krabacher@state.co.us>

KP 424-9 low TOC notification


2 messages

Trahan, Kristin <Kristin.Trahan@wpxenergy.com>
 To: "Trahan, Kristin" <Kristin.Trahan@wpxenergy.com>, "Krabacher, Jay" <jay.krabacher@state.co.us>, "King, Kevin" <Kevin.King@state.co.us>, "Andrews, David" <david.andrews@state.co.us>
 Cc: "Davis, Gregory" <Gregory.Davis@wpxenergy.com>

Tue, Nov 27, 2012 at 4:43 PM

Jay,

This email is to notify you of well in our Kokopelli field with low TOC.



- This well was drilled in November 2012, but completion activity has been deferred until Q1 2013.
- Cement top does NOT cover the geologists pick for Mesa Verde Top
- Cement top does NOT cover the geologists pick for top of gas
- Cement top does cover all the zones we have an interest in completing
- Current bradenhead pressure is 0 psi

Our completion plan is as follows:

- Continue to monitor the bradenhead pressure on a monthly basis unless we see an increase in pressure, then the readings will be taken weekly.
- We will notify you if we see bradenhead pressure reach 150 psi
- Complete the well as currently designed
- Monitor bradenhead pressure during the completion operations. If bradenhead pressure reaches 150 psi we will go to flush and if it reaches 200 psi, we will shut down immediately.
- Continue to monitor bradenhead pressure after completion operations. If bradenhead pressure reaches 150 psi we will notify you and discuss remediation at that time.

The well information is listed below.

Sec	Tw	Rng	Well	API	CBL TOC	Top of MVRD	Short*	Top of Gas	Proposed Top Perf	Cmt over Perf	Bradenhead Press Before Completion
16	6S	91W	KP	05-045-21208	5,488	3,678	-2,010	4,647	5,763	275	0

*Note: I am assuming 200' above MVRD for cement coverage

I have attached a copy of the CBL. Please advise.



KRISTIN TRAHAN


PETROLEUM ENGINEER SR E&P

1001 17TH ST | STE 1200 | DENVER | CO 80202

OFFICE: 303.606.4383

MOBILE: 303.482.7901

EMAIL: KRISTIN.TRAHAN@WPXENERGY.COM



 WPX ENERGY JOLLEY KP 424-9 CBL R1.cgm.meta.PDF
6885K

Krabacher, Jay <jay.krabacher@state.co.us>

Thu, Nov 29, 2012 at 12:09 PM

To: "Trahan, Kristin" <Kristin.Trahan@wpxenergy.com>

Cc: "King, Kevin" <Kevin.King@state.co.us>, "Andrews, David" <david.andrews@state.co.us>, "Davis, Gregory" <Gregory.Davis@wpxenergy.com>

Kristin:

Your plan is acceptable. Yes, if the bradenhead pressure (BHP) climbs, we will probably have to reconsider the plan. I know WPX will closely monitor the BHP once completion begins, and should the pressure approach what you've specified, remediation will probably have to be considered.

Regards,

Jay Krabacher

[Quoted text hidden]

-

Jay Krabacher

cosas son mas como son ahora que ellas siempre fueron