

## HSR Dreyer 5-5 (P&A)

<b>Surface Casing - 8 5/8" 24# set @ 444' (Capacity = 0.0636 bbl/ft &amp; 0.3575 ft<sup>3</sup>/ft)</b>		
<b>Production Casing - 4.5" 11.6# set @ 8252' (Capacity = 0.0155 bbl/ft &amp; 0.0895 ft<sup>3</sup>/ft)</b>		
<b>Production Open Hole - 7 7/8" hole to 8246' (Capacity = 0.0602 bbl/ft &amp; 0.3381 ft<sup>3</sup>/ft)</b>		
<b>Tubing String - 2 3/8" (Capacity 0.00387 bbl/ft &amp; 0.02171 ft<sup>3</sup>/ft)</b>		
cement w/ CBL on 6/3/94	Assumed cement w/ no CBL	New Proposed Cement

