



Continental Industries Field Services, LLC  
 2411 N. Oil Drive  
 P.O. Box 656  
 Casper, WY 82602

307-473-1581 Phone  
 307-234-1035 Fax

[www.wellplugging.com](http://www.wellplugging.com)

### DAILY WORK TICKET

Company: Whiting Oil & Gas Corp.

Date: 11/28/2012

Rig: 1

Address: 1700 Broadway, Suite 2300

Lease: Hiawatha

Denver, CO 80290

Well: Lion Govt 11-26

Contract #

County: Moffat, CO

#### PLUGGING / WORK DETAIL:

Mobilize to location w/rig & cement equipment.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

BID PRICE			\$ -
-----------	--	--	------

Wood	Supervisor	
Miller	Operator	
Bertram	Derrick	
Clouse	Floor	
Wood	CMTR	
Peoples	BULK	
	DRVR	
	HLPR	
Roy Wallis	BLM rep	

ADDT'L TIME & MATR'L ITEMS:			
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
SUB TOTAL:			\$ -
SALES TAX:			\$ -
TOTAL:			\$ -

#### CEMENT DETAIL

PREPARED BY: LB



PREPARED BY: LB

**PREPARED BY:** LB



Continental Industries Field Services, LLC  
2411 N. Oil Drive  
P.O. Box 656  
Casper, WY 82602

307-473-1581 Phone  
307-234-1035 Fax

[www.wellplugging.com](http://www.wellplugging.com)

### DAILY WORK TICKET

Company: Whiting Oil & Gas Corp.

Date: 12/5/2012

Rig: 1

Address: 1700 Broadway, Suite 2300

Lease: Hiawatha

Denver, CO 80290

Well: Lion Govt 11-26

Contract #

County: Moffat, CO

#### PLUGGING / WORK DETAIL:

Rig up wireline truck & perforate prod casing @ 583'. Dig out & open surface annulus valve. Rig cem enters to prod casing and est. circulation up annulus. w/15 bbls f/w. Circulate 175 sx cement to surface. Nipple down BOP & RDSU. Dig out & cut casing 3' bgl. Cement tops okay, weld on dry hole plate w/legal ID. Backfill cellar & remove rig anchors. Demobilize.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

BID PRICE	1	\$36,500	\$ 36,500.00
-----------	---	----------	--------------

ADDT'L TIME & MATR'L ITEMS:			
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
SUB TOTAL:			\$ 36,500.00
SALES TAX:			
TOTAL:			\$ 36,500.00

Wood	Supervisor	
Miller	Operator	
Bertram	Derrick	
Clouse	Floor	
Wood	CMTR	
Peoples	BULK	
	DRVR	
	HLPR	
Roy Wallis	BLM rep	

#### CEMENT DETAIL

All cement pumped was class G Neat with slurry weight of 15.8 ppg, 1.14 cu-ft/sk yield. Mix water was 4.96 gal/sk. Compressive strength 24 hrs/4000 psi

PREPARED BY: LB