

HSR Federal 16-36 05-123-18481 - Proposed WBD (P&A)

12-1/4" Surface Hole

7-7/8" Prod Hole

Existing

KB: 4991
GL: 4981

Base Fox Hills @ Behind Pipe
8 5/8" Surf Csg Shoe @ 772

Top of Sussex @ 4392
Base of Shannon @ 5155

TOC @ 6372

NB Top @ 7105

NB perfs @ 7158-7162
CD perfs @ 7385-7395

3 1/2" Prod Csg @ 7501
TD @ 7540

Planned

25 sx of cement

Welded Cap
Surface plug 10'-100'
CIBP @ 100

90 sx 0.0155 bbl/Inft PC, 9" caliper &
20% excess, 0.0636 bbl/Inft SC

Stub plug @ 970-570
cut csg @ 870




Squeeze holes @ 4160
CICR @ 4190
Squeeze holes @ 5360

620 sx of "G", 9.5" caliper
& 20% excess

20 sx of "G", 0.00914 bbl/Inft

Balanced cmnt plug @ 6700'-7100'

CIBP @ 7100

	Mud
	Existing Cement
	New Cement