


<b>Company:</b>	ANADARKO PETROLEUM CORP		 <b>JW WIRELINE COMPANY</b> 1-877-457-0013 wireline@jwenergy.com http://www.jwenergy.com/j-w-wireline-company	<b>Date:</b>	04/29/2013
<b>Address:</b>	4000 BURLINGTON AVE EVANS, CO 80620-2508			<b>SO No:</b>	07-19-000444-3557
<b>Well Name:</b>	HSR KNOX 16-3			<b>District:</b>	Sterling, CO
<b>Field Name:</b>	WATTENBERG			<b>Truck No:</b>	A-2400
<b>Well County:</b>	WELD			<b>Crane:</b>	
<b>Well State:</b>	CO			<b>Crew:</b>	
<b>Customer #:</b>		<b>PO #:</b>		Filiberto Lopez - COMPLETIONS ENGINEER 1 Nathan Lechman - OPERATOR 2 Jose Moreno - OPERATOR 2 Michael Dettmer - GUN LOADER	
<b>Contract #:</b>		<b>AFE #:</b>			
<b>Property #:</b>					

JOB DATA			
Casing Size/Weight: 4.500/	TD of Casing:	From (depth) ft:	To (depth) ft:
Tubing Size/Weight: /	TD of Tubing:	From (depth) ft:	To (depth) ft:
Well Deviation:	Fluid Level:	Fluid Type:	Fluid Salinity:
BH Pressure:	WH Pressure:	BH Temp:	
Section/Township/Range: 3-5N-67W	Lat/Long: /	X/Y Coordinates: /	
Log Measured from:	Log Interval:		
Arrival Time @ 4/29/2013 10:00 AM	Departure Time @ 4/29/2013 5:15 PM	Total Job Time: 07:15	
Well to JW @ 4/29/2013 2:30 PM	Well to Customer @ 4/29/2013 5:00 PM	Total Operating Time: 02:30	

SERVICE ORDER DETAILS			
Item #	Service Code	Description	Qty/Depth
1	WLE8-0009	Wellsite Setup Charge	6800
2	WLE4-0016	Gauge Run Depth Charge	6800
3	WLE4-0017	Gauge Run Operation Charge	1
4	WLE6-0001	Bridge Plug Setting Depth Charge	6740
5	WLE6-0002	Bridge Plug Setting Operation Charge	10
6	WLE6-0008	Cast Iron Bridge Plug (2" - 5 1/2")	1
7	WLE4-0010	Dump Bail General Depth Charge	6740
8	WLE4-0011	Dump Bail General Operations Charge	1
9	WLE0-0008	Cement or Sand Material Cost	2
10	WLE5-0019	Perforation for Circ (6001' - 10000') Depth Charge	6480
11	WLE5-0020	Perforation for Circ (6001' - 10000') Operation Charge	1
		*** Non-discountable items ***	
12	WLE8-0018	Environmental Fee	1

**Rigo Cintora**  
**USER ID: ZRCM5**  
**WBS/WO/CC. 88351481**  
**G/L Acct. 80012230**  
**Consultant: Rodrigo Cintora**

Gaug ring run to 6800', Set 4.50" CIBP @ 6740', Dump 2sks cement @ 6740', Perf for circ. 6480'.

The undersigned ("Company") agrees to pay J-W Wireline Company ("Contractor") for the operations to be conducted, or personnel or equipment listed above ("Services") at P.O. Box 226406, Dallas, Texas 75222-6406. The Services shall only be provided according to the Contractor's general terms and conditions ("Terms") as contained in part on the other side of this Purchase Order and as more fully set forth at www.jwenergy.com/pages/wireline-terms and upon request. THESE TERMS CONTAIN PROVISIONS RELATING TO INDEMNITY, RELEASE OF LIABILITY, LIMITATION OF WARRANTY AND ALLOCATION OF RISK.

Print Name <i>Rodrigo Cintora</i>	Signature <i>Rodrigo Cintora</i>	Date 4/29/13
--------------------------------------	-------------------------------------	-----------------