

Notes on fish:

Codell and Niobrara frac'd October 1992. CIBP was ran to isolate zones and Sussex was completed on October 20th, 1992. In October 1993, well was entered in attempt to drill out/push to bottom CIBP. On 10/15/93, while attempting to wash to bottom, tubing became stuck while tripping out of hole, 5 joints off bottom. No luck moving tubing up or down. Bottom of tubing @ 6915' KB. Attempted to work tubing for a few days, rigged down.

In November 1993, free point tool determined top of fill in tubing was 6440', free point outside tubing was 6418'. Still no luck pulling tubing. RIH with 1 1/4" coil tubing with nitrogen, cleaned out to 7020'.

In December 1993, RIH with free point again, tubing stuck at 6530'. While attempting to work free, rig backed off tubing at 6338'. Landed tubing above Sussex perms and produced in this configuration until present.